

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave. St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.28**WELDING INSPECTION REPORT****Resident Engineer:** Siegenthaler, Peter**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-020378**Date Inspected:** 25-Aug-2010**Project Name:** SAS Superstructure**OSM Arrival Time:** 700**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1900**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Location:** Shanghai, China

CWI Name: Zhu Zong Hai
Inspected CWI report: Yes No N/A
Electrode to specification: Yes No N/A
Qualified Welders: Yes No N/A
Approved Drawings: Yes No N/A

CWI Present: Yes No
Rod Oven in Use: Yes No N/A
Weld Procedures Followed: Yes No N/A
Verified Joint Fit-up: Yes No N/A
Approved WPS: Yes No N/A
Delayed / Cancelled: Yes No N/A

Bridge No: 34-0006**Component:** OBG Segment Assembly**Summary of Items Observed:**

On this date Caltrans OSM Quality Assurance (QA) Inspector, Ramesh Gade, was present during the times noted above for observations relative to the work being performed.

This QA Inspector performed the following work:

OBG Segment 9AW-9BW

This QA Inspector performed verification Ultrasonic Testing (UT) in accordance with ABF/CT Pattern "D" UT Procedure 001 Revision 1. All recordable Indications if found were recorded on a data sheet that Caltrans QA generates after performing a joint inspection. The members are identified as the Crossbeam side BP to SP holdback weld after split & repair.

ABF report # UT-9W-034R2

The weld designations reviewed are as follows:

SEG051A-045

OBG Segment 9EW

WELDING INSPECTION REPORT

(Continued Page 2 of 2)

This QA Inspector performed verification Ultrasonic Testing (UT) in accordance with ABF/CT Pattern "D" UT Procedure 001 Revision 1. All recordable Indications if found were recorded on a data sheet that Caltrans QA generates after performing a joint inspection. The members are identified as the Counterweight side BP to SP holdback weld. (10AW side)

ABF report # UT-9W-100

The weld designations reviewed are as follows:

SEG057A-011

OBG Segment 9AW

Shielded Metal Arc Welding (SMAW) in the 3G position of Crossbeam side Deck 'I' rib splice weld # DP687-001-020. The welders are identified as 044551. ZPMC Quality Control (QC) is identified as Zhu Yuan Yuan. The welding variables recorded by QC appeared to comply with WPS-485-SMAW-3G(3F)-FCM-Repair-1.

OBG Segment 10AW-10BW

Shielded Metal Arc Welding (SMAW) in the 3G position of Counterweight side SP 'I' rib splice weld # SP657-001-034. The welders are identified as 041713. ZPMC Quality Control (QC) is identified as Zhu Yuan Yuan. The welding variables recorded by QC appeared to comply with WPS-345-SMAW-3G(3F)-FCM-Repair-1.

Summary of Conversations:

No relevant conversations reported on this date.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Eric Tsang (+86)15000 42 2372, who represents the Office of Structural Materials for your project.

Inspected By:	Gade,Ramesh	Quality Assurance Inspector
Reviewed By:	McClendon,Timothy	QA Reviewer
