

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave. St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.28**WELDING INSPECTION REPORT****Resident Engineer:** Siegenthaler, Peter**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-021924**Date Inspected:** 09-Mar-2011**Project Name:** SAS Superstructure**OSM Arrival Time:** 700**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1900**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Location:** Shanghai, China**CWI Name:** An Qing Xiang**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** OBG Components**Summary of Items Observed:**

On this day CALTRANS OSM Quality Assurance (QA) Inspector, Anand Upadhye was present during the times noted above for observations relative to the work being performed.

NDT

BAY 14

The following Non Destructive Testing (NDT) inspection carried out as per the ZPMC submitted notification number 08497.

Ultrasonic Testing (UT).

This QA inspector performed UT of approximately 10 % of the area previously tested and accepted by ZPMC Quality control personnel. This QA inspector generated UT report for this date. The members are identified as OBG Components. The weld designations reviewed are as follows:

SEG3020BB-073.

WELDING

This QA Inspector observed the following work in progress:

BAY 14

This QA Inspector observed ZPMC qualified welding personnel identified as 066239 perform welding by Flux

WELDING INSPECTION REPORT

(Continued Page 2 of 3)

Cored Arc Welding (FCAW), on vertical plate weld of OBG Segment 14W. Weld joint is identified as SEG3020AW-083. ZPMC Quality Control (QC) Inspector identified as An Qing Xiang was present to monitor the welding process. The welding variables recorded by ZPMC QC appeared to be in general compliance with WPS-B-T-2233-ESAB. This QA Inspector noted welding variables were 240~252 amperes and 25.8 volts, which appears to be in compliance with the approved WPS.

This QA Inspector observed ZPMC qualified welding personnel identified as 067275 perform welding by Flux Cored Arc Welding (FCAW), on bottom plate rib stiffener weld of OBG Segment 14W. Weld joint is identified as SEG3020AJ-290. ZPMC Quality Control (QC) Inspector identified as An Qing Xiang was present to monitor the welding process. The welding variables recorded by ZPMC QC appeared to be in general compliance with WPS-B-T-2232-ESAB. This QA Inspector noted welding variables were 285~292 amperes and 26.4 volts, which appears to be in compliance with the approved WPS.

This QA Inspector observed ZPMC qualified NDT personnel perform Magnetic particle testing on Floor beam to floor beam flange weld of OBG Segment 14W. Weld joint is identified as FB3316-001-094/095. See attached picture.

This QA Inspector observed ZPMC qualified welding personnel identified as 045196 perform welding by Shielded Metal Arc Welding (SMAW), on Deck panel diaphragm to deck panel I-rib stiffener weld of OBG Segment 13AW. Weld joint is identified as DP3122-001-024. ZPMC Quality Control (QC) Inspector identified as Liu Fang was present to monitor the welding process. The welding variables recorded by ZPMC QC appeared to be in general compliance with WPS-B-P-2213-Tc-U4b-FCM-1. This QA Inspector noted welding variables were 135~145 amperes and 24.2 volts, which appears to be in compliance with the approved WPS.

This QA Inspector observed ZPMC qualified welding personnel identified as 045143 perform welding by Flux Cored Arc Welding (FCAW), on Deck panel diaphragm to deck panel diaphragm weld of OBG Segment 13AW. Weld joint is identified as SEG3013E-222. ZPMC Quality Control (QC) Inspector identified as Liu Fang was present to monitor the welding process. The welding variables recorded by ZPMC QC appeared to be in general compliance with WPS-B-T-2233-ESAB. This QA Inspector noted welding variables were 245~260 amperes and 26.5 volts, which appears to be in compliance with the approved WPS.

This QA Inspector observed ZPMC qualified welding personnel identified as 045213 perform welding by Flux Cored Arc Welding (FCAW), on Deck panel diaphragm to deck panel diaphragm weld of OBG Segment 13AW. Weld joint is identified as SEG3013N-002. ZPMC Quality Control (QC) Inspector identified as Liu Fang was present to monitor the welding process. The welding variables recorded by ZPMC QC appeared to be in general compliance with WPS-B-T-2233-ESAB. This QA Inspector noted welding variables were 240~250 amperes and 25 volts, which appears to be in compliance with the approved WPS.

This QA Inspector observed ZPMC qualified welding personnel identified as 069683 perform welding by Shielded Metal Arc Welding (SMAW), on Side plate rib stiffener weld of OBG Segment 13AW. Weld joint is identified as SEG3013M-068. ZPMC Quality Control (QC) Inspector identified as Shen Jian Bo was present to monitor the welding process. The welding variables recorded by ZPMC QC appeared to be in general compliance with WPS-B-P-2213-B-U2-FCM-1. This QA Inspector noted welding variables were 135~150 amperes and 23.6 volts, which appears to be in compliance with the approved WPS.

WELDING INSPECTION REPORT

(Continued Page 3 of 3)

This QA Inspector observed ZPMC qualified welding personnel identified as 067609 perform welding by Shielded Metal Arc Welding (SMAW), on Side plate rib stiffener weld of OBG Segment 13AW. Weld joint is identified as SEG3013K-156. ZPMC Quality Control (QC) Inspector identified as Shen Jian Bo was present to monitor the welding process. The welding variables recorded by ZPMC QC appeared to be in general compliance with WPS-B-P-2213-B-U2-FCM-1. This QA Inspector noted welding variables were 145~160 amperes and 24.4 volts, which appears to be in compliance with the approved WPS.

This QA Inspector observed ZPMC qualified welding personnel identified as 047866 perform welding by Flux Cored Arc Welding (FCAW), on Floor beam to side plate weld of OBG Segment 14W. Weld joint is identified as SEG3020C-056. ZPMC Quality Control (QC) Inspector identified as An Qing Xiang was present to monitor the welding process. The welding variables recorded by ZPMC QC appeared to be in general compliance with WPS-B-T-2233-ESAB. This QA Inspector noted welding variables were 254~270 amperes and 26 volts, which appears to be in compliance with the approved WPS. See attached picture.

Unless otherwise noted, all work observed on this date appeared to generally comply with applicable contract documents.



Summary of Conversations:

No significant conversations were reported on this date.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Eric Tsang, phone: 15000422372 , who represents the Office of Structural Materials for your project.

Inspected By: Upadhye, Anand

Quality Assurance Inspector

Reviewed By: Clifford, William

QA Reviewer