

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave. St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.28**WELDING INSPECTION REPORT****Resident Engineer:** Siegenthaler, Peter**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-022049**Date Inspected:** 09-Mar-2011**Project Name:** SAS Superstructure**OSM Arrival Time:** 700**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1900**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Location:** Shanghai, China**CWI Name:** Lv Li Qing**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** OBG**Summary of Items Observed:**

On this day CALTRANS OSM Quality Assurance(QA) Inspector Mr. Shrikant Utekar was present during the times noted above for observations relative to the fabrication of the SAS Superstructure being performed by Zhenhua Port Machinery Company (ZPMC) at Changxing Island in Shanghai, China. The QA Inspector observed and/or found the following:

BAY # 14

ULTRASONIC TESTING

ZPMC NWIT No: 08490

This QA Inspector performed Ultrasonic Testing (UT) of approximately 10% of the length previously tested and accepted by ZPMC Quality Control personnel. This QA Inspector generated an (UT) report on this date. The members are identified as OBG 14East. The weld designations are as follows:

SEG3019AA-030

SEG3019Z-011, 014

This QA Inspector randomly observed the following work in progress.

OBG 14EAST

WELDING INSPECTION REPORT

(Continued Page 2 of 3)

This Quality Assurance (QA) Inspector observed ZPMC qualified welders 066163 and 070002 performing the Shielded Metal Arc Welding process on weld 002 located at PCMK SEG3019B. ZPMC QC Mr. Zhu Yuan Yuan was monitoring this welding operation. The welding variables recorded by QC appeared to comply with WPS-B-P-2212-Tc-u4b-Fcm-1.

This Quality Assurance (QA) Inspector observed ZPMC qualified welder 070006 performing the Shielded Metal Arc Welding process on weld 050 located at PCMK SEG3019AG. ZPMC QC Mr. Zhu Yuan Yuan was monitoring this welding operation. The welding variables recorded by QC appeared to comply with WPS-B-P-2212-B-u2-Fcm-1.

This Quality Assurance (QA) Inspector observed ZPMC qualified welder 066763 performing the Flux Cored Arc Welding process on weld 104 located at PCMK SEG3019AW. ZPMC QC Mr. Zhu Yuan Yuan was monitoring this welding operation. The welding variables recorded by QC appeared to comply with WPS-B-T-2232-ESAB.

This Quality Assurance (QA) Inspector observed ZPMC qualified welder 066418 performing the Shielded Metal Arc Welding process on weld 003 located at PCMK SEG3019U. ZPMC QC Mr. Zhu Yuan Yuan was monitoring this welding operation. The welding variables recorded by QC appeared to comply with WPS-345-SMAW-2G (2F)-Fcm-Repair-1. Critical Weld repair report identified as B-CWR2822-Rev-1.

This Quality Assurance (QA) Inspector observed ZPMC qualified welder 066326 performing the Shielded Metal Arc Welding process on weld 067 located at PCMK SA3224-001. ZPMC QC Mr. Zhang Qiang was monitoring this welding operation. The welding variables recorded by QC appeared to comply with WPS-B-P-2214-Tc-u4b-Fcm-1.

This Quality Assurance (QA) Inspector observed ZPMC qualified welder 066439 performing the Flux Cored Arc Welding process on weld 004 located at PCMK SEG3019U. ZPMC QC Mr. Zhong Guo Hui was monitoring this welding operation. The welding variables recorded by QC appeared to comply with WPS-B-T-2233-ESAB.

This Quality Assurance (QA) Inspector observed ZPMC qualified welder 066733 performing the Flux Cored Arc Welding process on weld 250 located at PCMK SEG3019AZ. ZPMC QC Mr. Zhong Guo Hui was monitoring this welding operation. The welding variables recorded by QC appeared to comply with WPS-B-T-2233-ESAB.

This Quality Assurance (QA) Inspector observed ZPMC qualified welder 066236 performing the Flux Cored Arc Welding process on weld 017 located at PCMK SEG3019W. ZPMC QC Mr. Zhong Guo Hui was monitoring this welding operation. The welding variables recorded by QC appeared to comply with WPS-B-T-2133-ESAB.

Unless otherwise noted, all work observed on this date appeared to generally comply with applicable contract documents.

WELDING INSPECTION REPORT

(Continued Page 3 of 3)



Summary of Conversations:

No significant conversations were reported on this date.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Eric Tsang, +(86) 1500 042 2372, who represents the Office of Structural Materials for your project.

Inspected By:	Utekar,Shrikant	Quality Assurance Inspector
----------------------	-----------------	-----------------------------

Reviewed By:	Patterson,Rodney	QA Reviewer
---------------------	------------------	-------------