

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave. St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.28**WELDING INSPECTION REPORT****Resident Engineer:** Siegenthaler, Peter**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-022475**Date Inspected:** 06-Apr-2011**Project Name:** SAS Superstructure**OSM Arrival Time:** 700**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1900**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Location:** Shanghai, China**CWI Name:** Liu Hua Jie.**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** OBG components.**Summary of Items Observed:**

On this day CALTRANS OSM Quality Assurance Inspector (QA) Mr. Shailesh Wadkar was present during the times noted above for observations relative to the fabrication of the Self Anchored Suspension (SAS) Superstructure being performed by Zhenhua Port Machinery Company (ZPMC) at Changxing Island, in Shanghai, China. QA Inspector observed and/or found the following:

Trial Assembly:

This QA Inspector observed the following work in progress:

OBG Seg 13AW:

Repair welding of weld joint no: Seg3013AD-012 [Floor Beam (FB) 3189A to Side Panel (SP) 3091C, complete joint penetration (CJP) weld at panel point (PP) 119]. The welder is identified as 066443 and was observed welding in the 3G position. Welding process was identified as Shielded Metal Arc Welding (SMAW). ZPMC Quality Control (QC) was identified as Liu Hua Jie. The welding variables recorded by this QC appeared to comply with welding procedure specification (WPS): 345-SMAW-3G(3F)-FCM-Repair. Repair welding was done as per Welding Repair Report (WRR): 20534 Rev-0.

The SMAW process on weld joint no: Seg3013-004 [Deck panel (DP) 3124A to Sub Assembly (SA) 7510A, CJP weld]. The welder is identified as 067764 and was observed welding in 4G position. ZPMC QC was identified as Liu Hua Jie. The welding variables recorded by this QC appeared to comply with WPS: B-P-2214-B-U2-FCM-1.

WELDING INSPECTION REPORT

(Continued Page 2 of 2)

The SMAW process on weld joint no: Seg3013-012 (DP3117A to DP3116A, CJP weld). The welder is identified as 067609 and was observed welding in 4G position. ZPMC QC was identified as Liu Hua Jie. The welding variables recorded by this QC appeared to comply with WPS: B-P-2214-B-U2-FCM-1.

Repair welding of weld joint no: Seg3013AD-067 [X4394B stiffener on Floor Beam (FB) 3189A to Side Panel (SP) 3091C, CJP weld at PP119]. The welder is identified as 067864 and was observed welding in the 4G position. Welding process was identified as SMAW. ZPMC QC was identified as Liu Hua Jie. The welding variables recorded by this QC appeared to comply with WPS: 345-SMAW-4G(4F)-FCM-Repair. Repair welding was done as per WRR: 20534 Rev-0.

The Flux Cored Arc Welding (FCAW) process on weld joint no: Seg3013B-269 [FB Web Plate X4352A to Vertical Plate (VP) 3012A, CJP weld at PP120]. The welder is identified as 048696 and was observed welding in 3G position. ZPMC QC was identified as Liu Hua Jie. The welding variables recorded by this QC appeared to comply with WPS: B-T-2233-ESAB.

Unless otherwise noted, all work observed on this date appeared to generally comply with applicable Contract documents.

Summary of Conversations:

No significant conversations were reported on this date.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Eric Tsang; phone: 15000422372., who represents the Office of Structural Materials for your project.

Inspected By:	Wadkar,Sailesh	Quality Assurance Inspector
Reviewed By:	Peterson,Art	QA Reviewer
