

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave. St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.28**WELDING INSPECTION REPORT****Resident Engineer:** Siegenthaler, Peter**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-023864**Date Inspected:** 20-May-2011**Project Name:** SAS Superstructure**OSM Arrival Time:** 700**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1900**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Location:** Shanghai, China**CWI Name:** An Qing Xiang**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** OBG**Summary of Items Observed:**

On this day CALTRANS OSM Quality Assurance (QA) Inspector Umesh Gaikwad was present during the times noted above for observations relative to the fabrication of the Self-Anchored Suspension (SAS) Superstructure being performed by Zhenhua Port Machinery Company (ZPMC) at Changxing Island in Shanghai, China. QA observed and/or found the following:

TA YARD, OBG 13CW (NWIT # 09183)

This QA Inspector performed Ultrasonic Testing (UT) of approximately 10% of the area previously tested and accepted by ZPMC Quality Control personnel. This QA inspector generated UT report for this date. The members are identified as OBG Components. The weld designations reviewed are as follows.

SEG3015F-294

SEG3015D-303, 212

SEG3015B-108

TA YARD, OBG 13CW (NWIT # 09186)

This QA Inspector performed Ultrasonic Testing (UT) of approximately 10% of the area previously tested and accepted by ZPMC Quality Control personnel. This QA inspector generated UT report for this date. The members are identified as OBG Components. The weld designations reviewed are as follows.

WELDING INSPECTION REPORT

(Continued Page 2 of 3)

SEG3013N-151, 146, 141, 136

SEG3013AA-001, 004, 008, 011, 015, 018, 025, 022, 029, 039

SEG3013AX-139, 135, 132

SEG3013AX-136 (UT class "A" rejectable indication found during inspection)

This Quality Assurance (QA) Inspector observed the following work in progress:

TA YARD

OBG Seg 14W:

The Shielded Metal Arc Welding (SMAW) process on weld joint no: SEG3020AQ-013 [Complete Joint Penetration (CJP) weld at panel point (PP) 127]. The welder is identified as 067765 and was observed welding in 4G position. ZPMC QC was identified as Mr. Zhu Lin. The welding variables recorded by this QC appeared to comply with WPS: B-P-2214-Tc-U4b-FCM-1.

The SMAW process on weld joint no: SEG3020Q-122 [CJP weld at PP126]. The welder is identified as 050038 and was observed welding in 4G position. ZPMC QC was identified as Mr. An Qing Xiang. The welding variables recorded by this QC appeared to comply with WPS: B-P-2214-Tc-U4b-FCM-1.

Repair welding of weld joint no: SEG3020R-173[CJP weld at PP 126]. The welder is identified as 066752 and was observed welding in the 4G position. Welding process was identified as SMAW. ZPMC QC was identified as Mr. An Qing Xiang. The welding variables recorded by this QC appeared to comply with WPS: 345-SMAW-4G(4F)-FCM-Repair-1. Repair welding was done as per Welding Repair Report (WRR): B-WR 20970 Rev-0.

Repair welding of weld joint no: SEG3020E-028 [CJP weld at PP 128.3]. The welder is identified as 040655 and was observed welding in the 4G position. Welding process was identified as SMAW. ZPMC QC was identified as Mr. An Qing Xiang. The welding variables recorded by this QC appeared to comply with WPS: 345-SMAW-4G(4F)-FCM-Repair-1. Repair welding was done as per Welding Repair Report (WRR): B-WR 20461 Rev-0.

During the Quality Assurance Ultrasonic Testing (UT) verification of welds located on OBG segment 13AW, this Quality Assurance (QA) Inspector discovered the following issues:

- One class "A" longitudinal indication measuring approximately 20mm in length.
- The depth of the indication is 17mm from face A.
- The db rating is +7.
- The material thickness is 28mm.
- The weld is identified as: SEG3013AX-136.
- The Weld is a Complete Joint Penetration (CJP), Butt-joint, joining the plate stiffener RS3463 to plate stiffener RS3464 on bottom panel SA3168A at Panel point (PP) 119-1500.
- The "Y" location of the indication is 30mm from the free edge of the stiffener (as shown in attached photograph).
- The indication is clearly marked on the component.

WELDING INSPECTION REPORT

(Continued Page 3 of 3)

-The member is located in Trial Assembly Yard.

The Notice of Witness Inspection Number (NWIT) is 09186. The indication is located inside the area that has been previously tested and accepted by ZPMC Quality Control (QC) personnel. As per the contract documents, ZPMC's QC personnel are required to perform 100% UT inspection of these welds. Attached photographs provide additional location details. An Incident Report (IR) for this issue was generated on this date.

Unless otherwise noted, all work observed on this date appeared to generally comply with applicable contract documents.



Summary of Conversations:

Only general conversation was held between QA and QC concerning this project.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Eric Tsang : 15000422372, who represents the Office of Structural Materials for your project.

Inspected By:	Gaikwad,Umesh	Quality Assurance Inspector
Reviewed By:	Peterson,Art	QA Reviewer
