

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave. St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.28**WELDING INSPECTION REPORT****Resident Engineer:** Siegenthaler, Peter**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-023990**Date Inspected:** 12-May-2011**Project Name:** SAS Superstructure**OSM Arrival Time:** 700**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1900**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Location:** Shanghai, China**CWI Name:** An Qing Xiang**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** OBG Components**Summary of Items Observed:**

On this day CALTRANS OSM Quality Assurance (QA) Inspector, Anand Upadhye was present during the times noted above for observations relative to the work being performed.

WELDING

This QA Inspector observed the following work in progress:

Outside Yard – OBG Trial Assembly

This QA Inspector observed ZPMC qualified welding personnel identified as 066825 perform welding by Shielded Metal Arc Welding (SMAW), on Floor beam Stiffener weld at panel point PP126 of OBG Segment 14W. Weld joint is identified as FB3320-001-112/124. ZPMC Quality Control (QC) Inspector identified as An Qing Xiang was present to monitor the welding process. The welding variables recorded by ZPMC QC appeared to be in general compliance with WPS-B-P-2114-FCM-1.

This QA Inspector observed ZPMC qualified welding personnel identified as 067572 perform repair welding by Shielded Metal Arc Welding (SMAW), on Side plate I Rib to Floor beam weld at panel point PP125.5 of OBG Segment 14W. Weld joint is identified as SEG3020AL-172, 162. ZPMC Quality Control (QC) Inspector identified as An Qing Xiang was present to monitor the welding process. The welding variables recorded by ZPMC QC appeared to be in general compliance with WPS-345-SMAW-3G (3F)-FCM-Repair-1, which is used as per welding repair report B-WR20918.

WELDING INSPECTION REPORT

(Continued Page 2 of 3)

This QA Inspector observed ZPMC qualified welding personnel identified as 066261 perform welding by Shielded Metal Arc Welding (SMAW), on Floor beam Stiffener weld at panel point PP125 of OBG Segment 14W. Weld joint is identified as FB3317-001-107, 096. ZPMC Quality Control (QC) Inspector identified as An Qing Xiang was present to monitor the welding process. The welding variables recorded by ZPMC QC appeared to be in general compliance with WPS-B-P-2114-FCM-1.

This QA Inspector observed ZPMC qualified NDT personnel perform Ultrasonic Testing on Floor beam I Rib to longitudinal diaphragm weld at panel point PP126 of OBG Segment 14W. Weld joint is identified as SEG3020R-130, 132, 134, 136, 138, 140, 142. See attached picture.

This QA Inspector observed ZPMC qualified welding personnel identified as 045175 perform welding by Flux Cored Arc Welding (FCAW), on Deck panel I Rib to Edge plate weld between panel points PP126 and PP127 of OBG Segment 14W. Weld joint is identified as SEG3020AF-093, 096. ZPMC Quality Control (QC) Inspector identified as Zhu Lin was present to monitor the welding process. The welding variables recorded by ZPMC QC appeared to be in general compliance with WPS-B-P-2213-Tc-U4b-FCM-1.

This QA Inspector observed ZPMC qualified welding personnel identified as 066751 perform welding by Flux Cored Arc Welding (FCAW), on Deck panel I Rib to Edge plate weld between panel points PP125 and PP126 of OBG Segment 14W. Weld joint is identified as SEG3020AF-013, 016. ZPMC Quality Control (QC) Inspector identified as Zhu Lin was present to monitor the welding process. The welding variables recorded by ZPMC QC appeared to be in general compliance with WPS-B-P-2213-Tc-U4b-FCM-1.


This QA Inspector observed ZPMC qualified welding personnel identified as 067572 perform repair welding by Shielded Metal Arc Welding (SMAW), on Edge beam to Floor beam weld at panel point PP125 of OBG Segment 14W. Weld joint is identified as SEG3020W-078. ZPMC Quality Control (QC) Inspector identified as Zhu Lin was present to monitor the welding process. The welding variables recorded by ZPMC QC appeared to be in general compliance with WPS-345-SMAW-4G (4F)-FCM-Repair-1, which is used as per welding repair report B-WR20917. See attached picture.

This QA Inspector observed ZPMC qualified welding personnel identified as 037932 perform welding by Shielded Metal Arc Welding (SMAW), on Edge plate to Side plate weld of OBG Segment 14W. Weld joint is identified as SEG3020AY-002. ZPMC Quality Control (QC) Inspector identified as Zhu Lin was present to monitor the welding process. The welding variables recorded by ZPMC QC appeared to be in general compliance with WPS-B-P-2214-Tc-U4b-FCM-1.

Unless otherwise noted, all work observed on this date appeared to generally comply with applicable contract documents.

WELDING INSPECTION REPORT

(Continued Page 3 of 3)



Summary of Conversations:

No significant conversations were reported on this date.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Eric Tsang, phone: 15000422372 , who represents the Office of Structural Materials for your project.

Inspected By: Upadhye, Anand

Quality Assurance Inspector

Reviewed By: Clifford, William

QA Reviewer