

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave. St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 99.28**WELDING INSPECTION REPORT****Resident Engineer:** Siegenthaler, Peter**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-026303**Date Inspected:** 07-Sep-2011**Project Name:** SAS Superstructure**OSM Arrival Time:** 1200**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 2200**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC) Chanxing Island**Location:** Shanghai, China

CWI Name:	Guo Xing Hui		
Inspected CWI report:	Yes	No	N/A
Electrode to specification:	Yes	No	N/A
Qualified Welders:	Yes	No	N/A
Approved Drawings:	Yes	No	N/A

CWI Present:	Yes	No	
Rod Oven in Use:	Yes	No	N/A
Weld Procedures Followed:	Yes	No	N/A
Verified Joint Fit-up:	Yes	No	N/A
Approved WPS:	Yes	No	N/A
Delayed / Cancelled:	Yes	No	N/A

Bridge No: 34-0006**Component:** Bike Path, Traveler Rail**Summary of Items Observed:**

On this date Caltrans OSM Quality Assurance (QA) Inspector, Dennis Combs, was present during the times noted above for the observations relative to the work being performed.

Bay 19

This QA Inspector observed the preliminary fit up of bottom plate BKPL9016A to Bike Path BK9003. During fit up of bottom plate this inspector found slots cut in bottom plate BKPL9016A that were oversized in areas that will inhibit proper fit up for designated fillet welds, this issue was brought to the attention of AB/F QC Zhang Qi Li and ZPMC QC Guo Xing Hui.

Bay 9

Heat straightening of Traveler Rail 3018TR2 under approved Heat Straightening procedure HSR 10426. The in process temperature was observed as 250°C. The ZPMC QC was identified as Zhu Zhong Jie. The approved HSR procedure stated that a maximum temperature of 650°C with 1-3 numbers of applications was allowed. The distortion that was previously measured and recorded on the HSR was Maximum 5 mm.

Unless otherwise noted, all work observed on this date appeared to generally comply with applicable contract documents.

WELDING INSPECTION REPORT

(*Continued Page 2 of 2*)

Summary of Conversations:

No relevant conversations.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Eric Tsang 150-0042-2372, who represents the Office of Structural Materials for your project.

Inspected By:	Combs,Dennis	Quality Assurance Inspector
----------------------	--------------	-----------------------------

Reviewed By:	Riley,Ken	QA Reviewer
---------------------	-----------	-------------