

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave. St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.21**WELDING WITNESS REPORT****Resident Engineer:** Pursell, Gary**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WWR-000155**Date Inspected:** 22-Mar-2007**Project Name:** SAS Superstructure**OSM Arrival Time:** 800**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1530**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Location:** Shanghai, China**Witness:** **Procedure Qualification Record**
Welding **NDT****Welder Qualification**
Mechanical Testing, describe:**Fracture Critical****Index Lot #:** B49-015-07**Witness Lot #:****Bridge No:** 34-0006**Component:****Welder:** Zhang Xing Jin**ID #:****Joint Description:** B-U2-S

N/A

WPS ID #:

PWPS-B-T-2221-F-6

N/A

Base Metal: A709-50F-2

N/A

PQR ID #:

HP200749

N/A

Thickness: 26mm

N/A

Process:

SAW

N/A

Electrode Spec/Class: A5.17/EH14

N/A

Positions:

1G

N/A

Backing Material: A709-50T-2

N/A

CWI:

huang Wei

N/A

Average Amps: 502.4

N/A

AWS Code:

AWS D1.5

N/A

Average Volts: 30

N/A

Applicable Sec:

5.13

N/A

Travel Speed: 401.2

N/A

Heat Input:

2.25

N/A

Preheat: 100 degree Celsius

N/A

Summary of Items Observed:

Caltrans Quality Assurance (QA) Inspector was present as requested by ZPMC to witness procedure qualification test. The procedure qualification record (PQR) test is identified as HP200749. The welding consumable electrode is identified as 4.8mm diameter electrode, specification AWS A5.17, classification EH14 and S-777MXH flux. The welding was performed in accordance with AWS D1.5 and appeared to comply with the contract documents. The completed weld test was visually inspected by ZPMC Quality Assurance Inspector, Mr. Huang Wei and accepted for conformance with contract documents.

Summary of Conversations:

At 0900 hours. ZPMC Quality Assurance Inspector, Mr. Hu Gang met with Caltrans QA and stated that ZPMC would be performing procedure qualification testing at ZPMC testing facility at 0930 hours, PQR HP200749.

is in general conformance with the contract requirements.

Observed welding, testing or results:

is not in conformance with the contract requirements.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Mazen Wahbeh, (818) 292-0659, who represents the Office of Structural

WELDING WITNESS REPORT

(Continued Page 2 of 2)

Materials for your project.

Inspected By:	Hasler, Mike	Quality Assurance Inspector
----------------------	--------------	-----------------------------

Reviewed By:	McClary, David	QA Reviewer
---------------------	----------------	-------------