

DEPARTMENT OF TRANSPORTATION
 DIVISION OF ENGINEERING SERVICES
 Office of Structural Materials
 Quality Assurance and Source Inspection



Bay Area Branch
 690 Walnut Ave. St. 150
 Vallejo, CA 94592-1133
 (707) 649-5453
 (707) 649-5493

Contract #: 04-0120F4
 Cty: SF/ALA Rte: 80 PM: 13.2/13.9
 File #: 69.25B

QUALITY ASSURANCE -- NON-CONFORMANCE REPORT

Location: Changxing Island, Shanghai, P.R. China

Report No: NCR-000242

Prime Contractor: American Bridge/Fluor Enterprises, a JV

Date: 13-Mar-2009

Submitting Contractor: Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island

NCR #: ZPMC-0216


Type of problem:

Welding	Concrete	Other	
Welding	Curing	Procedural	Bridge No: 34-0006
Joint fit-up	Coating	Other	Component: Segment 3AE Corner Assembly
Procedural	Procedural	Description:	

Reference Description: QC failed to recognize linear indications by MT

Description of Non-Conformance:

On March 10, 2009, ZPMC Quality Control (QC) representative Mr. Wang Lu notified Caltrans Quality Assurance (QA) inspector of the re-inspection of the corner assembly components by Magnetic Particle Testing (MT) of the linear indications discovered by QA inspectors on Segment 3AE Green Tag #8. Caltrans QA performed MT the second time on the following corner assembly welds: CSD4-PP22-069, CSD4-PP22-071, CSD4-PP22-073 and CSD4-PP22-134. Caltrans QA Inspector discovered additional linear indications ranging from 10 to 25mm long.



Applicable reference:

AWS D1.5 (02) Section 6.26.2 – “Welds that are subject to MT in addition to visual inspection shall have no cracks.”

Who discovered the problem: Rodney Patterson

Name of individual from Contractor notified: Man Kit Li

Time and method of notification: 03/11/09, 1600 hours, In person

QUALITY ASSURANCE -- NON-CONFORMANCE REPORT

(Continued Page 2 of 2)

Name of Caltrans Engineer notified: Stanley Ku

Time and method of notification: 03/11/09, 1830 hours, In person

QC Inspector's Name: Li Yan Hua

Was QC Inspector aware of the problem: Yes No

Contractor's proposal to correct the problem:

Comments:

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Eric Tsang, +(86) 150.0042.2372, who represents the Office of Structural Materials for your project.

Inspected By:	Tsang, Eric	SMR
----------------------	-------------	-----

Reviewed By:	Wahbeh, Mazen	SMR
---------------------	---------------	-----



DEPARTMENT OF TRANSPORTATION - District 4 Toll Bridge
666 Feng Bin Road Room 708, Changxing Island
Shanghai 201913 PR China
Tel: 021-56856666 ext 207061 Fax:

NON-CONFORMANCE REPORT TRANSMITTAL

To: AMERICAN BRIDGE/FLUOR, A JV
375 BURMA ROAD
OAKLAND CA 95607

Date: 06-Apr-2009

Contract No: 04-0120F4
04-SF-80-13.2 / 13.9

Dear: Mr. Charles Kanapicki

Job Name: SAS Superstructure

Attention: Mr. Thomas Nilsson Project Manager - OBG

Document No: 05.03.06-000208

Subject: NCR No. ZPMC-0216

Reference Description: QC failed to recognize linear indications by MT

The attached Non-Conformance Report describes an occurrence where the contractor did not comply with a requirement of the contract document as indicated below:

- Material or Workmanship not in conformance with contract documents.
- Quality Control (QC) not performed in conformance with contract documents.
- Recurring QC issue that constitutes a systematic problem in quality control.
- Non-Conformance Resolved.

Material Location: OBG **Lift:**

Remarks:

On March 10, 2009, ZPMC Quality Control (QC) representative Mr. Wang Lu notified Caltrans Quality Assurance (QA) inspector of the re-inspection of the corner assembly components by Magnetic Particle Testing (MT) of the linear indications discovered by QA inspectors on Segment 3AE Green Tag #8. Caltrans QA performed MT the second time on the following corner assembly welds: CSD4-PP22-069, CSD4-PP22-071, CSD4-PP22-073 and CSD4-PP22-134. Caltrans QA Inspector discovered additional linear indications ranging from 10 to 25mm long.

Action Required and/or Action Taken:

A response for the resolution of this issue is expected within 14 days.

Transmitted by: Stanley Ku Sr. Bridge Engineer

Attachments: ZPMC-0216

cc: Rick Morrow, Gary Pursell, Brian Boal, Jason Tom, Ching Chao

File: 05.03.06

NCR PROPOSED RESOLUTION

To: CALTRANS - SAS Superstructure
333 Burma Road
Oakland CA 94607

Attention: Pursell, Gary
Resident Engineer

Ref: 05.03.06-000208

Subject: NCR No. ZPMC-0216

Dated: 18-May-2009

Contract No.: 04-0120F4
04-SF-80-13.2 / 13.9

Job Name: SAS Superstructure

Document No.: ABF-NPR-000210 Rev: 00

Contractor's Proposed Resolution:

Reference Resolution: ZPMC has generated an internal NCR for this nonconformance, repaired and re-inspected the welds as required. ZPMC requests this NCR be closed.

ZPMC has generated an internal NCR for this nonconformance, repaired and re-inspected the welds as required. Attached is documentation of work performed regarding this NCR. ZPMC requests this NCR be closed.

Submitted by:

Attachment(s): ABF-NPR-000210R00;

Caltrans' comments:

Status: CLO

Date: 03-Jun-2009

The proposed resolution is acceptable. An internal ZPMC NCR was written, and the welds in question have been accepted by MT as shown in the attached documents. The Department concurs that Non-Conformance ZPMC-0216 is closed.

Submitted by: Wright, Doug

Date: 03-Jun-2009

Attachment(s):



No. B-341

LETTER OF RESPONSE

TO: American Bridge/Flour JV

DATE: 2009-5-7

REGARDING: NCR-000242/000237/000238 (ZPMC-0216/0211/0212)

With this letter of response, ZPMC requests closure for caltrans' NCR-000242/000237/000238 (ZPMC-0216/0211/0212) . we have instructed our NDT operators with the requirement of AWS, especially for the checks and calibration of equipment, and as the additional we add up the some weld NDT inspection to 100 percent, but we have to point out that some of the indication in the NCR description did not in the random of the ZPMC's inspection areas.

We have done the new inspection for all of the indication areas until not any defects was been founded.

Basic on the attached documentation we apply to close the caltrans's NCR-000242/000237/000238 (ZPMC-0216/0211/0212) ,all of the final NDT report should be proved the good quality for the corresponding welds.

Please check the attached documentation for acceptance and close the NCR-000242/000237/000238 (ZPMC-0216/0211/0212) .

ATTACHMENT:

ZPMC internal NCR

NCR-000242/000237/000238 (ZPMC-0216/0211/0212)

The final complete VT/MT/UT inspection report

The reports for the weld repair

Lujianhua 5/15/09



Nonconformance Report

不符合项报告

Project Name: S.F.O.B.B 项目名称: 美国加州海湾大桥		NCR Number: <u>ZPMC-0216</u> NCR 编号: NCR-B-139 (NCR-00242)
Item: MT indications 名称描述: MT 漏检	Item Number: 件号:	Drawing: 图号: 3AE

Location: 位置: 3AE	Date: 日期: 2009-04-15
----------------------	-------------------------

Description of Nonconformance:

On March 10, 2009, ZPMC Quality Control representative Mr. Wang Lu notified Caltrans Quality Assurance inspector of the re-inspection of the corner assembly components by Magnetic Particle Testing of the linear indications discovered by QA inspectors on Segment 3AE Green Tag #8. Caltrans QA performed MT the second time on the following corner assembly welds: CSD4-PP22-069, CSD4-PP22-071, CSD4-PP22-073 and CSD4-PP22-134. Caltrans QA Inspector discovered additional linear indications ranging from 10 to 25 mm long.

3.10 号 ZPMC 通知加州检验员对 3AE TAG#8 中角单元处做 MT 后再次发现裂纹, 加州 QA 在第二次做 MT 发现以下焊缝有裂纹: CSD4-PP22-069, CSD4-PP22-071, CSD4-PP22-073 和 CSD4-PP22-134, 长度在 10~25 mm 不等。

Work By: <u>LT Liming</u> 施工方: 2009.4.24	Prepared by: <u>Wang Lu</u> 准备: 2009.4.15	Reviewed by QCE: <u>[Signature]</u> 质量工程师批准: [Signature]
<input type="checkbox"/> Drawing Error 图纸错误	<input type="checkbox"/> Material Defect 材料缺陷	<input type="checkbox"/> Fabrication Error 制作错误
<input checked="" type="checkbox"/> Other 其他原因		

Disposition: 处理措施:	<input type="checkbox"/> Use as is 回用	<input type="checkbox"/> Repair 返修	<input type="checkbox"/> Reject 拒收
<p>扩大比例检测, 对有裂纹的地方进行返修。 Enlarge inspection rate, and repair the crack area.</p>			

Recommendation:
建议:

加强 NDT 人员培训, 降低检测速度。
Train NDT personnel and reduce inspection speed.

Prepared by: <u>LT Liming</u> 准备: 2009.4.24	Approved by QCA: <u>[Signature]</u> 质量经理批准: 5.7
--	--

Reason for Nonconformance:

不符合原因:

- 1. NDT人员漏检,
- 2. 角单元修补后未进行检测,

- 1. NDT personnel didn't inspect transverse linear indication.
- 2. Didn't inspect after fixing corner assembly.

Prevention of Re-occurrence:

预防措施:

加强NDT人员业务培训, 严格控制NDT检测时机, 保证在焊缝完全完工后再检测。

Train NDT personnel and controlling inspected time. it should be inspection after finishing fixing welds.

Approved by/批准: LSL mi lg 2024.04.24

Technical Justification for Use-As-Is/Repair:
回用或返修的技术依据:

Attachment
附件

Non-attachment
无附件

Reviewed /批准: _____

Verification: Acceptable
确认: 可接受

Unacceptable
不可接受

Verified by QCI/质检确认: _____ Reviewed by QCA/质检主任审核: _____



DEPARTMENT OF TRANSPORTATION - District 4 Toll Bridge
666 Feng Bin Road Room 708, Changxing Island
Shanghai 201913 PR China
Tel: 021-56856666 ext 207061 Fax:

NON-CONFORMANCE REPORT TRANSMITTAL

To: AMERICAN BRIDGE/FLUOR, A JV
375 BURMA ROAD
OAKLAND CA 95607

Date: 06-Apr-2009

Contract No: 04-0120F4
04-SF-80-13.2 / 13.9

Dear: Mr. Charles Kanapicki

Job Name: SAS Superstructure

Attention: Mr. Thomas Nilsson Project Manager - OBG

Document No: 05.03.06-000208

Subject: NCR No. ZPMC-0216

Reference Description: QC failed to recognize linear indications by MT

The attached Non-Conformance Report describes an occurrence where the contractor did not comply with a requirement of the contract document as indicated below:

- Material or Workmanship not in conformance with contract documents.
- Quality Control (QC) not performed in conformance with contract documents.
- Recurring QC issue that constitutes a systematic problem in quality control.
- Non-Conformance Resolved.

Material Location: OBG

Lift:

Remarks:

On March 10, 2009, ZPMC Quality Control (QC) representative Mr. Wang Lu notified Caltrans Quality Assurance (QA) inspector of the re-inspection of the corner assembly components by Magnetic Particle Testing (MT) of the linear indications discovered by QA inspectors on Segment 3AE Green Tag #8. Caltrans QA performed MT the second time on the following corner assembly welds: CSD4-PP22-069, CSD4-PP22-071, CSD4-PP22-073 and CSD4-PP22-134. Caltrans QA Inspector discovered additional linear indications ranging from 10 to 25mm long.

Action Required and/or Action Taken:

A response for the resolution of this issue is expected within 14 days.

Transmitted by: Stanley Ku Sr. Bridge Engineer

Attachments: ZPMC-0216

cc: Rick Morrow, Gary Pursell, Brian Boal, Jason Tom, Ching Chao

File: 05.03.06

DEPARTMENT OF TRANSPORTATION
 DIVISION OF ENGINEERING SERVICES
 Office of Structural Materials
 Quality Assurance and Source Inspection



Bay Area Branch
 690 Walnut Ave. St. 150
 Vallejo, CA 94592-1133
 (707) 649-5453
 (707) 649-5493

Contract #: 04-0120F4
 Cty: SF/ALA Rte: 80 PM: 13.2/13.9
 File #: 69.25B

QUALITY ASSURANCE -- NON-CONFORMANCE REPORT

Location: Changxing Island, Shanghai, P.R. China

Report No: NCR-000242

Prime Contractor: American Bridge/Fluor Enterprises, a JV

Date: 13-Mar-2009

Submitting Contractor: Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island

NCR #: ZPMC-0216

Type of problem:

Welding Concrete Other

Welding Curing Procedural **Bridge No:** 34-0006


Joint fit-up Coating Other **Component:** Segment 3AE Corner Assembly

Procedural Procedural Description:

Reference Description: QC failed to recognize linear indications by MT

Description of Non-Conformance:

On March 10, 2009, ZPMC Quality Control (QC) representative Mr. Wang Lu notified Caltrans Quality Assurance (QA) inspector of the re-inspection of the corner assembly components by Magnetic Particle Testing (MT) of the linear indications discovered by QA inspectors on Segment 3AE Green Tag #8. Caltrans QA performed MT the second time on the following corner assembly welds: CSD4-PP22-069, CSD4-PP22-071, CSD4-PP22-073 and CSD4-PP22-134. Caltrans QA Inspector discovered additional linear indications ranging from 10 to 25mm long.



Applicable reference:

AWS D1.5 (02) Section 6.26.2 – “Welds that are subject to MT in addition to visual inspection shall have no cracks.”

Who discovered the problem: Rodney Patterson

Name of individual from Contractor notified: Man Kit Li

Time and method of notification: 03/11/09, 1600 hours, In person

QUALITY ASSURANCE -- NON-CONFORMANCE REPORT

(Continued Page 2 of 2)

Name of Caltrans Engineer notified: Stanley Ku

Time and method of notification: 03/11/09, 1830 hours, In person

QC Inspector's Name: Li Yan Hua

Was QC Inspector aware of the problem: Yes No

Contractor's proposal to correct the problem:

Comments:

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Eric Tsang, +(86) 150.0042.2372, who represents the Office of Structural Materials for your project.

Inspected By:	Tsang, Eric	SMR
----------------------	-------------	-----

Reviewed By:	Wahbeh, Mazen	SMR
---------------------	---------------	-----



REPORT OF MAGNETIC PARTICLE EXAMINATION

磁粉检测报告

REPORT NO. 报告编号 B787-MT-8107		DATE 日期 2009.03.10	PAGE OF 页码 1/5	Revision No: 0
PROJECT NO. 工程编号: ZP06-787		CONTRACTOR: 用户: CALTRANS		
DRAWING NO. 图号: CA002 OBG PLATE PANEL SPLICE		CALTRANS CONTRACT NO.: 加州工程编号 04-0120F4		
REFERENCING CODE 参考规范编号 AWS D1.5-2002	ACCEPTANCE STANDARD 接受标准 AWS D1.5-2002	PROCEDURE NO. 程序编号 ZPQC-MT-01	CALIBRATION DUE DATE 仪器校正有效期 Dec. 28 ST , 2009	
EQUIPMENT 设备 MT YOKE	MANUFACTURER 制造商 PARKER	MODEL NO. 样式编号 B310S	SERIAL NO. 连续编号 5395 5617 5620	
MAGNETIZING METHOD 磁化方法	Continuous magnetic yoke 磁轭式连续法	CURRENT 电流	AC	
PARTICLE TYPE 磁粉类型	Dry magnet powder 干磁粉	YOKE SPACING 磁轭间距	70~150mm	
MATERIAL TO BE EXAMINED 检测材料	<input checked="" type="checkbox"/> WELDING 焊接件 <input type="checkbox"/> CASTING 铸件 <input type="checkbox"/> FORGING 锻造	Material & thickness 母材, 厚度	A709M-345T2-X/A709M-345F2-X 18/20/22/24/28/32/36 mm	
WELDING PROCESS 焊接方法	FCAW, SMAW	TYPE OF JOINT 焊缝类型	T-JOINT	

WELD I.D. 焊缝编号	DISCONTINUITY 不连续性			ACCEPT 接受	REJECT 拒收	REMARKS 备注
	INDICATION 指示	TYPE 类型	LENGTH IN mm 长度			
CSD4-PP022-130				ACC.		100%MT
CSD4-PP022-131				ACC.		100%MT
CSD4-PP022-132				ACC.		100%MT
CSD4-PP022-133				ACC.		100%MT
CSD4-PP022-134				ACC.		100%MT
CSD4-PP022-068				ACC.		100%MT
CSD4-PP022-069				ACC.		100%MT
CSD4-PP022-070				ACC.		100%MT
CSD4-PP022-071				ACC.		100%MT
CSD4-PP022-072				ACC.		100%MT
CSD4-PP022-073				ACC.		100%MT
CSD4-PP022-074				ACC.		100%MT
CSD4-PP022-087				ACC.		100%MT
CSD4-PP022-088				ACC.		100%MT
CSD4-PP022-135				ACC.		100%MT

EXAMINED BY 主探 <u>BITIYIN</u>	REVIEWED BY 审核 <u>Cai Xinxin</u>
LEVEL - II SIGN 签名 / DATE 日期 <u>2009-3-10</u>	LEVEL-II SIGN / DATE 日期 <u>09.03.10</u>
质量经理 / QCM <u>Hugh</u> <u>2009.03.16</u>	用户 CUSTOMER
签字 SIGN / 日期 DATE	签字 SIGN / 日期 DATE



REPORT OF MAGNETIC PARTICLE EXAMINATION

磁粉检测报告

REPORT NO. 报告编号 B787-MT-8107		DATE 日期 2009.03.10	PAGE OF 页码 2/5	Revision No: 0
PROJECT NO. 工程编号: ZP06-787		CONTRACTOR: 用户: CALTRANS		
DRAWING NO. 图号: CA002 OBG PLATE PANEL SPLICE		CALTRANS CONTRACT NO.: 加州工程编号 04-0120F4		
REFERENCING CODE 参考规范编号 AWS D1.5-2002	ACCEPTANCE STANDARD 接受标准 AWS D1.5-2002	PROCEDURE NO. 程序编号 ZPQC-MT-01	CALIBRATION DUE DATE 仪器校正有效期 Dec. 28 ST , 2009	
EQUIPMENT 设备 MT YOKE	MANUFACTURER 制造商 PARKER	MODEL NO. 样式编号 B310S	SERIAL NO. 连续编号 5395 5617 5620	
MAGNETIZING METHOD 磁化方法	Continuous magnetic yoke 磁轭式连续法	CURRENT 电流	AC	
PARTICLE TYPE 磁粉类型	Dry magnet powder 干磁粉	YOKE SPACING 磁轭间距	70~150mm	
MATERIAL TO BE EXAMINED 检测材料	<input checked="" type="checkbox"/> WELDING 焊接件 <input type="checkbox"/> CASTING 铸件 <input type="checkbox"/> FORGING 锻造	Material & thickness 母材, 厚度	A709M-345T2-X/A709M-345F2-X 18/20/22/24/28/32/36 mm	
WELDING PROCESS 焊接方法	FCAW, SMAW	TYPE OF JOINT 焊缝类型	T-JOINT	

WELD I.D. 焊缝编号	DISCONTINUITY 不连续性			ACCEPT 接受	REJECT 拒收	REMARKS 备注
	INDICATION 指示	TYPE 类型	LENGTH IN mm 长度			
CSD4-PP022-136				ACC.		100%MT
CSD4-PP022-091				ACC.		100%MT
CSD4-PP022-092				ACC.		100%MT
CSD4-PP022-137				ACC.		100%MT
CSD4-PP022-138				ACC.		100%MT
CSD4-PP022-108				ACC.		100%MT
CSD4-PP022-109				ACC.		100%MT
CSD4-PP022-139				ACC.		100%MT
CSD4-PP022-140				ACC.		100%MT
CSD4-PP022-110				ACC.		100%MT
CSD4-PP022-111				ACC.		100%MT
CSD4-PP022-141				ACC.		100%MT
CSD4-PP022-142				ACC.		100%MT
CSD4-PP022-112				ACC.		100%MT
CSD4-PP022-113				ACC.		100%MT
CSD4-PP022-143				ACC.		100%MT

EXAMINED BY 主探 <i>[Signature]</i>	REVIEWED BY 审核 <i>Cai Xinxin</i>
LEVEL - II SIGN 签名 / DATE 日期 <i>[Signature]</i> 2009. 3. 10	LEVEL - II SIGN / DATE 日期 <i>[Signature]</i> 09. 03. 10
质量经理 / QCM <i>[Signature]</i> 2009. 03. 16	用户 CUSTOMER
签字 SIGN / 日期 DATE	签字 SIGN / 日期 DATE



REPORT OF MAGNETIC PARTICLE EXAMINATION

磁粉检测报告

REPORT NO. 报告编号 B787-MT-8107		DATE 日期 2009.03.10	PAGE OF 页码 4/5	Revision No: 0
PROJECT NO. 工程编号: ZP06-787		CONTRACTOR: 用户: CALTRANS		
DRAWING NO. 型号: CA002 OBG PLATE PANEL SPLICE		CALTRANS CONTRACT NO.: 加州工程编号 04-0120F4		
REFERENCING CODE 参考规范编码 AWS D1.5-2002	ACCEPTANCE STANDARD 接受标准 AWS D1.5-2002	PROCEDURE NO. 程序编号 ZPQC-MT-01	CALIBRATION DUE DATE 仪器校正有效期 Dec. 28 ST , 2009	
EQUIPMENT 设备 MT YOKE	MANUFACTURER 制造商 PARKER	MODEL NO. 样式编号 B310S	SERIAL NO. 连续编号 5395 5617 5620	
MAGNETIZING METHOD 磁化方法	Continuous magnetic yoke 磁轭式连续法	CURRENT 电流	AC	
PARTICLE TYPE 磁粉类型	Dry magnet powder 干磁粉	YOKE SPACING 磁轭间距	70~150mm	
MATERIAL TO BE EXAMINED 检测材料	<input checked="" type="checkbox"/> WELDING 焊接件 <input type="checkbox"/> CASTING 铸件 <input type="checkbox"/> FORGING 锻造	Material & thickness 母材, 厚度	A709M-345T2-X/A709M-345F2-X 18/20/22/24/28/32/36 mm	
WELDING PROCESS 焊接方法	FCAW, SMAW	TYPE OF JOINT 焊缝类型	T-JOINT	

WELD I.D. 焊缝编号	DISCONTINUITY 不连续性			ACCEPT 接受	REJECT 拒收	REMARKS 备注
	INDICATION 指示	TYPE 类型	LENGTH IN mm 长度			
CSD4-PP022-082				ACC.		100%MT
CSD4-PP022-083				ACC.		100%MT
CSD4-PP022-084				ACC.		100%MT
CSD4-PP022-085				ACC.		100%MT
CSD4-PP022-086				ACC.		100%MT
CSD4-PP022-089				ACC.		100%MT
CSD4-PP022-090				ACC.		100%MT
CSD4-PP022-093				ACC.		100%MT
CSD4-PP022-094				ACC.		100%MT
CSD4-PP022-106				ACC.		100%MT
CSD4-PP022-107				ACC.		100%MT
CSD4-PP022-118				ACC.		100%MT
CSD4-PP022-119				ACC.		100%MT
CSD4-PP022-120				ACC.		100%MT
CSD4-PP022-121				ACC.		100%MT
CSD4-PP022-122				ACC.		100%MT

EXAMINED BY 主探 <u>BOTINVI</u>	REVIEWED BY 审核 <u>Cai Xinxin</u>
LEVEL - II SIGN 签名 / DATE 日期 <u>2009-3-10</u>	LEVEL-II SIGN / DATE 日期 <u>09-03-10</u>
质量经理 / QCM <u>Huang</u>	用户 CUSTOMER
签字 SIGN / 日期 DATE	签字 SIGN / 日期 DATE



REPORT OF MAGNETIC PARTICLE EXAMINATION

磁粉检测报告

REPORT NO. 报告编号 B787-MT-8107 DATE日期 2009.03.10 PAGE OF页码 5/5 Revision No: 0

PROJECT NO. 工程编号: ZP06-787 CONTRACTOR: 用户: CALTRANS

DRAWING NO. 图号: CA002 CALTRANS CONTRACT NO.: 加州工程编号: 04-0120F4
 OBG PLATE PANEL SPLICE

REFERENCING CODE 参考规范编码: AWS D1.5-2002 ACCEPTANCE STANDARD 接受标准: AWS D1.5-2002 PROCEDURE NO. 程序编号: ZPQC-MT-01 CALIBRATION DUE DATE 仪器校正有效期: Dec. 28ST, 2009

EQUIPMENT 设备: MT YOKE MANUFACTURER 制造商: PARKER MODEL NO. 样式编号: B310S SERIAL NO. 连续编号: 5395 5617 5620

MAGNETIZING METHOD 磁化方法: Continuous magnetic yoke 磁轭式连续法 CURRENT 电流: AC

PARTICLE TYPE 磁粉类型: Dry magnet powder 干磁粉 YOKE SPACING 磁轭间距: 70~150mm

MATERIAL TO BE EXAMINED 检测材料: WELDING 焊接件 Material & thickness 母材, 厚度: A709M-345T2-X/A709M-345F2-X
 CASTING 铸件 18/20/22/24/28/32/36 mm
 FORGING 锻造

WELDING PROCESS 焊接方法: FCAW, SMAW TYPE OF JOINT 焊缝类型: T-JOINT

WELD I.D. 焊缝编号	DISCONTINUITY 不连续性			ACCEPT 接受	REJECT 拒收	REMARKS 备注
	INDICATION 指示	TYPE 类型	LENGTH IN mm 长度			
CSD4-PP022-123				ACC.		100%MT
CSD4-PP022-124				ACC.		100%MT
CSD4-PP022-125				ACC.		100%MT
CSD4-PP022-126				ACC.		100%MT
CSD4-PP022-127				ACC.		100%MT
CSD4-PP022-128				ACC.		100%MT
CSD4-PP022-129				ACC.		100%MT
BLANK						

EXAMINED BY 主探: BOTTOM REVIEWED BY 审核: Cai Xinxin

LEVEL - II SIGN 签名 / DATE 日期: 2009.3.10 LEVEL-II SIGN / DATE 日期: 09-03-10

质量经理 / QCM: Huber 用户 CUSTOMER: _____

签字 SIGN / 日期 DATE: _____ 签字 SIGN / 日期 DATE: _____

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave. St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: xx.25A**QUALITY ASSURANCE -- NON-CONFORMANCE RESOLUTION****Location:** Changxing Island, Shanghai, P.R. China**Report No:** NCS-000232**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**Date:** 28-Jul-2009**Submitting Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **NCR #:** ZPMC-0216**Type of problem:**

Welding	Concrete	Other	
Welding	Curing	Procedural	Bridge No: 34-0006
Joint fit-up	Coating	Other	Component:
Procedural	Procedural	Descriptor:	

Date the Non-Conformance Report was written: 13-Mar-2009**Description of Non-Conformance:**

On March 10, 2009, ZPMC Quality Control (QC) representative Mr. Wang Lu notified Caltrans Quality Assurance (QA) inspector of the re-inspection of the corner assembly components by Magnetic Particle Testing (MT) of the linear indications discovered by QA inspectors on Segment 3AE Green Tag #8. Caltrans QA performed MT the second time on the following corner assembly welds: CSD4-PP22-069, CSD4-PP22-071, CSD4-PP22-073 and CSD4-PP22-134. Caltrans QA Inspector discovered additional linear indications ranging from 10 to 25mm long.

Contractor's proposal to correct the problem:

ZPMC will conduct training for QC inspectors in regards to performing NDT inspections in conformance with Section 6 of AWS D1.5.

Corrective action taken:

QC inspectors attended training session in regards to performing inspections in conformance with Section 6 of AWS D1.5. After the repair, the areas are now acceptable.

Did corrective action require Engineer's approval? Yes No**If so, name of Engineer providing approval:****Date:****Is Engineer's approval attached?** Yes No**Comments:**

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Mazen Wahbeh, +(86) 134.7247.7571, who represents the Office of Structural Materials for your project.

Inspected By: Lowry, Patrick

Quality Assurance Inspector

Reviewed By: Wahbeh, Mazen

QA Reviewer