

DEPARTMENT OF TRANSPORTATION
 DIVISION OF ENGINEERING SERVICES
 Office of Structural Materials
 Quality Assurance and Source Inspection



Bay Area Branch
 690 Walnut Ave. St. 150
 Vallejo, CA 94592-1133
 (707) 649-5453
 (707) 649-5493

Contract #: 04-0120F4
 Cty: SF/ALA Rte: 80 PM: 13.2/13.9
 File #: 69.25B

QUALITY ASSURANCE -- NON-CONFORMANCE REPORT

Location: Changxing Island **Report No:** NCR-000368
Prime Contractor: American Bridge/Fluor Enterprises, a JV **Date:** 19-Jun-2009
Submitting Contractor: Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **NCR #:** ZPMC-0342

Type of problem:

Welding	Concrete	Other	
Welding	Curing	Procedural	Bridge No: 34-0006
Joint fit-up	Coating	Other	Component: Crossbeam #5
Procedural	Procedural	Description:	

Reference Description: Buttering of FB and SP of CB 5

Description of Non-Conformance:

Caltrans Quality Assurance (QA) Inspector observed ZPMC personnel performing buttering on both SPCM and non SPCM portions of CB5 without an approved Critical Weld Repair. The members can be identified as the side plates and bottom plate for the Crossbeam (reference drawings CB202C, CB202D, & CB202F). Buttering was performed to correct dimensional issues with the member, and has been performed throughout the entire length of the bottom plate and both side plates. The amount of weld material deposited exceeds 1/4 of the thickness of the 12mm thick material. See attached photos:



QUALITY ASSURANCE -- NON-CONFORMANCE REPORT

(Continued Page 2 of 2)



Applicable reference:

AWS D1.5 2002, Section 12.17.2 (7) 'Noncritical Repair Welds': " Noncritical repair welds are generally welds to deposit additional weld beads or layers to compensate for insufficient weld size and to fill limited excavations to remove unacceptable edge or surface discontinuities, rollover, or undercut, including:.. (7) Deposition of weld metal up to 10 mm (3/8 inch) deep, or 1/4 the base-metal thickness, whichever is less, to correct for length or joint geometry."

Who discovered the problem: Dhanasingh Sukanthan

Name of individual from Contractor notified: Li xiu hua

Time and method of notification: 1600 / Verbal

Name of Caltrans Engineer notified: Stanley Ku

Time and method of notification: 1600 / Verbal

QC Inspector's Name: Liu Wei Wei

Was QC Inspector aware of the problem: Yes No

Contractor's proposal to correct the problem:

Comments:

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Mazen Wahbeh,(818) 292-0659, who represents the Office of Structural Materials for your project.

Inspected By: Simonis,Jim

QA Inspector

Reviewed By: Wahbeh,Mazen

SMR



DEPARTMENT OF TRANSPORTATION - District 4 Toll Bridge
 666 Feng Bin Road Room 708, Changxing Island
 Shanghai 201913 PR China
 Tel: 021-56856666 ext 207061 Fax:

NON-CONFORMANCE REPORT TRANSMITTAL

To: AMERICAN BRIDGE/FLUOR, A JV
 375 BURMA ROAD
 OAKLAND CA 95607

Date: 04-Aug-2009

Contract No: 04-0120F4
 04-SF-80-13.2 / 13.9

Dear: Mr. Charles Kanapicki
Attention: Mr. Thomas Nilsson Project/Fabrication Manager
Subject: NCR No. ZPMC-0342

Job Name: SAS Superstructure
Document No: 05.03.06-000321

Reference Description: Buttering of FB and SP of CB 5

The attached Non-Conformance Report describes an occurrence where the contractor did not comply with a requirement of the contract document as indicated below:

- Material or Workmanship not in conformance with contract documents.
- Quality Control (QC) not performed in conformance with contract documents.
- Recurring QC issue that constitutes a systematic problem in quality control.
- Non-Conformance Resolved.

Material Location: Xbeam **Lift:**

Remarks:

Caltrans Quality Assurance (QA) Inspector observed ZPMC personnel performing buttering on both SPCM and non SPCM portions of CB5 without an approved Critical Weld Repair. The members can be identified as the side plates and bottom plate for the Crossbeam (reference drawings CB202C, CB202D, & CB202F). Buttering was performed to correct dimensional issues with the member, and has been performed throughout the entire length of the bottom plate and both side plates. The amount of weld material deposited exceeds ¼ of the thickness of the 12mm thick material.

See attached NCR No. ZPMC-0342 for details.

Action Required and/or Action Taken:

Propose a resolution for the identified non-conformance with revised procedures to prevent future occurrences.,A response for the resolution of this issue is expected within 14 days.

Transmitted by: Ching Chao

Attachments: ZPMC-0342

cc: Rick Morrow, Gary Pursell, Peter Siegenthaler, Stanley Ku, Brian Boal, Doug Coe, Jason Tom, Contract Files, Ching Chao, Bill Howe
File: 05.03.06

NCR PROPOSED RESOLUTION

To: CALTRANS - SAS Superstructure
333 Burma Road
Oakland CA 94607

Attention: Pursell, Gary
Resident Engineer

Ref: 05.03.06-000321

Subject: NCR No. ZPMC-0342

Dated: 24-Aug-2009

Contract No.: 04-0120F4
04-SF-80-13.2 / 13.9

Job Name: SAS Superstructure

Document No.: ABF-NPR-000338 Rev: 00

Contractor's Proposed Resolution:

Reference Resolution: ZPMC performed this repair without engineers approval. ABF has notified the ZPMC QA department who in turn have instructed the welders on site.

ZPMC performed this repair without engineers approval. ABF has notified the ZPMC QA department who in turn have instructed the welders on site. ZPMC will submit the required documents at a later date for closure of this NCR

Submitted by:

Attachment(s): ABF-NPR-000338R00

Caltrans' comments:

Status: AAP

Date: 28-Aug-2009

The response is acceptable, but the Non-Conformance is not closed.

Please provide documentation of the weld repairs that were performed and that the repairs were acceptable. The Department will review the Contractor's proposal to close Non-Conformance ZPMC-0342 at that time.

Submitted by: Wright, Doug

Date: 28-Aug-2009

Attachment(s):

NCR PROPOSED RESOLUTION

To: CALTRANS - SAS Superstructure
333 Burma Road
Oakland CA 94607

Attention: Pursell, Gary
Resident Engineer

Ref: 05.03.06-000321

Subject: NCR No. ZPMC-0342

Dated: 08-Dec-2009

Contract No.: 04-0120F4
04-SF-80-13.2 / 13.9

Job Name: SAS Superstructure

Document No.: ABF-NPR-000338 Rev: 01

Contractor's Proposed Resolution:

Reference Resolution: Attached is documentation of the weld repairs and the NDT showing the weld is acceptable. Based on this ZPMC is requests closure of this NCR.

Attached is documentation of the weld repairs and the NDT showing the weld is acceptable. Based on this ZPMC is requests closure of this NCR.

Submitted by: Ishibashi, Joshua

Attachment(s): ABF-NPR-000338R01;

Caltrans' comments:

Status: AAP

Date: 13-Dec-2009

The NDT and weld repair documentation submitted has been reviewed by the Engineer. The MT report submitted did not indicate acceptance or rejection of the testing done. Please complete the report and re-submit for Engineer's review.

Submitted by: Chao, Ching

Attachment(s):

Date: 13-Dec-2009



No. B-522

LETTER OF RESPONSE

TO: American Bridge/Flour

DATE: 2009-12-08

REGARDING: NCR-000368(ZPMC-0342)

With this letter of response, ZPMC requests closure for CALTRANS NCR-000368(ZPMC-0342), what mentioned that QA observed buttering of FB and SP of CB5 without approved CWR.

Before these repair working, ZPMC has got an approved B-CWR598.

So ZPMC provide internal NCR, CWR and NDT documentation, hoping CALTRANS could take a review and consider close this NCR.

ATTACHMENT:

NCR-B-237

NCR-000368(ZPMC-0342)

B-CWR598

B787-UT-7871

B787-MT-12719

by [signature]
12/08/09



Nonconformance Report

不符合项报告

Project Name: S.F.O.B.B	NCR Number:
项目名称: 美国加州海湾大桥	NCR 编号: NCR-B-237(ZPMC-0342)
Item: Buttering of FB and SP of CB5	Item Number:
名称描述: 顶板乱堆放	件号: N/A
Location:	Date:
位置:	日期: 2009-08-18
Drawing:	图号: CB5

Description of Nonconformance:
不符合项状态描述:

Caltrans Quality Inspector observed ZPMC personal performing buttering on both the SPCM and non SPCM portions of CB5 without an approved Critical Welding Repair, The members can be identified as the side plates and bottom plate for the crossbeam (reference drawings CB202C, CB202D, & CB202F).
Buttering was performed to correct dimensional issues with the member, and has been performed throughout the entire length of the bottom plate and both side plates, The amount of weld material deposited exceeds 1/4 of the thickness of the 12mm thick material. See attached photo:
加州检验员发现 ZPMC 在没有开关键返修报告的情况下对 SPCM 和非 SPCM 进行堆焊。这些板为联系梁的斜底板和底板
ZPMC 对整块底板的自由边进行堆焊, 堆焊的深度超过了这块 12 mm 板的板厚的 1/4。详见附图。

Work By: Liu jin Fei Prepared by: Wang J. S. Reviewed by QCE: Zhao Shuang Bao
 施工方: Liu jin Fei 准备: Wang J. S. 质量工程师批准: Zhao Shuang Bao
 Drawing Error Material Defect Fabrication Error Other 8.19
 图纸错误 材料缺陷 制作错误 其他原因

Disposition: Use as is Repair Reject
 处理措施: 回用 返修 拒收

Recommendation:
建议: 对堆焊区域进行 UT, MT 检测。 UT, MT inspect build up area.

Prepared by: Hu Yuzhang Approved by QCA: _____
 准备 质量经理批准

Reason for Nonconformance:
不符合原因: 没有按程序要求开出 CWR 在返修
 预防措施: Didn't follow repair procedure to issue CWR. Perform according to repair procedure and issue CWR before repair.

Approved by/批准: Hu Yuzhang

Technical Justification for Use-As-Is/Repair: Attachment Non-attachment
 回用或返修的技术依据: 附件 对堆焊区域进行 UT, MT 检测, 并加强现场管理。 Perform UT, MT inspection to the repair area, and enhance site supervision and management.

Reviewed/批准: Accepted Acceptable Unacceptable
 确认: 可接受 不可接受

Verified by QCI/质检确认: Zhu Tian shu 09.09.03 Reviewed by QCA/质检主任审核: _____

DEPARTMENT OF TRANSPORTATION - District 4 Toll Bridge
666 Feng Bin Road Room 708, Changxing Island
Shanghai 201913 PR China
Tel: 021-56856666 ext 207061 Fax:

12/1/09

NON-CONFORMANCE REPORT TRANSMITTAL

To: AMERICAN BRIDGE/FLUOR, A JV
375 BURMA ROAD
OAKLAND CA 95607

Date: 04-Aug-2009

Contract No: 04-0120F4

04-SF-80-13.2 / 13.9

Dear: Mr. Charles Kanapick

Job Name: SAS Superstructure

Attention: Mr. Thomas Nilsson Project/Fabrication Manager

Document No: 05.03.06-000321

Subject: NCR No. ZPMC-0342

Reference Description: Buttering of FB and SP of CB 5

The attached Non-Conformance Report describes an occurrence where the contractor did not comply with a requirement of the contract document as indicated below:

- Material or Workmanship not in conformance with contract documents.
- Quality Control (QC) not performed in conformance with contract documents.
- Recurring QC issue that constitutes a systematic problem in quality control.
- Non-Conformance Resolved.

Material Location: Xbeam

Lift:

Remarks:

Caltrans Quality Assurance (QA) Inspector observed ZPMC personnel performing buttering on both SPCM and non SPCM portions of CB5 without an approved Critical Weld Repair. The members can be identified as the side plates and bottom plate for the Crossbeam (reference drawings CB202C, CB202D, & CB202F). Buttering was performed to correct dimensional issues with the member, and has been performed throughout the entire length of the bottom plate and both side plates. The amount of weld material deposited exceeds 1/4 of the thickness of the 12mm thick material.

See attached NCR No. ZPMC-0342 for details.

Action Required and/or Action Taken:

Propose a resolution for the identified non-conformance with revised procedures to prevent future occurrences. A response for the resolution of this issue is expected within 14 days.

Transmitted by: Ching Chao

Attachments: ZPMC-0342

cc: Rick Morrow, Gary Pursell, Peter Siegenthaler, Stanley Ku, Brian Boal, Doug Coe, Jason Tom, Contract Files, Ching Chao, Bill
File: 05.03.06

DEPARTMENT OF TRANSPORTATION
DIVISION OF ENGINEERING SERVICES
Office of Structural Materials
Quality Assurance and Source Inspection

Bay Area Branch
690 Walnut Ave St. 150
Vallejo, CA 94592-1135
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4
Cty. SF/ALA Rrc: 80 PM: 13.2/13.9
File #: 69.25B

QUALITY ASSURANCE -- NON-CONFORMANCE REPORT

Location: Changxing Island

Report No: NCR-000368

Prime Contractor: American Bridge/Fluor Enterprises, a JV

Date: 19-Jun-2009

Submitting Contractor: Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island

NCR #: ZPMC-0342

Type of problem:

- Welding Concrete Other
- Welding Curing Procedural
- Joint fit-up Coating Other
- Procedural Procedural Description:

Bridge No: 34-0006

Component: Crossbeam #5

Reference Description: Buttering of FB and SP of CB 5


Description of Non-Conformance:

Caltrans Quality Assurance (QA) Inspector observed ZPMC personnel performing buttering on both SPCM and non SPCM portions of CB5 without an approved Critical Weld Repair. The members can be identified as the side plates and bottom plate for the Crossbeam (reference drawings CB202C, CB202D, & CB202F). Buttering was performed to correct dimensional issues with the member, and has been performed throughout the entire length of the bottom plate and both side plates. The amount of weld material deposited exceeds 1/4 of the thickness of the 12mm thick material. See attached photos:



QUALITY ASSURANCE -- NON-CONFORMANCE REPORT

(Continued Page 2 of 2)



Applicable reference:

AWS D1.5 2002, Section 12.17.2 (7) 'Noncritical Repair Welds': " Noncritical repair welds are generally welds to deposit additional weld beads or layers to compensate for insufficient weld size and to fill limited excavations to remove unacceptable edge or surface discontinuities, rollover, or undercut, including: (7) Deposition of weld metal up to 10 mm (3/8 inch) deep, or 1/4 the base-metal thickness, whichever is less, to correct for length or joint geometry."

Who discovered the problem: Dhanasingh Sukanthan

Name of individual from Contractor notified: Li xiu hua

Time and method of notification: 1600 / Verbal

Name of Caltrans Engineer notified: Stanley Ku

Time and method of notification: 1600 / Verbal

QC Inspector's Name: Liu Wei Wei

Was QC Inspector aware of the problem: Yes No

Contractor's proposal to correct the problem:

Comments:

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Mazen Wabbeh, (818) 292-0659, who represents the Office of Structural Materials for your project.

Inspected By: Simonis, Jim

QA Inspector

Reviewed By: Wabbeh, Mazen

SMR



关键焊缝返修报告
Critical Welding Repair Report (CWR)

版本
Rev. No.:

1

项目名称 Project Name:	美国海湾大桥 SFOBB	部件图号 Drawing No.:	CB5	报告编号 Report No.	B-CWR598
合同号 Contract No.:	04-0120F4	部件名称 Item Name:	标准横梁 Standard Beam	NDT报告编号 Report No. of NDT	NA
项目编号 Project No.:	ZP06-787				

焊缝缺陷描述:

Description of Welding Discontinuity:



CB5已修割余量的底板BP204A, BP202A, BP201A, BP203A, BP205A, 腹板SP202A, (SP205A)比I肋短了约3-5mm, 且筋板有割伤。
CB5 bottom plate (BP204A, BP202A, BP201A, BP203A, BP205A), web plate (SP202A, SP201A, SP203A, SP204A, SP206A, SP205A) was 3-5mm shorter than T-shape, and the stiffeners were gouged after cutting, see the following draft.

检验员 (Inspector): Guo Yuanting

日期 (Date): 2009-6-30

焊缝返修位置示意图:

Draft of Welding Discontinuity:



APPROVED
 APPROVED AS NOTED
 RETURNED FOR CORRECTION
 Pursuant to Section 5-1.02
 of the Standard Specifications
 State of California
 DEPARTMENT OF TRANSPORTATION
 Division of Engineering Services
 Office of Structure Construction
 SJE for RM _____ 7/27/2009
 Structure Representative Date

注: 图中
SP202A, SP205A, BP201A, BP202A, BP203A, BP204A, BP205A
7块板单元为SPCM板
Remark: SP202A, SP205A,
BP201A, BP202A, BP203A, BP204A, BP205A
were SPCM component

产生原因:

Cause:

T人在修磨余量时, 不够仔细, 导致构件比T型钢短。

Worker wasn't carefully during trimming allowance caused component was shorter than T-shape.

车间负责人 (Foreman): Hu Yuzha

日期 (Date): 09.07.17

处理意见

Disposition:

1. 工程师通知到现场, 缺陷返修按照角焊缝返修程序;
2. 这次返修时, QC和Leader CWI到现场指导打磨, 焊接和监控的指导工作;
3. 整个返修的过程, QC和Leader CWI应该有批准CWR的复印件;
4. QC和Leader CWI指导返修, 以保证返修按照处理意见进行;

对返修区域及靠近裂纹的母材进行硬度测试, 在做硬度测试前应先... 并且在硬度测试后但在...
 下一步修复工作前向加州代表递交测试结果

外壳板修补:

1. 根据批准的焊接工艺规程WPS准备坡口形式;
2. 做100%VT确保缺陷被去除;
3. 在坡口对侧加钢衬垫, 具体参见AWS D1.5.3.13;
4. 根据批准的焊接工艺规程WPS进行预热及焊接;
5. 焊后去除钢衬垫, 将焊缝打磨至与母材平齐;
6. 返修后按照图纸要求对所有的修补焊缝进行NDT检测, 其中对于承受拉应力和反向应力构件的表面和边缘在进行焊接修补后, 按照AWS D1.5章节中3.2.2.3的要求必须经过UT和MT检查。

<input type="checkbox"/>	APPROVED
<input checked="" type="checkbox"/>	APPROVED AS NOTED
<input type="checkbox"/>	RETURNED FOR CORRECTION
Pursuant to Section 6-1.02 of the Standard Specifications State of California	
DEPARTMENT OF TRANSPORTATION	
Division of Engineering Services	
Office of Structure Construction	
<u>SJE Soc RM</u>	<u>7/27/2009</u>
Structure Representative	Date

筋板修补:

1. 根据批准的焊接工艺规程WPS准备坡口形式;
2. 做100%VT确保缺陷被去除;
3. 根据批准的返修焊接工艺规程WPS进行预热及焊接;
4. 将焊缝打磨至与母材平齐;
5. 对修补焊缝进行相应的NDT (VT、MT) 检测。其中对于承受拉应力和反向应力构件的表面和边缘在进行焊接修补后, 按照AWS D1.5章节中3.2.2.3的要求必须经过UT和MT检查。

1. The Engineer shall be notified and present during this repair. Indicate repair procedure;
2. QC and a Lead CWI shall be present and direct all grinding and welding operations during this repair.
3. QC and a Lead CWI shall have an approved copy of the CWR in hand prior to the repair.
4. QC and a Lead CWI shall direct the repair to ensure the repair is per the disposition requirements.
5. Perform hardness testing at repair area and base metal laying above cracks, provide verbal and written notification to Engineer prior to performing hardness testing, and submit the testing result to Caltrans for review prior to repairing after testing.

The plate repaired

1. Prepare excavation with relevant WPS.
2. VT to verify repair area is free of all defects.
3. Add steel backing at the back of groove according to AWS D1.5.3.13;
4. Preheat and weld according to the relevant WPS.
5. Gouge off the steel backing and grind the weld flush with base metal after welding;
6. Perform NDT inspection (VT, UT and MT) to the repaired welding according to the relevant requirement. UT and MT must be performed for SRM members in accordance with Section 3.2.2.3 of AWS D1.5 after repair.

I-Rib repaired:

1. Prepare excavation with relevant WPS.
2. VT to verify repair area is free of all defects.
3. Preheat and weld according to the relevant repaired WPS.
4. Grind the weld flush with base metal after welding;
5. Perform NDT inspection (MT) to the repaired welding according to the relevant requirement. UT and MT must be performed for SRM members in accordance with Section 3.2.2.3 of AWS D1.5 after repair.

工艺:

Technical Engineer: Nili Zhefaj

审核:

Approved By: Cui Jianhua

日期:

Date: 09.07.20

for checking



关键焊缝返修报告

Critical Welding Repair Report (CWR)

版本
Rev. No.:

1

项目名称 Project Name:	美国海湾大桥 SFOBB	部件图号 Drawing No.:	CB5	报告编号 Report No.	B-CWR598
合同号 Contract No.:	04-0120F4	部件名称 Item Name:	标准横梁 Standard Beam	NDT报告编号 Report No. of NDT	NA
项目编号 Project No.:	ZP06-787				

纠正措施:

Corrective Action to Prevent Re-occurrence:

培训和教育工人, 提高操作水平。

Train and educate worker to improve operation skill.

车间负责人 (Foreman):

Hu Yuzhong

日期 (Date):

09.07.17

参照的 WPS 编号
Repair WPS No.:

For plate:
WPS-345-SMAW-1G(1F)-FCM-
Repair
WPS-345-FCAW-1G(1F)-FCM-R
epair
WPS-345-SMAW-3G(3F)-FCM-
Repair
WPS-345-SMAW-3G(3F)-Repair
WPS-345-FCAW-3G(3F)-Repair
For stiffener:
WPS-345-SMAW-2G(2F)-Repair
WPS-345-FCAW-2G(2F)-Repair
WPS-345-SMAW-3G(3F)-Repair
WPS-345-FCAW-3G(3F)-Repair

工艺员
Technologist:

Ni Tiefeng

09.07.17

返修 (碳刨) 前预热温度
Preheat Temperature
Before Gouging:

718

返修的缺陷
Description
of Discontinuity:

Cutting error

焊前处理检查
Inspection
Before Welding:

Acc

焊前预热温度
Preheat Temperature
Before Welding:

172°C(16)

184°C(36)

最大碳刨深度
Max. Depth of Gouge:

1.4 mm

碳刨总长
Total Length of Gouge:

20946 mm

焊工
Welder:

044790 (16 FCAW)

焊接类型
Welding Type:

FCAW/SMAW

焊接位置
Position:

1A. 36

焊接电流
Current:

298 (16)

焊接电压
Voltage:

30 (16)

焊接速度
Speed:

443 (16)

183 (36)

24 (36)

124 (36)

返修后检查

Inspection After Repair:

外观检查
VT Result:

Acc

检验员
Inspector:日期
Date:

2009.07.29.

NDT 复检
NDT Result:探伤员
NDT Person:日期
Date:

09.08.06

见证:

Witness/Review:

备注:

Remark:

#R787-QCP-900



REPORT OF MAGNETIC PARTICLE EXAMINATION

磁粉检测报告

REPORT NO. 报告编号 B787-MT-12719		DATE日期 2009.08.04	PAGE OF页码 1/1	Revision No: 0
PROJECT NO. 工程编号: ZP06-787		CONTRACTOR: 用户: CALTRANS		
DRAWING NO. 图号: CB202F CB202D WEB/BOTTOM PLATE		CALTRANS CONTRACT NO.: 加州工程编号 04-0120F4		
REFERENCING CODE 参考规范编码 AWS D1.5-2002	ACCEPTANCE STANDARD 接受标准 AWS D1.5-2002	PROCEDURE NO. 程序编号 ZPQC-MT-01	CALIBRATION DUE DATE 仪器校正有效期 Dec. 28 ST , 2009	
EQUIPMENT 设备 MT YOKE	MANUFACTURER 制造商 PARKER	MODEL NO. 样式编号 B310S	SERIAL NO. 连续编号 5395 5617 5620	
MAGNETIZING METHOD 磁化方法	Continuous magnetic yoke 磁轭式连续法	CURRENT 电流	AC	
PARTICLE TYPE 磁粉类型	Dry magnet powder 干磁粉	YOKE SPACING 磁轭间距	70~150mm	
MATERIAL TO BE EXAMINED 检测材料	<input checked="" type="checkbox"/> WELDING 焊接件 <input type="checkbox"/> CASTING 铸件 <input type="checkbox"/> FORGING 锻造	Material & thickness 母材, 厚度	A709M-345F2-X 14/12 mm	
WELDING PROCESS 焊接方法	NA	TYPE OF JOINT 焊缝类型	NA	

WELD I.D. 焊缝编号	DISCONTINUITY 不连续性			ACCEPT 接受	REJECT 拒收	REMARKS 备注
	INDICATION 指示	TYPE 类型	LENGTH IN mm 长度			
CB202C						BASE MATERIAL
CB202D						BASE MATERIAL
CB202F						BASE MATERIAL
AFTER B-CWR598						
BLANK						

EXAMINED BY 主探 Xu hua xiang Xu Hua xiang LEVEL - II SIGN 签名 / DATE 日期 09.08.04	REVIEWED BY 审核 Sun Gong chang LEVEL-II SIGN / DATE 日期 09.08.04
质量经理 / QCM 	用户 CUSTOMER
签字 SIGN / 日期 DATE 09.08.04	签字 SIGN / 日期 DATE

NCR PROPOSED RESOLUTION

To: CALTRANS - SAS Superstructure
333 Burma Road
Oakland CA 94607

Dated: 30-Dec-2009

Contract No.: 04-0120F4
04-SF-80-13.2 / 13.9

Attention: Pursell, Gary
Resident Engineer

Job Name: SAS Superstructure

Document No.: ABF-NPR-000338 Rev: 02

Ref: 05.03.06-000321

Subject: NCR No. ZPMC-0342

Contractor's Proposed Resolution:

Reference Resolution: As requested by CT, ZPMC is now submitting the correct MT reports. ZPMC requests closure of this NCR.

As requested by CT, ZPMC is now submitting the correct MT reports. ZPMC requests closure of this NCR.

Submitted by: Lawton, Steve

Attachment(s): ABF-NPR-000338R02;

Caltrans' comments:

Status: CLO

Date: 30-Dec-2009

Documentation received is acceptable to close this NCR.

Submitted by: Howe, Bill

Date: 30-Dec-2009

Attachment(s):



No. B-522

LETTER OF RESPONSE

TO: American Bridge/Flour

DATE: 2009-12-08

REGARDING: NCR-000368(ZPMC-0342)

With this letter of response, ZPMC requests closure for CALTRANS NCR-000368(ZPMC-0342), what mentioned that QA observed buttering of FB and SP of CB5 without approved CWR.

Before these repair working, ZPMC has got an approved B-CWR598.

So ZPMC provide internal NCR, CWR and NDT documentation, hoping CALTRANS could take a review and consider close this NCR.

ATTACHMENT:

NCR-B-237

NCR-000368(ZPMC-0342)

B-CWR598

B787-UT-7871

B787-MT-12719

by [signature]
12/08/09



Nonconformance Report

不符合项报告

Project Name: S.F.O.B.B	NCR Number:
项目名称: 美国加州海湾大桥	NCR 编号: NCR-B-237(ZPMC-0342)
Item: Buttering of FB and SP of CB5	Item Number:
名称描述: 顶板乱堆放	件号: N/A
Location:	Date:
位置:	日期: 2009-08-18

Description of Nonconformance:
 不符合项状态描述:
 Caltrans Quality Inspector observed ZPMC personal performing buttering on both the SPCM and non SPCM portions of CB5 without an approved Critical Welding Repair, The members can be identified as the side plates and bottom plate for the crossbeam(reference drawings CB202C, CB202D, & CB202F).
 Buttering was performed to correct dimensional issues with the member, and has been performed throughout the entire length of the bottom plate and both side plates, The amount of weld material deposited exceeds 1/4 of the thickness of the 12mm thick material. See attached photo:
 加州检验员发现 ZPMC 在没有开关键返修报告的情况下对 SPCM 和非 SPCM 进行堆焊。这些板为联系梁的斜底板和底板
 ZPMC 对整块底板的自由边进行堆焊, 堆焊的深度超过了这块 12 mm 板的板厚的 1/4。详见附图。

Work By: Liu jin Fei	Prepared by: Wang J. S.	Reviewed by QCE: Zhao Shuang Bao
施工方: Liu jin Fei	准备: Wang J. S.	质量工程师批准: Zhao Shuang Bao
<input type="checkbox"/> Drawing Error 图纸错误	<input type="checkbox"/> Material Defect 材料缺陷	<input checked="" type="checkbox"/> Fabrication Error 制作错误
		<input type="checkbox"/> Other 其他原因 8.19

Disposition: <input type="checkbox"/> Use as is	<input type="checkbox"/> Repair	<input type="checkbox"/> Reject
处理措施: 回用	返修	拒收

Recommendation:
 建议: 对堆焊区域进行 UT, MT 检测。 UT, MT inspect build up area.
 Prepared by: Hu Yuzhang Approved by QCA: Hu Yuzhang
 准备 质量经理批准

Reason for Nonconformance:
 不符合原因: 没有按程序要求开出 CWR 在返修
 Didn't follow repair procedure to issue CWR.
 预防措施: 严格按照程序要求, 先开出 CWR 后再进行返修。
 Perform according to repair procedure and issue CWR before repair.
 Approved by/批准: Hu Yuzhang

Technical Justification for Use-As-Is/Repair: <input type="checkbox"/> Attachment	<input type="checkbox"/> Non-attachment
回用或返修的技术依据:	

Reviewed/批准: August 25/09 附件 无附件
 Perform UT, MT inspection to the repair area, and enhance site supervision and management.

Verification: <input checked="" type="checkbox"/> Acceptable	<input type="checkbox"/> Unacceptable
确认: 可接受	不可接受

Verified by QCI/质检确认: Zhu Tian shu 09.09.03 Reviewed by QCA/质检主任审核:

DEPARTMENT OF TRANSPORTATION - District 4 Toll Bridge
666 Feng Bin Road Room 708, Changxing Island
Shanghai 201913 PR China
Tel: 021-56856666 ext 207061 Fax:

12/1/09

NON-CONFORMANCE REPORT TRANSMITTAL

To: AMERICAN BRIDGE/FLUOR, A JV
375 BURMA ROAD
OAKLAND CA 95607

Date: 04-Aug-2009

Contract No: 04-0120F4

04-SF-80-13.2 / 13.9

Dear: Mr. Charles Kanapick

Job Name: SAS Superstructure

Attention: Mr. Thomas Nilsson Project/Fabrication Manager

Document No: 05.03.06-000321

Subject: NCR No. ZPMC-0342

Reference Description: Buttering of FB and SP of CB 5

The attached Non-Conformance Report describes an occurrence where the contractor did not comply with a requirement of the contract document as indicated below:

- Material or Workmanship not in conformance with contract documents.
- Quality Control (QC) not performed in conformance with contract documents.
- Recurring QC issue that constitutes a systematic problem in quality control.
- Non-Conformance Resolved.

Material Location: Xbeam

Lift:

Remarks:

Caltrans Quality Assurance (QA) Inspector observed ZPMC personnel performing buttering on both SPCM and non SPCM portions of CB5 without an approved Critical Weld Repair. The members can be identified as the side plates and bottom plate for the Crossbeam (reference drawings CB202C, CB202D, & CB202F). Buttering was performed to correct dimensional issues with the member, and has been performed throughout the entire length of the bottom plate and both side plates. The amount of weld material deposited exceeds 1/4 of the thickness of the 12mm thick material.

See attached NCR No. ZPMC-0342 for details.

Action Required and/or Action Taken:

Propose a resolution for the identified non-conformance with revised procedures to prevent future occurrences. A response for the resolution of this issue is expected within 14 days.

Transmitted by: Ching Chao

Attachments: ZPMC-0342

cc: Rick Morrow, Gary Pursell, Peter Siegenthaler, Stanley Ku, Brian Boal, Doug Coe, Jason Tom, Contract Files, Ching Chao, Bill
File: 05.03.06

DEPARTMENT OF TRANSPORTATION
DIVISION OF ENGINEERING SERVICES
Office of Structural Materials
Quality Assurance and Source Inspection

Bay Area Branch
690 Walnut Ave St. 150
Vallejo, CA 94592-1135
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4
Cty. SF/ALA Rrc: 80 PM: 13.2/13.9
File #: 69.25B

QUALITY ASSURANCE -- NON-CONFORMANCE REPORT

Location: Changxing Island

Report No: NCR-000368

Prime Contractor: American Bridge/Fluor Enterprises, a JV

Date: 19-Jun-2009

Submitting Contractor: Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island

NCR #: ZPMC-0342

Type of problem:

- Welding Concrete Other
- Welding Curing Procedural Bridge No: 34-0006
- Joint fit-up Coating Other Component: Crossbeam #5
- Procedural Procedural Description:

Reference Description: Buttering of FB and SP of CB 5


Description of Non-Conformance:

Caltrans Quality Assurance (QA) Inspector observed ZPMC personnel performing buttering on both SPCM and non SPCM portions of CB5 without an approved Critical Weld Repair. The members can be identified as the side plates and bottom plate for the Crossbeam (reference drawings CB202C, CB202D, & CB202F). Buttering was performed to correct dimensional issues with the member, and has been performed throughout the entire length of the bottom plate and both side plates. The amount of weld material deposited exceeds 1/4 of the thickness of the 12mm thick material. See attached photos:



QUALITY ASSURANCE -- NON-CONFORMANCE REPORT

(Continued Page 2 of 2)



Applicable reference:

AWS D1.5 2002, Section 12.17.2 (7) 'Noncritical Repair Welds': " Noncritical repair welds are generally welds to deposit additional weld beads or layers to compensate for insufficient weld size and to fill limited excavations to remove unacceptable edge or surface discontinuities, rollover, or undercut, including: (7) Deposition of weld metal up to 10 mm (3/8 inch) deep, or 1/4 the base-metal thickness, whichever is less, to correct for length or joint geometry."

Who discovered the problem: Dhanasingh Sukanthan

Name of individual from Contractor notified: Li xiu hua

Time and method of notification: 1600 / Verbal

Name of Caltrans Engineer notified: Stanley Ku

Time and method of notification: 1600 / Verbal

QC Inspector's Name: Liu Wei Wei

Was QC Inspector aware of the problem: Yes No

Contractor's proposal to correct the problem:

Comments:

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Mazen Wabbeh, (818) 292-0659, who represents the Office of Structural Materials for your project.

Inspected By: Simonis, Jim

QA Inspector

Reviewed By: Wabbeh, Mazen

SMR



关键焊缝返修报告

Critical Welding Repair Report (CWR)

版本
Rev. No.:

1

项目名称 Project Name:	美国海湾大桥 SFOBB	部件图号 Drawing No.:	CB5	报告编号 Report No.	B-CWR598
合同号 Contract No.:	04-0120F4	部件名称 Item Name:	标准横梁 Standard Beam	NDT报告编号 Report No. of NDT	NA
项目编号 Project No.:	ZP06-787				

焊缝缺陷描述:

Description of Welding Discontinuity:



CB5已修割余量的底板BP204A, BP202A, BP201A, BP203A, BP205A, 腹板SP202A, (SP205A)比I肋短了约3-5mm, 且筋板有割伤。
 CB5 bottom plate (BP204A, BP202A, BP201A, BP203A, BP205A), web plate (SP202A, SP201A, SP203A, SP204A, SP206A, SP205A) was 3-5mm shorter than T-shape, and the stiffeners were gouged after cutting, see the following draft.

检验员 (Inspector): Guo Yuanting

日期 (Date): 2009-6-30

焊缝返修位置示意图:

Draft of Welding Discontinuity:



APPROVED
 APPROVED AS NOTED
 RETURNED FOR CORRECTION
 Pursuant to Section 5-1.02
 of the Standard Specifications
 State of California
 DEPARTMENT OF TRANSPORTATION
 Division of Engineering Services
 Office of Structure Construction
 SJE for RM _____ 7/27/2009
 Structure Representative Date

注: 图中
 SP202A, SP205A, BP201A, BP202A, BP203A, BP204A, BP205A
 7块板单元为SPCM板
 Remark: SP202A, SP205A,
 BP201A, BP202A, BP203A, BP204A, BP205A
 were SPCM component

产生原因:

Cause:

T人在修磨余量时, 不够仔细, 导致构件比T型钢短。

Worker wasn't carefully during trimming allowance caused component was shorter than T-shape.

车间负责人 (Foreman): Hu Yuzha

日期 (Date): 09.07.17

处理意见

Disposition:

1. 工程师通知到现场, 缺陷返修按照角焊缝返修程序;
2. 这次返修时, QC和Leader CWI到现场指导打磨, 焊接和监控的指导工作;
3. 整个返修的过程, QC和Leader CWI应该有批准CWR的复印件;
4. QC和Leader CWI指导返修, 以保证返修按照处理意见进行;

对返修区域及靠近裂纹的母材进行硬度测试, 在做硬度测试前应先... 并且在硬度测试后但在... 下一步修复工作前向加州代表递交测试结果

外壳板修补:

1. 根据批准的焊接工艺规程WPS准备坡口形式;
2. 做100%VT确保缺陷被去除;
3. 在坡口对侧加钢衬垫, 具体参见AWS D1.5.3.13;
4. 根据批准的焊接工艺规程WPS进行预热及焊接;
5. 焊后去除钢衬垫, 将焊缝打磨至与母材平齐;
6. 返修后按照图纸要求对所有的修补焊缝进行NDT检测, 其中对于承受拉应力和反向应力构件的表面和边缘在进行焊接修补后, 按照AWS D1.5章节中3.2.2.3的要求必须经过UT和MT检查。

<input type="checkbox"/>	APPROVED
<input checked="" type="checkbox"/>	APPROVED AS NOTED
<input type="checkbox"/>	RETURNED FOR CORRECTION
Pursuant to Section 6-1.02 of the Standard Specifications State of California	
DEPARTMENT OF TRANSPORTATION	
Division of Engineering Services	
Office of Structure Construction	
<u>SJE Soc RM</u>	<u>7/27/2009</u>
Structure Representative	Date

筋板修补:

1. 根据批准的焊接工艺规程WPS准备坡口形式;
2. 做100%VT确保缺陷被去除;
3. 根据批准的返修焊接工艺规程WPS进行预热及焊接;
4. 将焊缝打磨至与母材平齐;
5. 对修补焊缝进行相应的NDT (VT、MT) 检测。其中对于承受拉应力和反向应力构件的表面和边缘在进行焊接修补后, 按照AWS D1.5章节中3.2.2.3的要求必须经过UT和MT检查。

1. The Engineer shall be notified and present during this repair. Indicate repair procedure;
2. QC and a Lead CWI shall be present and direct all grinding and welding operations during this repair.
3. QC and a Lead CWI shall have an approved copy of the CWR in hand prior to the repair.
4. QC and a Lead CWI shall direct the repair to ensure the repair is per the disposition requirements.
5. Perform hardness testing at repair area and base metal laying above cracks, provide verbal and written notification to Engineer prior to performing hardness testing, and submit the testing result to Caltrans for review prior to repairing after testing.

The plate repaired

1. Prepare excavation with relevant WPS.
2. VT to verify repair area is free of all defects.
3. Add steel backing at the back of groove according to AWS D1.5.3.13;
4. Preheat and weld according to the relevant WPS.
5. Gouge off the steel backing and grind the weld flush with base metal after welding;
6. Perform NDT inspection (VT, UT and MT) to the repaired welding according to the relevant requirement. UT and MT must be performed for SRM members in accordance with Section 3.2.2.3 of AWS D1.5 after repair.

I-Rib repaired:

1. Prepare excavation with relevant WPS.
2. VT to verify repair area is free of all defects.
3. Preheat and weld according to the relevant repaired WPS.
4. Grind the weld flush with base metal after welding;
5. Perform NDT inspection (MT) to the repaired welding according to the relevant requirement. UT and MT must be performed for SRM members in accordance with Section 3.2.2.3 of AWS D1.5 after repair.

工艺:

Technical Engineer: Nili Zhefaj

审核:

Approved By: Cui Jianhua

日期:

Date: 09.07.20

for checking



关键焊缝返修报告

版本
Rev. No.:

1

Critical Welding Repair Report (CWR)

项目名称 Project Name:	美国海湾大桥 SFOBB	部件图号 Drawing No.:	CB5	报告编号 Report No.	B-CWR598
合同号 Contract No.:	04-0120F4	部件名称 Item Name:	标准横梁 Standard Beam	NDT报告编号 Report No. of NDT	NA
项目编号 Project No.:	ZP06-787				

纠正措施:

Corrective Action to Prevent Re-occurrence:

培训和教育工人, 提高操作水平。

Train and educate worker to improve operation skill.

车间负责人 (Foreman):

Hu Yuzhong

日期 (Date):

09.07.17

参照的 WPS 编号
Repair WPS No.:

For plate:
WPS-345-SMAW-1G(1F)-FCM-
Repair
WPS-345-FCAW-1G(1F)-FCM-R
epair
WPS-345-SMAW-3G(3F)-FCM-
Repair
WPS-345-SMAW-3G(3F)-Repair
WPS-345-FCAW-3G(3F)-Repair
For stiffener:
WPS-345-SMAW-2G(2F)-Repair
WPS-345-FCAW-2G(2F)-Repair
WPS-345-SMAW-3G(3F)-Repair
WPS-345-FCAW-3G(3F)-Repair

工艺员
Technologist:

Ni Tiefeng

09.07.17

返修 (碳刨) 前预热温度
Preheat Temperature
Before Gouging:

718

返修的缺陷
Description
of Discontinuity:

Cutting error

焊前处理检查
Inspection
Before Welding:

Acc

焊前预热温度
Preheat Temperature
Before Welding:

172°C(16)

184°C(36)

最大碳刨深度
Max. Depth of Gouge:

1.4 mm

碳刨总长
Total Length of Gouge:

20946 mm

焊工
Welder:

044790 (16 FCAW)

焊接类型
Welding Type:

FCAW/SMAW

焊接位置
Position:

1A. 36

焊接电流
Current:

298 (16)

焊接电压
Voltage:

30 (16)

焊接速度
Speed:

443 (16)

183 (36)

24 (36)

124 (36)

返修后检查

Inspection After Repair:

外观检查
VT Result:

Acc

检验员
Inspector:日期
Date:

2009.07.29.

NDT 复检
NDT Result:

Acc

探伤员
NDT Person:日期
Date:

09.08.06

见证:

Witness/Review:

备注:

Remark:

#R787-QCP-900



REPORT OF ULTRASONIC EXAMINATION

UT探伤报告

REPORT NO. 报告编号 B787-UT-7871 DATE 2009.07.29 PAGE 1 OF 1 Revision No: 0

PROJECT NO.: 工程编号 ZP06-787 CONTRACTOR: CALTRANS

ITEMS NAME: OBG bottom plate/web plate DRAWING NO.: CB202C/CB202D/CB202F CALTRANS CONTRACT NO.: 04-0120F4
 部件名称 图号 加州工程编号

REFERENCING CODE 参考规范 ACCEPTANCE STANDARD 接受标准 PROCEDURE NO. 程序编号
 AWS D1.5-2002 AWS D1.5-2002(Table 6.3) ZPQC-UT-01

WELDING PROCESS 焊接方法 JOINT TYPE 焊缝类型 CALIBRATION DUE DATE 仪器校正有效期
 FCAW NA Dec. 28ST, 2009

EQUIPMENT 设备 MANUFACTURER 制造商 MODEL NO. 样式编号 SERIAL NO. 序列编号
 UT SCOPE PANAMETRICS EPOCH-4B 071565311, 061488510, 061495811, 070152011,

CALIBRATION BLOCK 试块 COUPLANT 耦合剂 MATERIAL/THICKNESS 材料厚度
 AWS IIV BLOCK TYPE II C.M.C A709M-345F2-X 12/5/14mm

TRANSDUCER 探头

MANUFACTURER 制造商	ANGLE 角度	FREQUENCY 频率	SIZE 尺寸	MANUFACTURER 制造商	ANGLE 角度	FREQUENCY 频率	SIZE 尺寸
Changchao	0°	2.5MHz	20mm				
Reference Level 参考灵敏度						20dB	

Base metal inspected per AWS D1.5-2002 Section 6.19.5 0° UT OK.

WELD IDENTIFICATION 焊缝部件编号	INDICATION NO. 指示号	PROBE ANGLE 探测角度	FROM FACE 检测面	LEG (次数)	DECIBELS 分贝				DISCONTINUITY 不连续性					Discontinuity Evaluation 缺陷估计	Remark 备注	
					Indication Level	Reference Level	Attenuation Factor	Indication Rating	LOCATION OF DISCONTINUITY 不连续位置(mm)							
									a	b	c	d	Length 长度			Sound Path 声程
CB202C		0				20									ACC.	Base metal per B-CWR598
CB202D		0				20									ACC.	Base metal per B-CWR598
CB202F		0				20									ACC.	Base metal per B-CWR598

BLANK

EXAMINED BY 主探 Ham Feng LEVEL - II SIGN / DATE 2009.07.29 质量经理 / QCM 签字 SIGN / 日期 DATE	REVIEWED BY 审核 Sun Yin LEVEL - II SIGN / DATE 2009.07.29 用户 CUSTOMER 签字 SIGN / 日期 DATE
--	--



REPORT OF MAGNETIC PARTICLE EXAMINATION

磁粉检测报告

REPORT NO. 报告编号 B787-MT-12719		DATE日期 2009.08.04	PAGE OF页码 1/1	Revision No: 0
PROJECT NO. 工程编号: ZP06-787		CONTRACTOR: 用户: CALTRANS		
DRAWING NO. 图号: CB202F CB202D WEB/BOTTOM PLATE		CALTRANS CONTRACT NO.: 加州工程编号 04-0120F4		
REFERENCING CODE 参考规范编码 AWS D1.5-2002	ACCEPTANCE STANDARD 接受标准 AWS D1.5-2002	PROCEDURE NO. 程序编号 ZPQC-MT-01	CALIBRATION DUE DATE 仪器校正有效期 Dec. 28 ST , 2009	
EQUIPMENT 设备 MT YOKE	MANUFACTURER 制造商 PARKER	MODEL NO. 样式编号 B310S	SERIAL NO. 连续编号 5395 5617 5620	
MAGNETIZING METHOD 磁化方法	Continuous magnetic yoke 磁轭式连续法	CURRENT 电流	AC	
PARTICLE TYPE 磁粉类型	Dry magnet powder 干磁粉	YOKE SPACING 磁轭间距	70~150mm	
MATERIAL TO BE EXAMINED 检测材料	<input checked="" type="checkbox"/> WELDING 焊接件 <input type="checkbox"/> CASTING 铸件 <input type="checkbox"/> FORGING 锻造	Material & thickness 母材, 厚度	A709M-345F2-X	
WELDING PROCESS 焊接方法	NA	TYPE OF JOINT 焊缝类型	14/12 mm NA	

WELD I.D. 焊缝编号	DISCONTINUITY 不连续性			ACCEPT 接受	REJECT 拒收	REMARKS 备注
	INDICATION 指示	TYPE 类型	LENGTH IN mm 长度			
CB202C						BASE MATERIAL
CB202D						BASE MATERIAL
CB202F						BASE MATERIAL
AFTER B-CWR598						
BLANK						

EXAMINED BY 主探 Xu hua xiang Xu Hua xiang LEVEL - II SIGN 签名 / DATE 日期 09.08.04	REVIEWED BY 审核 Sun Gong chang LEVEL-II SIGN / DATE 日期 09.08.04
质量经理 / QCM 	用户 CUSTOMER
签字 SIGN / 日期 DATE 09.08.04	签字 SIGN / 日期 DATE

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave. St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: xx.25A**QUALITY ASSURANCE -- NON-CONFORMANCE RESOLUTION****Location:** Changxing Island**Report No:** NCS-000432**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**Date:** 13-Jan-2010**Submitting Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **NCR #:** ZPMC-0342**Type of problem:**

Welding	Concrete	Other	
Welding	Curing	Procedural	Bridge No: 34-0006
Joint fit-up	Coating	Other	Component:
Procedural	Procedural	Descriptor:	

Date the Non-Conformance Report was written: 19-Jun-2009**Description of Non-Conformance:**

Caltrans Quality Assurance (QA) Inspector observed ZPMC personnel performing buttering on both SPCM and non SPCM portions of CB5 without an approved Critical Weld Repair. The members can be identified as the side plates and bottom plate for the Crossbeam (reference drawings CB202C, CB202D, & CB202F). Buttering was performed to correct dimensional issues with the member, and has been performed throughout the entire length of the bottom plate and both side plates. The amount of weld material deposited exceeds ¼ of the thickness of the 12mm thick material. See attached photos:

Contractor's proposal to correct the problem:

Submit CWR and perform required NDT.

Corrective action taken:

Contractor issued an internal NCR and submitted a CWR as required along with NDT documentation verifying the additional weld metal added is in conformance with Contract specifications.

Did corrective action require Engineer's approval? Yes No**If so, name of Engineer providing approval:****Date:****Is Engineer's approval attached?** Yes No**Comments:**

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Jim Simonis, who represents the Office of Structural Materials for your project.

Inspected By: Simonis, Jim

Quality Assurance Inspector

Reviewed By: Wahbeh, Mazen

QA Reviewer