

DEPARTMENT OF TRANSPORTATION
 DIVISION OF ENGINEERING SERVICES
 Office of Structural Materials
 Quality Assurance and Source Inspection



Bay Area Branch
 690 Walnut Ave. St. 150
 Vallejo, CA 94592-1133
 (707) 649-5453
 (707) 649-5493

Contract #: 04-0120F4
 Cty: SF/ALA Rte: 80 PM: 13.2/13.9
 File #: 69.25B

QUALITY ASSURANCE -- NON-CONFORMANCE REPORT

Location: Changxing Island, Shanghai, P.R. China **Report No:** NCR-000747
Prime Contractor: American Bridge/Fluor Enterprises, a JV **Date:** 27-May-2010
Submitting Contractor: Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **NCR #:** ZPMC-0710

Type of problem:

Welding	Concrete	Other	
Welding	Curing	Procedural	Bridge No: 34-0006
Joint fit-up	Coating	Other	Component: Bearing stiffener to Base plate
Procedural	Procedural	Description:	

Reference Description: West Shaft: The Bearing Stiffeners overlap on the anchor bolt holes at External Skin D.

Description of Non-Conformance:


During the Quality Assurance Inspection of Anchor Bolt Hole to Bearing stiffener distance measurement at West shaft Skin D External side, this Quality Assurance Inspector discovered the following issue:

- Type 2 Bearing stiffeners are overlapping on top of anchor bolt hole.
- Type 2 Bearing stiffeners to Anchor bolt hole distances at five (5) different locations found approximately -2 mm, -2mm, -3mm, -4mm, -4mm.
- The Anchor bolt holes found inappropriate readings are consecutive from Skin 'D' side. (For readings see above)
- This bearing stiffener is found in Skin D of External West Shaft Lift 1.
- The location is Skin D, near CD Corner.



QUALITY ASSURANCE -- NON-CONFORMANCE REPORT

(Continued Page 2 of 2)



Applicable reference:

RFI 2024 – “To facilitate fabrication and to avoid rework, the distorted (interior) bearing stiffener PL #2 ’s in Lift 1 East Shaft are acceptable as fit-for-purpose, provided that all of the following conditions are met:”

“1. Bearing stiffener PL #2 shall not conflict with the anchor bolt holes in the base plate...”

Who discovered the problem: Naddi Sandeep Kumar

Name of individual from Contractor notified: Mr Bi Dewei

Time and method of notification: 1430/ verbal

Name of Caltrans Engineer notified: Ken Lee

Time and method of notification: 0930/ email

QC Inspector's Name: Mr. Qie Wen

Was QC Inspector aware of the problem: Yes No

Contractor's proposal to correct the problem:

Proposal is pending form the contractor

Comments:

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Mazen Wahbeh, (818) 292-0659, who represents the Office of Structural Materials for your project.

Inspected By:	Ng,Michael	QA Inspector
Reviewed By:	Wahbeh,Mazen	SMR



DEPARTMENT OF TRANSPORTATION - District 4 Toll Bridge
 333 Burma Road
 Oakland CA 94607
 Tel: 510-808-4618 Fax:

NON-CONFORMANCE REPORT TRANSMITTAL

To: AMERICAN BRIDGE/FLUOR, A JV
 375 BURMA ROAD
 OAKLAND CA 95607

Date: 31-May-2010

Contract No: 04-0120F4
 04-SF-80-13.2 / 13.9

Dear: Mr. Charles Kanapicki
Job Name: SAS Superstructure

Attention: Mr. Thomas Nilsson Project/Fabrication Manager
Document No: 05.03.06-000708

Subject: NCR No. ZPMC-0710

Reference Description: Bearing Stiffeners overlap on the anchor bolt holes/ Tower / West Shaft External Skin D.

The attached Non-Conformance Report describes an occurrence where the contractor did not comply with a requirement of the contract document as indicated below:

- Material or Workmanship not in conformance with contract documents.
- Quality Control (QC) not performed in conformance with contract documents.
- Recurring QC issue that constitutes a systematic problem in quality control.
- Non-Conformance Resolved.

Material Location: Tower **Lift:** 01

Remarks:

During the Quality Assurance Inspection of Anchor Bolt Hole to Bearing stiffener distance measurement at West shaft Skin D External side, this Quality Assurance Inspector discovered the following issue:

- Type 2 Bearing stiffeners are overlapping on top of anchor bolt hole.
- Type 2 Bearing stiffeners to Anchor bolt hole distances at five (5) different locations found approximately -2mm, -2mm, -3mm, -4mm, -4mm.
- The Anchor bolt holes found inappropriate readings are consecutive from Skin 'D' side. (For readings see above)
- This bearing stiffener is found in Skin D of External West Shaft Lift 1.
- The location is Skin D, near CD Corner.

RFI 2024 – “To facilitate fabrication and to avoid rework, the distorted (interior) bearing stiffener PL #2 ’s in Lift 1 East Shaft are acceptable as fit-for-purpose, provided that all of the following conditions are met:”

“1. Bearing stiffener PL #2 shall not conflict with the anchor bolt holes in the base plate...”

Action Required and/or Action Taken:

Propose a resolution for this non-conformance that addresses the failure of Quality Control to identify the deficiencies at this location. Provide documentation of the steps/actions taken by the Quality Control Manager to prevent future occurrences.

In addition to the Quality Control non-conformance, address the material/workmanship for the identified non-conformance including documentation that the deficiencies has been brought into compliance with the contract requirements. Additionally address the probable causes for the indications and the actions that will be taken to limit future occurrences.

The response for the resolution of this issue is requested within 7 days.

NCT

(Continued Page 2 of 2)

Transmitted by: Ken Lee Transportation Engineer

Attachments: ZPMC-0710

cc: Rick Morrow, Gary Pursell, Mark Woods

File: 05.03.06

NCR PROPOSED RESOLUTION

To: CALTRANS - SAS Superstructure
333 Burma Road
Oakland CA 94607

Attention: Pursell, Gary
Resident Engineer

Ref: 05.03.06-000708

Subject: NCR No. ZPMC-0710

Dated: 18-Jun-2010

Contract No.: 04-0120F4
04-SF-80-13.2 / 13.9

Job Name: SAS Superstructure

Document No.: ABF-NPR-000716 Rev: 00

Contractor's Proposed Resolution:

Reference Resolution: Attached is the contract drawing showing that the holes are oversized and the conflicts of 4mm, 3mm, and 2mm is not an issue because of the large oversized holes.

Despite the conflicts that were noted in the NCR, the bolt holes were designed to be oversized to account for any potential issues during installation. Attached is the contract drawing showing that the holes are oversized and the conflicts of 4mm, 3mm, and 2mm is not an issue because of the large oversized holes. Based on this ZPMC requests closure of this NCR.

Submitted by: Ishibashi, Joshua

Attachment(s): ABF-NPR-000716R00;

Caltrans' comments:

Status: AAP

Date: 20-Jun-2010

Although the bearing stiffeners were not built to contract tolerances, there is enough flexibility in the design to account for the potential conflict during installation of the anchor rods. This NCR is conderised accepted with action pending and will be closed once final installation of the anchor rods has been achieved in Oakland without conflict.

Submitted by: Rizzardo, Gina

Attachment(s):

Date: 20-Jun-2010



No. T-145

LETTER OF RESPONSE

TO: American Bridge/Flour JV

DATE: 2010-6-18

REGARDING: NCR-000747(ZPMC-0710)

ZPMC received NCR-000747(ZPMC-0710), it mentioned that CT inspector discovered 5 bearing stiffeners conflicted with anchor bolt holes at west shaft skin D external side.

ZPMC acknowledge this issue, and it was submitted to ZPMC technician and ABF for evaluation as soon as we found at site. The further information about anchor bolt Dia and oversize hole Dia was shown on the drawing, we could find the hole Dia is 70mm bigger than the anchor bolt Dia. This means there is flexible to the installation in America in despite of the conflict by 4mm, 4mm, 3mm, 2mm and 2mm. The space is still enough to the anchor bolt.

So ZPMC hope CT could take a review and close this NCR.

ATTACHMENT:

NCR-000747(ZPMC-0710)

Drawing: Tower Anchorage Details No.6


2010-6-18



DEPARTMENT OF TRANSPORTATION - District 4 Toll Bridge
333 Burma Road
Oakland CA 94607
Tel: 510-808-4618 Fax:

NON-CONFORMANCE REPORT TRANSMITTAL

To: AMERICAN BRIDGE/FLUOR, A JV
375 BURMA ROAD
OAKLAND CA 95607

Date: 31-May-2010

Contract No: 04-0120F4

04-SF-80-13.2 / 13.9

Dear: Mr. Charles Kanapicki

Job Name: SAS Superstructure

Attention: Mr. Thomas Nilsson Project/Fabrication Manager

Document No: 05.03.06-000708

Subject: NCR No. ZPMC-0710

Reference Description: Bearing Stiffeners overlap on the anchor bolt holes/ Tower / West Shaft External Skin D.

The attached Non-Conformance Report describes an occurrence where the contractor did not comply with a requirement of the contract document as indicated below:

- Material or Workmanship not in conformance with contract documents.
- Quality Control (QC) not performed in conformance with contract documents.
- Recurring QC issue that constitutes a systematic problem in quality control.
- Non-Conformance Resolved.

Material Location: Tower

Lift: 01

Remarks:

During the Quality Assurance Inspection of Anchor Bolt Hole to Bearing stiffener distance measurement at West shaft Skin D External side, this Quality Assurance Inspector discovered the following issue:

- Type 2 Bearing stiffeners are overlapping on top of anchor bolt hole.
- Type 2 Bearing stiffeners to Anchor bolt hole distances at five (5) different locations found approximately -2mm, -2mm, -3mm, -4mm, -4mm.
- The Anchor bolt holes found inappropriate readings are consecutive from Skin 'D' side. (For readings see above)
- This bearing stiffener is found in Skin D of External West Shaft Lift 1.
- The location is Skin D, near CD Corner.

RFI 2024 – “To facilitate fabrication and to avoid rework, the distorted (interior) bearing stiffener PL #2 's in Lift 1 East Shaft are acceptable as fit-for-purpose, provided that all of the following conditions are met:”

“1. Bearing stiffener PL #2 shall not conflict with the anchor bolt holes in the base plate...”

Action Required and/or Action Taken:

Propose a resolution for this non-conformance that addresses the failure of Quality Control to identify the deficiencies at this location. Provide documentation of the steps/actions taken by the Quality Control Manager to prevent future occurrences.

In addition to the Quality Control non-conformance, address the material/workmanship for the identified non-conformance including documentation that the deficiencies has been brought into compliance with the contract requirements. Additionally address the probable causes for the indications and the actions that will be taken to limit future occurrences.

The response for the resolution of this issue is requested within 7 days.

NCT

(Continued Page 2 of 2)

Transmitted by: Ken Lee Transportation Engineer

Attachments: ZPMC-0710

cc: Rick Morrow, Gary Pursell, Mark Woods

File: 05.03.06

DEPARTMENT OF TRANSPORTATION
 DIVISION OF ENGINEERING SERVICES
 Office of Structural Materials
 Quality Assurance and Source Inspection



Bay Area Branch
 690 Walnut Ave. St. 150
 Vallejo, CA 94592-1133
 (707) 649-5453
 (707) 649-5493

Contract #: 04-0120F4
 Cty: SF/ALA Rte: 80 PM: 13.2/13.9
 File #: 69.25B

QUALITY ASSURANCE -- NON-CONFORMANCE REPORT

Location: Changxing Island, Shanghai, P.R. China

Report No: NCR-000747

Prime Contractor: American Bridge/Fluor Enterprises, a JV

Date: 27-May-2010

Submitting Contractor: Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island

NCR #: ZPMC-0710

Type of problem:

- Welding Concrete Other
 Welding Curing Procedural
 Joint fit-up Coating Other
 Procedural Procedural Description:

Bridge No: 34-0006



Component: Bearing stiffener to Base plate

Reference Description: West Shaft: The Bearing Stiffeners overlap on the anchor bolt holes at External Skin D.

Description of Non-Conformance:


During the Quality Assurance Inspection of Anchor Bolt Hole to Bearing stiffener distance measurement at West shaft Skin D External side, this Quality Assurance Inspector discovered the following issue:

- Type 2 Bearing stiffeners are overlapping on top of anchor bolt hole.
- Type 2 Bearing stiffeners to Anchor bolt hole distances at five (5) different locations found approximately -2 mm, -2mm, -3mm, -4mm, -4mm.
- The Anchor bolt holes found inappropriate readings are consecutive from Skin 'D' side. (For readings see above)
- This bearing stiffener is found in Skin D of External West Shaft Lift 1.
- The location is Skin D, near CD Corner.



QUALITY ASSURANCE -- NON-CONFORMANCE REPORT

(Continued Page 2 of 2)



Applicable reference:

RFI 2024 – “To facilitate fabrication and to avoid rework, the distorted (interior) bearing stiffener PL #2 ’s in Lift 1 East Shaft are acceptable as fit-for-purpose, provided that all of the following conditions are met:”

“1. Bearing stiffener PL #2 shall not conflict with the anchor bolt holes in the base plate...”

Who discovered the problem: Naddi Sandeep Kumar

Name of individual from Contractor notified: Mr Bi Dewei

Time and method of notification: 1430/ verbal

Name of Caltrans Engineer notified: Ken Lee

Time and method of notification: 0930/ email

QC Inspector's Name: Mr. Qie Wen

Was QC Inspector aware of the problem: Yes No

Contractor's proposal to correct the problem:

Proposal is pending form the contractor

Comments:

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Mazen Wahbeh, (818) 292-0659, who represents the Office of Structural Materials for your project.

Inspected By: Ng,Michael

QA Inspector

Reviewed By: Wahbeh,Mazen

SMR




DIST	COUNTY	ROUTE	KILOMETER POST TOTAL PROJECT	SHEET NO.	TOTAL SHEETS
04	SF	80	13.2/13.9	598R	1204

REGISTERED ENGINEER - CIVIL	PLANS APPROVAL DATE
<i>[Signature]</i>	12-6-04


Approved by: **AWARDWINNING ENGINEER**
 Matthew N. Hooper
 No. C 054426
 Exp. 12/31/07
 CIVIL
 STATE OF CALIFORNIA

T.Y. LIN / MOFFATT & NICHOL
 825 BATTERY STREET
 SAN FRANCISCO, CA 94111
 To go to the web site, go to: <http://www.cad.zogw>




AT TOWER BASE PLATE


ANCHOR BOLT HOLE PLAN VIEW
 1:2.5



GROUT-TIGHT NEOPRENE SEAL PLAN VIEW
 NTS (see Note 4)



DETAIL B 1:10
 DETAIL C 1:10



ANCHOR BOLT ELEVATION VIEW
 1:10

MARK	DATE	DELETE	GAP TABLES	DESCRIPTIONS	MN	NV	BY	CHK'D
REVISIONS								

CONTRACT CHANGE ORDER NO. _____
 SHEET _____ OF _____

Anchor Bolt Dia	75	100
Oversize hole Dia	145	170

LEGEND:

- Point of Tangency

NOTES:

- Information provided in Table 1 and Table 2 is for information only. The Contractor shall verify these values. A smaller radius may be used at locations where the gap is zero, if necessary.
- Anchor bolt pipe sleeve shall be filled with nonshrink grout. For additional prestressing details, see "Prestressing Notes" sheet.
- The Contractor shall develop a scheme for grouting the anchor bolts and submit for review and approval by the Engineer.
- Grout-tight neoprene seal shown is schematic and is for information only. The seal shall prevent any high strength nonshrink grout from seeping inside the anchor bolt pipe sleeves during the final prestressing of the anchor bolts. Once final stressing of the anchor bolts is complete, the pipe sleeves shall be grouted. (see Note 2). The Contractor shall submit seal details for review and approval.

ALL DIMENSIONS ARE IN MILLIMETERS UNLESS OTHERWISE SHOWN

DESIGNER	BY	CHECKED	DATE
M. Hooper	L. Rub	S. Ocho	Y. Zhang

PREPARED FOR THE
 STATE OF CALIFORNIA
 DEPARTMENT OF TRANSPORTATION

PROJECT ENGINEER	SCALE
R. Muzumdar	3/4"=1'-0"

PROJECT NO.	DATE
34-0006L/R	13.2/13.9

PROJECT ENGINEER	DATE
R. Muzumdar	12/6/04

PROJECT ENGINEER	DATE
R. Muzumdar	12/6/04

PROJECT ENGINEER	DATE
R. Muzumdar	12/6/04

SAN FRANCISCO OAKLAND BAY BRIDGE
 EAST SPAN SEISMIC SAFETY PROJECT
 SELF-ANCHORED SUSPENSION BRIDGE
 (SUPERSTRUCTURE & TOWER)

TOWER ANCHORAGE DETAILS NO. 6	
DATE	12/6/04

NCR PROPOSED RESOLUTION

To: CALTRANS - SAS Superstructure
333 Burma Road
Oakland CA 94607

Attention: Pursell, Gary
Resident Engineer

Ref: 05.03.06-000708

Subject: NCR No. ZPMC-0710

Dated: 26-Aug-2010

Contract No.: 04-0120F4
04-SF-80-13.2 / 13.9

Job Name: SAS Superstructure

Document No.: ABF-NPR-000716 Rev: 01

Contractor's Proposed Resolution:

Reference Resolution: All four Tower shafts in Lift 1 have been successfully installed in Oakland. Based on this ZPMC requests closure of this NCR.

All four Tower shafts in Lift 1 have been successfully installed in Oakland. Based on this ZPMC requests closure of this NCR.

Submitted by: Ishibashi, Joshua

Attachment(s): ABF-NPR-000716R01

Caltrans' comments:

Status: CLO

Date: 26-Aug-2010

This proposed resolution is acceptable and the Department concurs that Non-Conformance ZPMC-0716R01 is closed.

Submitted by: Rizzardo, Gina

Attachment(s):

Date: 26-Aug-2010

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave. St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: xx.25A**QUALITY ASSURANCE -- NON-CONFORMANCE RESOLUTION****Location:** Changxing Island, Shanghai, P.R. China**Report No:** NCS-000849**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**Date:** 26-Aug-2010**Submitting Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **NCR #:** ZPMC-0710**Type of problem:**

Welding	Concrete	Other	
Welding	Curing	Procedural	Bridge No: 34-0006
Joint fit-up	Coating	Other	Component:
Procedural	Procedural	Descriptor:	

Date the Non-Conformance Report was written: 27-May-2010**Description of Non-Conformance:**

During the Quality Assurance Inspection of Anchor Bolt Hole to Bearing stiffener distance measurement at West shaft Skin D External side, this Quality Assurance Inspector discovered the following issue:

- Type 2 Bearing stiffeners are overlapping on top of anchor bolt hole.
- Type 2 Bearing stiffeners to Anchor bolt hole distances at five (5) different locations found approximately -2 mm, -2mm, -3mm, -4mm, -4mm.
- The Anchor bolt holes found inappropriate readings are consecutive from Skin 'D' side. (For readings see above)
- This bearing stiffener is found in Skin D of External West Shaft Lift 1.
- The location is Skin D, near CD Corner.

Contractor's proposal to correct the problem:

Contractor to assess the impact of the mis-alignments of the anchor bolts on the erection, proposes to leave as-built if no interference to site erection. The issue will be re-addressed in Oakland and the NCR will only be closed subject to the successful erection, corrective action to be taken by ABF otherwise.

Corrective action taken:

Construction/Design confirmed the mis-alignment appear to have no impact on the erection as designed. No retrofit works was necessary. Erection of the base plate was completed successfully in Oakland.

Did corrective action require Engineer's approval? Yes No**If so, name of Engineer providing approval:****Date:****Is Engineer's approval attached?** Yes No**Comments:**

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Wahbeh, Mazen 818-292-0659, who represents the Office of Structural Materials for your project.

QUALITY ASSURANCE -- NON-CONFORMANCE RESOLUTION

(Continued Page 2 of 2)

Inspected By: Ng,Michael

Quality Assurance Inspector

Reviewed By: Devey,Jim

QA Reviewer