

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave. St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120L4Cty: SF/ALA Rte: 80 PM: 1.6/2.7File #: 1.25B

QUALITY ASSURANCE -- NON-CONFORMANCE REPORT

Location: Job site**Report No:** NCR-000038**Prime Contractor:** MCM Construction, Inc.**Date:** 24-Jan-2008**Submitting Contractor:** MCM Construction, Inc.**NCR #:** NCR-000038**Type of problem:**

Welding	Concrete	Other	
Welding	Curing	Procedural	Bridge No: 34-0006
Joint fit-up	Coating	Other	Component: 1.8 meter CISS pile E-19L-4
Procedural	Procedural	Description: Field splice weld was water quenched	

Reference Description:**Description of Non-Conformance:**

The QA Inspector observed rain water entering into the weld area at location marks 190" to 220" on the pile while the root pass temperature was being maintained at 225 degrees F. During this time the contractor stopped production welding and attempted to prevent the rain from entering the weld area. The Caltrans QA Inspector verified the preheat/interpass temperature had dropped to between 180 to 200 degrees F. The loss of preheat was a direct cause of rain coming into contact with the weld. The contractor made an attempt to try and stop the rain from entering the weld joint with the use of a rosebud torch of which appeared to be unsuccessful.

Applicable reference:

AWS D1.1-2006 section 5.12

Caltrans Special Provisions Field Welding (note K)

Who discovered the problem: Caltrans QA Inspector Rick Bettencourt**Name of individual from Contractor notified:** MCM Welding Superintendent Chris Smith**Time and method of notification:** 0800 in person**Name of Caltrans Engineer notified:** Caltrans Assistant Structures Representative Ibrahim Qawasmi**Time and method of notification:** 0800 via phone conversation**QC Inspector's Name:** Kevin Scrivner**Was QC Inspector aware of the problem:** Yes No**Contractor's proposal to correct the problem:**

After the rain stopped the contractor elected to bring the weld up to the required minimum preheat temperature and perform magnetic particle testing prior to the commencement of welding. The contractor will perform ultrasonic testing after the weld is completed.

Comments:

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations

QUALITY ASSURANCE -- NON-CONFORMANCE REPORT

(Continued Page 2 of 2)

concerning repairs or remedial efforts please contact Mohammad Fatemi, who represents the Office of Structural Materials for your project.

Inspected By: Bettencourt,Rick

Reviewed By: Levell,Bill

QA

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave. St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120L4Cty: SF/ALA Rte: 80 PM: 1.6/2.7File #: xx.25A**QUALITY ASSURANCE -- NON-CONFORMANCE RESOLUTION****Location:** Job site**Report No:** NCS-000053**Prime Contractor:** MCM Construction, Inc.**Date:** 15-Apr-2008**Submitting Contractor:** MCM Construction, Inc.**NCR #:** NCR-000038**Type of problem:**

Welding	Concrete	Other	
Welding	Curing	Procedural	Bridge No: 34-0006
Joint fit-up	Coating	Other	Component:
Procedural	Procedural	Description:	

Date the Non-Conformance Report was written: 24-Jan-2008**Description of Non-Conformance:**

The QA Inspector observed rain water entering into the weld area at location marks 190" to 220" on the pile while the root pass temperature was being maintained at 225 degrees F. During this time the contractor stopped production welding and attempted to prevent the rain from entering the weld area. The Caltrans QA Inspector verified the preheat/interpass temperature had dropped to between 180 to 200 degrees F. The loss of preheat was a direct cause of rain coming into contact with the weld. The contractor made an attempt to try and stop the rain from entering the weld joint with the use of a rosebud torch of which appeared to be unsuccessful.

Contractor's proposal to correct the problem:

The Contractor elected to lower the minimum required preheat temperature upon discovery of the rain water contamination to prevent the weld from being quenched and being cooled to rapidly. Upon completion of the weld, the contractor will grind the weld re-inforcement flush with the base material. A 70 degree ultrasonic testing shear wave inspection in a transverse direction will be performed by the QC Inspector directly over the weld verifying no hydrogen cracking had taken place.

Corrective action taken:

The Contractor elected to lower the minimum required preheat temperature upon discovery of the rain water contamination to prevent the weld from being quenched and being cooled to rapidly. Upon completion of the weld, the contractor elected to grind the weld re-inforcement flush with the base material. A 70 degree ultrasonic testing shear wave inspection in a transverse direction was performed by the CWI QC Inspector David Cox directly over the weld verifying no hydrogen cracking had taken place.

Did corrective action require Engineer's approval? Yes No**If so, name of Engineer providing approval:** Caltrans Structures Representative Rich Foley **Date:** 29-Jan-2008**Is Engineer's approval attached?**

QUALITY ASSURANCE -- NON-CONFORMANCE RESOLUTION

(Continued Page 2 of 2)

Yes No

Comments:

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Mohammad Fatemi, (916) 813-3677, who represents the Office of Structural Materials for your project.

Inspected By: Bettencourt,Rick

Quality Assurance Inspector

Reviewed By: Levell,Bill

QA Reviewer
