

**DEPARTMENT OF TRANSPORTATION**

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch  
690 Walnut Ave. St. 150  
Vallejo, CA 94592-1133  
(707) 649-5453  
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.25B**QUALITY ASSURANCE -- NON-CONFORMANCE REPORT****Location:** Changxing Island, Shanghai, P.R. China**Report No:** NCR-000833**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**Date:** 04-Sep-2010**Submitting Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island**NCR #:** ZPMC-0795**Type of problem:**

<b>Welding</b>	<b>Concrete</b>	<b>Other</b>	
<b>Welding</b>	<b>Curing</b>	<b>Procedural</b>	<b>Bridge No:</b> 34-0006
<b>Joint fit-up</b>	<b>Coating</b>	<b>Other</b>	<b>Component:</b>
<b>Procedural</b>	<b>Procedural</b>	<b>Description:</b> Cross Bracing Gusset Plate	

**Reference Description:** Missed UT Indication located at 99m Cross Bracing Gusset Plate**Description of Non-Conformance:**

During random 10% verification Ultrasonic Testing (UT) of Cross Bracing Gusset plate, this Quality Assurance Inspector (QA) discovered the following issues:

- Two (2) Class "A" non conforming longitudinal indication's in one weld.
- First UT discontinuity rating was -2 db; Class "A" non-conforming indication.

- Depth of the discontinuity from face "B" is approximately 18mm.

- Length of the discontinuity is approximately 15mm.

location is 70 mm from Skin D/E corner of the weld.

-Y

- Second UT discontinuity rating was +0 db; Class "A" non-conforming indication.
- Depth of the discontinuity from face "B" is approximately 24mm.

- Length of the discontinuity is approximately is 10mm.
- Y location is 80 mm from Skin D/E corner of the weld.

- This weld is a T-joint complete joint penetration (CJP), between the West Tower Skin 'E' and the Cross Bracing Gusset plate.

This weld is identified as WD1-GUSA3-3-99M-W#4B.

- Scanning was performed from face "B" using 2.25 MHz, 3/8 inch transducer to cover the full volumetric scan of the weld.



- The material thickness is 40 mm.

- This member is identified as Seismic Performance Critical Member (SPCM).

The Notice of Witness Inspection Number (NWIT) is 006575. These indications are located inside the area that has been previously tested and accepted by ZPMC Quality Control (QC) personnel. ZPMC's QC personnel performed 100% UT inspection of this weld.

# QUALITY ASSURANCE -- NON-CONFORMANCE REPORT

( Continued Page 2 of 2 )



## Applicable reference:

Special Provisions Section 8.3; "Quality Control (QC) shall be the responsibility of the Contractor. As a minimum, the Contractor shall perform inspection and testing of each weld joint prior to welding, during welding, and after welding as specified in this section and to ensure that materials and workmanship conform to the requirements of the contract documents."

AWS D1.5 Section 6.26.3.1; "Welds that are subject to UT in addition to visual inspection shall be acceptable if they meet the following requirements:... (1) Welds subject to tensile stress under any condition of loading shall conform to the requirements of Table 6.3.

**Who discovered the problem:** Naddi Sandeep Kumar

**Name of individual from Contractor notified:** Bi Dewei

**Time and method of notification:** 1100 hours, /09/04/10/ Verbal

**Name of Caltrans Engineer notified:** Jim Reid

**Time and method of notification:** 1320 hours /09/06/10/ Verbal

**QC Inspector's Name:** Bi Dewei

**Was QC Inspector aware of the problem:** Yes No

**Contractor's proposal to correct the problem:**

N/A

## Comments:

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Mazen Wahbeh, (818) 292-0659, who represents the Office of Structural Materials for your project.

---

**Inspected By:** Ng, Michael

QA Inspector

**Reviewed By:** Devey, Jim

SMR



**DEPARTMENT OF TRANSPORTATION - District 4 Toll Bridge**  
 666 Feng Bin Road Room 708, Changxing Island  
 Shanghai 201913 PR China  
 Tel: 021-56856666 ext 207061 Fax:

**NON-CONFORMANCE REPORT TRANSMITTAL**

**To:** AMERICAN BRIDGE/FLUOR, A JV  
 375 BURMA ROAD  
 OAKLAND CA 95607

**Date:** 08-Sep-2010

**Contract No:** 04-0120F4  
 04-SF-80-13.2 / 13.9

**Dear:** Mr. Charles Kanapicki  
**Job Name:** SAS Superstructure

**Attention:** Mr. Thomas Nilsson Project/Fabrication Manager  
**Document No:** 05.03.06-000790

**Subject:** NCR No. ZPMC-0795

**Reference Description:** Missed UT Indication located at 99m Cross Bracing Gusset Plate

The attached Non-Conformance Report describes an occurrence where the contractor did not comply with a requirement of the contract document as indicated below:

- Material or Workmanship not in conformance with contract documents.
- Quality Control (QC) not performed in conformance with contract documents.
- Recurring QC issue that constitutes a systematic problem in quality control.
- Non-Conformance Resolved.

**Material Location:** Tower **Lift:** N/A

**Remarks:**

During random 10% verification Ultrasonic Testing (UT) of Cross Bracing Gusset plate, this Quality Assurance Inspector (QA) discovered the following issues:

- Two (2) Class "A" non conforming longitudinal indication's in one weld.
- First UT discontinuity rating was -2 db; Class "A" non-conforming indication.
- Depth of the discontinuity from face "B" is approximately 18mm.
- Length of the discontinuity is approximately 15mm. -Y location is 70 mm from
- Skin D/E corner of the weld.
- Second UT discontinuity rating was +0 db; Class "A" non-conforming indication.
- Depth of the discontinuity from face "B" is approximately 24mm.
- Length of the discontinuity is approximately is 10mm.
- Y location is 80 mm from Skin D/E corner of the weld.
- This weld is a T-joint complete joint penetration (CJP), between the West Tower Skin 'E' and the Cross Bracing Gusset plate.

This weld is identified as WD1-GUSA3-3-99M-W#4B.

- Scanning was performed from face "B" using 2.25 MHz, 3/8 inch transducer to cover the full volumetric scan of the weld.
- The material thickness is 40 mm.
- This member is identified as Seismic Performance Critical Member (SPCM).

The Notice of Witness Inspection Number (NWIT) is 006575. These indications are located inside the area that has been previously tested and accepted by ZPMC Quality Control (QC) personnel. ZPMC's QC personnel performed 100% UT inspection of this weld.

**Action Required and/or Action Taken:**

Propose a resolution for this non-conformance and provide documentation that the deficiency has been brought into compliance with the contract requirements. Propose a resolution that addresses the apparent failure of Quality Control to identify the indication. Additionally, provide documentation of the steps taken by the Quality Control Manager to prevent future occurrences.

The response for the resolution of this issue is requested within 7 days.

---

# NCT

( Continued Page 2 of 2 )

---

**Transmitted by:** Sean Eagen      Transportation Engineer

**Attachments:**    ZPMC-0795

**cc:**    Rick Morrow, Peter Siegenthaler, Brian Boal, Mark Woods, Ching Chao, Bill Casey

**File:** 05.03.06

## NCR PROPOSED RESOLUTION

**To:** CALTRANS - SAS Superstructure  
333 Burma Road  
Oakland CA 94607

**Attention:** Siegenthaler, Peter  
Resident Engineer

**Ref:** 05.03.06-000790

**Subject:** NCR No. ZPMC-0795

**Dated:** 27-Sep-2010

**Contract No.:** 04-0120F4  
04-SF-80-13.2 / 13.9

**Job Name:** SAS Superstructure

**Document No.:** ABF-NPR-000801 Rev: 00

---

### Contractor's Proposed Resolution:

**Reference Resolution:** ZPMC has repaired the missed indication and is providing the WRR and NDT performed after the repair to show the weld is acceptable.

ZPMC has repaired the missed indication and is providing the WRR and NDT performed after the repair to show the weld is acceptable. To deal with the number of missed indications ABFJV tracks inspector performance to determine which inspector is responsible for missed indications, a pattern of continued missed indications will result in disciplinary action and potential removal. ZPMC has written an internal NCR to document this incident as well. Based on these actions and acceptable results after repair, ZPMC requests closure of this NCR.

**Submitted by:** Ishibashi, Joshua

**Attachment(s):** ABF-NPR-000801R00;

---

### Caltrans' comments:

**Status:** CLO

**Date:** 28-Sep-2010

This proposed resolution is acceptable. The documentation received is sufficient and the Department concurs that Non-Conformance ZPMC-0795 is closed.

**Submitted by:** Eagen, Sean

**Attachment(s):**

**Date:** 28-Sep-2010



No. T-172

## LETTER OF RESPONSE

**TO: American Bridge/Flour JV**

**DATE: 2010-09-27**

**REGARDING: NCR-000833 (ZPMC-795)**

ZPMC received NCR-000833 (ZPMC-795), it mentioned that CT inspectors found indication on weld WD1-GUSA3-3-99M-W-4A/B.

Once CT inspector found indication on this weld, ZPMC took positive action and performed repair work under approval of CT site inspector. Finally this weld was checked by CT and green tagged.

As a conscientious attitude and to improve welding quality, we have already inculcated the welder to perform carefully, and welding must be covered by QC.

Here attached WRR and related NDT reports show the weld is sound finally.

Basing on above information, ZPMC hope CT could take a review and close the NCR.

**ATTACHMENT:**

NCR-000833 (ZPMC-795)

T-WR3525

T787-UT-3246

*Zhaojioneng*  
*2010-9-27*

DEPARTMENT OF TRANSPORTATION  
DIVISION OF ENGINEERING SERVICES  
Office of Structural Materials  
Quality Assurance and Source Inspection



Bay Area Branch  
690 Walnut Ave. St. 150  
Vallejo, CA 94592-1133  
(707) 649-5453  
(707) 649-5493

Contract #: 04-0120F4  
Cty: SF/ALA Rte: 80 PM: 13.2/13.9  
File #: 69.25B

## QUALITY ASSURANCE -- NON-CONFORMANCE REPORT

Location: Changxing Island, Shanghai, P.R. China

Report No: NCR-000833

Prime Contractor: American Bridge/Fluor Enterprises, a JV

Date: 04-Sep-2010

Submitting Contractor: Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island

NCR #: ZPMC-0795

### Type of problem:

Welding  Concrete  Other   
Welding  Curing  Procedural  Bridge No: 34-0006  
Joint fit-up  Coating  Other  Component:  
Procedural  Procedural  Description: Cross Bracing Gusset Plate

Reference Description: Missed UT Indication located at 99m Cross Bracing Gusset Plate

### Description of Non-Conformance:

During random 10% verification Ultrasonic Testing (UT) of Cross Bracing Gusset plate, this Quality Assurance Inspector (QA) discovered the following issues:

- Two (2) Class "A" non conforming longitudinal indication's in one weld.
- First UT discontinuity rating was -2 db; Class "A" non-conforming indication.

-Depth of the discontinuity from face "B" is approximately 18mm.

-Length of the discontinuity is approximately 15mm.

location is 70 mm from Skin D/E corner of the weld.

-Second UT discontinuity rating was +0 db; Class "A" non-conforming indication.

-Depth of the discontinuity from face "B" is approximately 24mm.

-Length of the discontinuity is approximately is 10mm.

-Y location is 80 mm from Skin D/E corner of the weld.

-This weld is a T-joint complete joint penetration (CJP), between the West Tower Skin 'E' and the Cross Bracing Gusset plate.

This weld is identified as WD1-GUSA3-3-99M-W#4B.

-Scanning was performed from face "B" using 2.25 MHz, 3/8 inch transducer to cover the full volumetric scan of the weld.



-The material thickness is 40 mm.

-This member is identified as Seismic Performance Critical Member (SPCM).

The Notice of Witness Inspection Number (NWIT) is 006575. These indications are located inside the area that has been previously tested and accepted by ZPMC Quality Control (QC) personnel. ZPMC's QC personnel performed 100% UT inspection of this weld.

# QUALITY ASSURANCE -- NON-CONFORMANCE REPORT

(Continued Page 2 of 2)



## Applicable reference:

Special Provisions Section 8.3; "Quality Control (QC) shall be the responsibility of the Contractor. As a minimum, the Contractor shall perform inspection and testing of each weld joint prior to welding, during welding, and after welding as specified in this section and to ensure that materials and workmanship conform to the requirements of the contract documents."

AWS D1.5 Section 6.26.3.1; "Welds that are subject to UT in addition to visual inspection shall be acceptable if they meet the following requirements:...(1) Welds subject to tensile stress under any condition of loading shall conform to the requirements of Table 6.3.

Who discovered the problem: Naddi Sandeep Kumar

Name of individual from Contractor notified: Bi Dewei

Time and method of notification: 1100 hours / 09/04/10 / Verbal

Name of Caltrans Engineer notified: Jim Reid

Time and method of notification: 1320 hours / 09/06/10 / Verbal

QC Inspector's Name: Bi Dewei

Was QC Inspector aware of the problem:  Yes  No

Contractor's proposal to correct the problem:

N/A

## Comments:

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Mazen Wahbeh, (818) 292-0659, who represents the Office of Structural Materials for your project.

Inspected By: Ng, Michael

QA Inspector

Reviewed By: Devey, Jim

SMR



# 焊缝返修报告

版本 Rev.-No.

## Welding Repair Report

0

项目名称 Project Name	美国海湾大桥 SFOBB	部件图号 Drawing No	WD1-GUSA3-3	报告编号 Report No.	T-WR3525
合同号 Contract No.	04-0120F4	部件名称 Items Name	THIRD LIFTING TOWE R(W)	NDT报告编号 Report No.of NDT	T787-UT-3147
项目编号 Project No.:	ZP06-787				

焊缝缺陷描述：(普通UT探伤发现的缺陷长度小于最大允许长度)  
( Description of welding discontinuity )


焊缝编号为：WD1-GUSA3-3-99M-W-4A/B

检验员 (Inspector) : Xu Rongqiang

日期(Date) : 2010.08.28

焊缝返修位置示意图：

Draft of welding discontinuity:



WELD NUMBER: WD1-GUSA3-3-99M-W-3A/B

产生原因:

Caused:

1. 焊道未及时处理干净。
1. Did not clear the weld pass completely in time.

车间负责人(Foreman): *Lu yefei* 日期(Date): 10.08.28

处理意见

Disposition :

1. 从缺陷距离端面较近一侧 ( $D \leq 0.65T$ , D为缺陷深度, T为板厚) 采用碳刨或打磨的方法去除焊缝缺陷;
  2. 参照返修焊接工艺规程 (WPS) 准备正确的接头型式, 预热和焊接;
  3. 将修补区域打磨到与母材或邻近焊缝平齐;
  4. 根据批准的车间图纸检查焊缝.
- 
1. Gouge or grind from nearer side from metal edge ( $D \leq 0.65T$ , "D" is depth of defects, "T" is thickness of metal) to remove all defects;
  2. Follow repair WPS for joint preparation, preheat, and weld deposit;
  3. Grind the repaired area flush with base metal or the adjacent weld;
  4. Check the welds according to the working drawings.

工艺:  
Technical engineer

*He shao feng*

审核:  
Approved by

日期  
Date 10.8.28



# 焊缝返修报告

版本 Rev. No.

## Welding Repair Report

0

项目名称 Project Name	美国海湾大桥 SFOBB	部件图号 Drawing No	WD1-GUSA3-3	报告编号 Report No.	T-WR3525
合同号 Contract No.:	04-0120F4	部件名称 Items Name	THIRD LIFTING TOW ER(W)	NDT报告编号 Report No. of NDT	T787-UT-3147
项目编号 Project No.:	ZP06-787				

纠正措施:

Correction action to prevent re occurrence:

1. 加强焊接监控和道间清理。

1. Improve monitoring of welding and interpass cleaning.

车间负责人(Foreman): *Lu yefei* 日期(Date): *10.08.28*参照的WPS编号  
Repair WPS No.

- WPS-345-SMAW-1G(1F)- Repair
- WPS-345-FCAW-1G(1F)- Repair-1
- WPS-345-SMAW-2G(2F)-Repair
- WPS-345-FCAW-2G(2F)-Repair-1
- WPS-345-SMAW-3G(3F)- Repair
- WPS-345-SMAW-4G(4F)- Repair
- WPS-345-SMAW-1G(1F)-FCM-Repair
- WPS-345-SMAW-2G(2F)-FCM-Repair
- WPS-345-SMAW-3G(3F)-FCM-Repair
- WPS-345-SMAW-4G(4F)-FCM-Repair
- 其他

工艺员  
technologist

返修(碳刨)前预热温度 Preheat temperature before gouging		返修的缺陷 Description of discontinuity	
焊前处理检查 Inspection before welding		焊前预热温度 Preheat temperature before welding	
最大碳刨深度 Max. depth of gouging		碳刨总长 Total length of gouging	
焊工 welder	焊接类型 welding type	焊接位置 position	
焊接电流 Current	焊接电压 Voltage	焊接速度 Speed	

返修后检查

Inspection After repairing:

外观检查 VT result	检验员 Inspector	日期 Date
NDT复检 NDT result	探伤员 NDT person	日期 Date

见证:

Witness/Review:

备注:

Remark:

#R787-QCP-900



# REPORT OF ULTRASONIC EXAMINATION

## UT探伤报告

REPORT NO. 报告编号 T787-UT-3246      DATE 2010.09.23      PAGE 1 OF 1      Revision No: 0

PROJECT NO.: 工程编号 ZP06-787      CONTRACTOR: CALTRANS

ITEMS NAME: THE THIRD LIFTING TOWER(W)      DRAWING NO.: WD1-GUSA3-3      CALTRANS CONTRACT NO.: 04-0120F4  
 部件名称      图号      加州工程编号

REFERENCING CODE 参考规范 AWS D1.5-2002      ACCEPTANCE STANDARD 接受标准 AWS D1.5-2002(Table 6.3)      PROCEDURE NO. 程序编号 ZPQC-UT-01

WELDING PROCESS 焊接方法 SMAW      JOINT TYPE 焊缝类型 T-JOINT      CALIBRATION DUE DATE 仪器校正有效期 Dec. 28<sup>ST</sup>, 2010

EQUIPMENT 设备      MANUFACTURER 制造商 PANAMETRICS      MODEL NO. 样式编号 EPOCH-4B      SERIAL NO. 序列编号 71565311

CALIBRATION BLOCK 试块 AWS IIV BLOCK TYPE II      COUPLANT 耦合剂 C.M.C      MATERIAL/THICKNESS 材料厚度 A709M-345T2/F2-Z 40/90mm

### TRANSDUCER 探头

MANUFACTURER 制造商	ANGLE 角度	FREQUENCY 频率	SIZE 尺寸	MANUFACTURER 制造商	ANGLE 角度	FREQUENCY 频率	SIZE 尺寸
GAMMA	70°	2.25MHz	0.75'x0.625'				
Reference Level 参考灵敏度						20dB	

Base metal inspected per AWS D1.5-2002 Section 6.19.5      0° UT OK.

WELD IDENTIFICATION 焊缝部件编号	INDICATION NO. 指示号	PROBE ANGLE 探测角度	FROM FACE 检测面	LEG (次数)	DECIBELS 分贝				DISCONTINUITY 不连续性					Discontinuity Evaluation 缺陷估计	Remark 备注	
					Indication Level	Reference Level	Attenuation Factor	Indication Rating	LOCATION OF DISCONTINUITY 不连续位置(mm)							
									a	b	c	d	Length 长度			Sound Path 声程
WD1-GUSA3-3-99M-W-4A/B		70				40									ACC.	100%

AFTER T-WR3525

BLANK


EXAMINED BY 主探 Pen Gray / 10.09.23      REVIEWED BY 审核 Pen Gray / 10.09.23  
 LEVEL - II SIGN / DATE      LEVEL - II SIGN / DATE

质量经理 / QCM      用户CUSTOMER  
 签字 SIGN / 日期 DATE      签字 SIGN / 日期 DATE

**DEPARTMENT OF TRANSPORTATION**

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch  
690 Walnut Ave. St. 150  
Vallejo, CA 94592-1133  
(707) 649-5453  
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: xx.25A**QUALITY ASSURANCE -- NON-CONFORMANCE RESOLUTION****Location:** Changxing Island, Shanghai, P.R. China**Report No:** NCS-000789**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**Date:** 27-Sep-2010**Submitting Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **NCR #:** ZPMC-0795**Type of problem:**

<b>Welding</b>	<b>Concrete</b>	<b>Other</b>	
<b>Welding</b>	<b>Curing</b>	<b>Procedural</b>	<b>Bridge No:</b> 34-0006
<b>Joint fit-up</b>	<b>Coating</b>	<b>Other</b>	<b>Component:</b>
<b>Procedural</b>	<b>Procedural</b>	<b>Description:</b>	

**Date the Non-Conformance Report was written:** 04-Sep-2010**Description of Non-Conformance:**

During random 10% verification Ultrasonic Testing (UT) of Cross Bracing Gusset plate, this Quality Assurance Inspector (QA) discovered the following issues:

- Two (2) Class "A" non conforming longitudinal indication's in one weld.
- First UT discontinuity rating was -2 db; Class "A" non-conforming indication.

- Depth of the discontinuity from face "B" is approximately 18mm.

- Length of the discontinuity is approximately 15mm. -Y
- location is 70 mm from Skin D/E corner of the weld.

- Second UT discontinuity rating was +0 db; Class "A" non-conforming indication.

- Depth of the discontinuity from face "B" is approximately 24mm.

- Length of the discontinuity is approximately is 10mm.

- Y location is 80 mm from Skin D/E corner of the weld.

- This weld is a T-joint complete joint penetration (CJP), between the West Tower Skin 'E' and the Cross Bracing Gusset plate.

This weld is identified as WD1-GUSA3-3-99M-W#4B.

- Scanning was performed from face "B" using 2.25 MHz, 3/8 inch transducer to cover the full volumetric scan of the weld.

- The material thickness is 40 mm.

- This member is identified as Seismic Performance Critical Member (SPCM).

The Notice of Witness Inspection Number (NWIT) is 006575. These indications are located inside the area that has been previously tested and accepted by ZPMC Quality Control (QC) personnel. ZPMC's QC personnel performed 100% UT inspection of this weld.

