

RESIDENT ENGINEER'S DAILY REPORT
ASST. RESIDENT ENGINEER'S DAILY REPORT

RESIDENT ENGINEER'S SUMMARY REPORT
RESIDENT ENGINEER'S DAILY REPORT
ASST. RESIDENT ENGINEER'S DAILY REPORT

 Contract #: 04-0120F4
 SAS Superstructure
 04-SF-80-13.2 / 13.9

Report No: DR-000046	Working Day Calendar: 232	Date: 02-Aug-2007
Fabricator: Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island	Fabricator Shift Hour: to	
Location: Shanghai, China	RE Shift Hour: 0830 to 1700	
Weather:	Temperature: F/ F	
Material Description:		

Summary:

? I worked on Chanxing Island.

? ZPMC bent 10 U ribs for bending demonstration this morning. QC of ZPMC accepted all 10 ribs for meeting profile geometry tolerance. We haven't performed our QA because ZPMC or ABF has not performed QA. Visually, the alignments of 10 ribs looked straight. Measurements done by QC indicated profile geometries were acceptable.

? ZPMC performed MT at about 1:40 p.m. QC of ZPMC performed one rib and accepted the rib based on visual test after paint on the surface was removed. Steve Lawson notified Robert that ZPMC still had no MT procedure and he planned not to accept MT. Robert looked at the magnifying glass used and could not find marking that indicates the power of the magnifying glass is 5X or higher. ZPMC was unable to produce evidence or box that supports its claim. Finally, we all agreed that ZPMC could continue to perform MT but we would not review the results until MT procedure used by ZPMC is submitted and approved and ZPMC can prove that the power for the magnifying glass is 5X or higher.

Prepared By: Ku, Stanley	Sr. Bridge Engineer	02-Aug-2007
Reviewed By: Tom, Jason	Sup. Transportation Engineer	06-Aug-2007
