

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave. St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.28**WELDING INSPECTION REPORT****Resident Engineer:** Pursell, Gary**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-001066**Date Inspected:** 10-Dec-2007**Project Name:** SAS Superstructure**OSM Arrival Time:** 730**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1500**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Location:** Shanghai, China**CWI Name:** See Below**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** OBG**Summary of Items Observed:**

The Caltrans Quality Assurance (QA) Inspector Charlie Franco was present at the time requested to randomly observe welding and associated operations being performed for the Orthotropic Box Girders (OBG).

Bay 7 OBG:

The QA Inspector randomly observed ZPMC welder Chen Chuanzong ID Number 044824, utilizing the Flux Cored Arc Welding (FCAW) Process with approved ZPMC Weld Procedure Specification (WPS) WPS-B-T-2231-B-U2-F-1, to fill small excavations in the root passes in Floor Beam Sections at Weld Joint (WJ) Numbers FB008-06-023, FB015-04-023 and FB001-04-021 prior to the Submerged Arc Welding (SAW) of the fill and cover passes. The attached photograph provides additional detail.

The QA Inspector randomly observed a ZPMC helper utilizing a grinder to blend FCAW repairs to root passes in WJ's FB008-06-023, FB015-04-023 and FB001-04-021. The attached photograph provides additional detail.

The QA Inspector randomly observed ZPMC welder Huang Xin Lan ID Number 044780, utilizing the SAW Process with approved ZPMC WPS WPS-B-P-2221-B-L2c-S-1 in the 1G position to weld the fill and cover passes on Floor Beam Sections at WJ FB008-06-023. The QA Inspector observed ZPMC CWI Cui Yi Ru monitoring weld parameters. The QA Inspector also performed random verification of the weld parameters and documented them as follows: welding amperage 510 amps, welding voltage 30.6 volts with a travel speed of 420 millimeters (mm) per minute. Weld parameters appeared to comply with the above approved ZPMC WPS.

WELDING INSPECTION REPORT

(Continued Page 2 of 5)

The QA Inspector randomly observed that run on/run off tabs were being bent over almost at right angles to the Floor Beam Section WJ's that they were attached to during the handling of the Floor Beam Sections. The attached photographs provide additional detail.

The QA Inspector randomly observed ZPMC welder Wang Min ID Number 048296, utilizing the SAW Process with approved ZPMC WPS WPS-B-P-2221-B-L2c-S-1 in the 1G position to weld the fill and cover passes on Floor Beam Sections at WJ FB008-04-023. The QA Inspector observed ZPMC CWI Zhang Zhong monitoring weld parameters. The QA Inspector also performed random verification of the weld parameters and documented them as follows: welding amperage 524 amps, welding voltage 31.4 volts with a travel speed of 386mm per minute. Weld parameters appeared to comply with the above approved ZPMC WPS. The attached photograph provides additional detail.

The QA Inspector observed ZPMC personnel performing heat straightening operations with a rose bud per ZPMC Heat Straightening Request (HSR) HSR1(B)-070, on Floor Beam Sections X94-X94A (T=30mm SPCM)/X47-X47A-2 (T=12mm) to X15-X15A (T=12mm) at WJ FB008-02-023. The QA Inspector observed that a 4.5 metric ton block had been placed along the entire length of the WJ on plate X15-X15A (T=12mm) 20mm from the edge of the WJ. The attached photograph provides additional detail.

The QA Inspector randomly observed ZPMC welder Huang Xin Lan ID Number 044780, utilizing the SAW Process with approved ZPMC WPS WPS-B-P-2221-B-L2c-S-1 in the 1G position to weld the fill and cover passes on Floor Beam Sections at WJ FB015-04-023. The QA Inspector observed ZPMC CWI Cui Yi Ru monitoring weld parameters. The QA Inspector also performed random verification of the weld parameters and documented them as follows: 532 amps, 30.8 volts with a travel speed of 400 mm per minute. Weld parameters appeared to comply with the above approved ZPMC WPS.

The QA Inspector randomly observed ZPMC welder Wang Min ID Number 048296, preparing to weld the fill and cover passes on Floor Beam Sections at WJ FB008-02-023, but there was a malfunction with the control box. The QA Inspector and ZPMC welding personnel left for lunch before the control box was replaced. There was no welding observed on WJ FB008-02-023.

The QA Inspector randomly observed ZPMC welder Wang Min ID Number 048296, utilizing the SAW Process with approved ZPMC WPS WPS-B-P-2221-B-L2c-S-1 in the 1G position to weld the fill and cover passes on Floor Beam Sections at WJ FB008-05-023. The QA Inspector observed ZPMC CWI Cui Yi Ru monitoring weld parameters. Weld parameters appeared to comply with the above approved ZPMC WPS.

The QA Inspector observed ZPMC personnel performing heat straightening operations with a rose bud per ZPMC Heat Straightening Request (HSR) HSR1(B)-067, on Floor Beam Sections X94-X94E (T=30mm)/X49-X49A-2 (T=12mm) to X45-X45A (T=12mm) at WJ FB016-01-021. The QA Inspector observed that a 4.5 metric ton block had been placed along the entire length of the WJ on plate X45-X45A (T=12mm) 20mm from the edge of the WJ.

The QA Inspector randomly observed ZPMC welder Huang Xin Lan ID Number 044780, utilizing the SAW Process with approved ZPMC WPS WPS-B-P-2221-B-L2c-S-1 in the 1G position to weld the fill and cover passes on Floor Beam Sections at WJ FB016-04-021. The QA Inspector observed ZPMC CWI Cui Yi Ru monitoring

WELDING INSPECTION REPORT


(Continued Page 3 of 5)

weld parameters. The QA Inspector also performed random verification of the weld parameters and documented them as follows: 508 amps, 31.7 volts with a travel speed of 405mm per minute. Weld parameters appeared to comply with the above approved ZPMC WPS.

The QA Inspector randomly observed ZPMC welder Huang Xin Lan ID Number 044780, utilizing the SAW Process with approved ZPMC WPS WPS-B-P-2221-B-L2c-S-1 in the 1G position to weld the fill and cover passes on Floor Beam Sections at WJ FB022-01-108. Huang Xin Lan was just completing the cover pass as the QA Inspector arrived. There were no parameters observed.


The QA Inspector randomly observed ZPMC welder Wang Min ID Number 048296, utilizing the SAW Process with approved ZPMC WPS WPS-B-P-2221-B-L2c-S-1 in the 1G position to weld the fill and cover passes on Floor Beam Sections at WJ FB017-01-108. The QA Inspector observed ZPMC CWI Zhang Zhong monitoring weld parameters. The QA Inspector also performed random verification of the weld parameters and documented them as follows: 530 amps, 31.6 volts with a travel speed of 430mm per minute. Weld parameters appeared to comply with the above approved ZPMC WPS.

The QA Inspector randomly observed ZPMC welder Huang Xin Lan ID Number 044780, utilizing the SAW Process with approved ZPMC WPS WPS-B-P-2221-B-L2c-S-1 in the 1G position to weld the fill and cover passes on Floor Beam Sections at WJ FB026-01-108. The QA Inspector observed ZPMC CWI Cui Yi Ru monitoring weld parameters. The QA Inspector also performed random verification of the weld parameters and documented them as follows: 506 amps, 31.2 volts with a travel speed of 450 millimeters (mm) per minute. Weld parameters appeared to comply with the above approved ZPMC WPS.



WELDING INSPECTION REPORT

(Continued Page 4 of 5)



Summary of Conversations:

There were no relevant conversations.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Mazen Wahbeh, (818) 292-0659, who represents the Office of Structural Materials for your project.

WELDING INSPECTION REPORT

(Continued Page 5 of 5)

Inspected By: Franco,Charlie

Quality Assurance Inspector

Reviewed By: Cochran,Jim

QA Reviewer