

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave. St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.28**WELDING INSPECTION REPORT****Resident Engineer:** Pursell, Gary**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-002233**Date Inspected:** 09-May-2008**Project Name:** SAS Superstructure**OSM Arrival Time:** 1400**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 300**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Location:** Shanghai, China**CWI Name:** Chen Xi**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** OBG side and bottom panels**Summary of Items Observed:**

On this day CALTRANS OSM Quality Assurance Inspector (QA) Steve Hall was present during the times noted above for observations relative to the fabrication of the SAS Superstructure being performed by Zhenhua Port Machinery Company (ZPMC) at Changxing Island, in Shanghai, China. QA observed and/or found the following:

OBG new assembly bay

QA observed ZPMC perform base metal repairs in the areas where temporary weld stiffeners were used to minimize weld distortion were removed on the following side and bottom panels: SEG-717A-006, SEG-014A-003, SEG-014A-019, SEG-019A-002 and SEG-017A-002. QA noted that ZPMC did not perform Magnetic particle Testing (MT) of the excavated areas prior to performing the weld repairs as specified in the approved weld repair procedure WPS-345-SMAW-1G (1F)-FCM-Repair. QA notified ZPMC QC CWI identified as Mr. Chen Xi and ABF QC inspector identified as Li Jing Bo of a Caltrans QA incident report concerning this issue.

WELDING INSPECTION REPORT

(Continued Page 2 of 2)



Summary of Conversations:

Only general conversations were held between QC inspectors and QA concerning this project.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Patrick Lowry (858)-344-2712, who represents the Office of Structural Materials for your project.

Inspected By:	Hall,Steven	Quality Assurance Inspector
Reviewed By:	Cuellar,Robert	QA Reviewer
