

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave. St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 70.28**WELDING INSPECTION REPORT****Resident Engineer:** Pursell, Gary**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-003014**Date Inspected:** 16-Jun-2008**Project Name:** SAS Superstructure**OSM Arrival Time:** 900**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1900**Contractor:** Japan Steel Works**Location:** Muroan, Japan**CWI Name:** Kuan Chung**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** Tower, Jacking and Deviation Saddle**Summary of Items Observed:**

The following report is based on METS observations at Japan Steel Works (JSW) in Muroan Japan. Current work: Casting, machining and repair of Saddles.

Fabrication shop # 4

On this date the QA representative Dong J, Shin arrived at Japan Steel Works (JSW) of Muroan Japan and traveled to JSW fabrication shop and observed Mr. M. Kubota(74-3666) and Mr. H. Nishikawa(08-5162) perform multi pass root welding on West Deviation Saddle Base W2-E1. The Multi pass root welding on the rib plate 1-13, 1-14, 1-15 and 1-16 to base plate and stem plate. The welding was performed utilizing the Shielded Metal Arc Welding (SMAW) process per the welding procedure specification (WPS) SJ-3011-2 and SJ-3011-3. The welding was performed in the 1G (Flat) positions. The filler metal utilized was identified as 4.0mm and 4.8mm diameter, Class E9018-M-H4R, Brand name Hoballoy 9018-M. The welding parameters and heat control were monitored by Intertek Testing Services Quality Control (QC) inspector Mr. Chung-Fu Kuan at periodic intervals. The minimum preheat temperature of 160 degrees Celsius and maximum interpass temperature of 260 degrees Celsius was verified to meet the WPS requirements by Mr. Kuan and the QA inspector utilizing Tempilstik temperature indicators. This data was entered into the QC inspector's daily log, identifying the location on a weld map. The SMAW welding average amperage and voltage by clamp type meter and travel speed were verified to be within the welding procedure specification parameter range of 245 amps to 270 amps, 22 volts to 25 volts and travel speed of 132 to 168 mm per minute for the 4.8mm electrode and 145 amps to 165 amps, 21 volts to 24 volts and travel speed of 72 to 97 mm per minute for the 4.0mm electrode by the QA inspector. The work was not completed on this date and appears to meet the minimum requirements of the welding procedure specification and

WELDING INSPECTION REPORT

(Continued Page 2 of 2)

contract documents.

Fabrication Shop #2

On this date the QA representative Dong J, Shin arrived at Japan Steel Works (JSW) of Muroran Japan and traveled to JSW fabrication shop # 2, QA Inspector observed JSW personnel prepare to cut plates. QA Inspector verified Plate Heat number and plate ID numbers. Cutting plan list was as follow.

QA inspector inform to JSW that OK to cut

Plate Number	Heat Number	Piece mark.
012089-1	VQ 2022	7-2 , 7-3
012449-1	NQ 6516	7-6, 7-7, 7-8
012085-1	VQ 2020	7-5, 9-2
011877-1	VQ2020	7-4

NDT

The QA inspector periodically observed The Nikko Inspection Services (NIS) QC/NDT technicians Mr. Kazuya Kobayashi perform magnetic particle (MT) testing of West Deviation Saddle base W2E1 first pass of multiple root pass. The MT was performed in accordance with ASTM standard E709, using the yoke method. The yoke utilized appeared to be model VM3, serial numbers 97049. The yoke dead lift was verified with a 4.65kg test plate. The magnetic field was verified with a field indicating gauge (pie gauge). Use red dry powder. All calibrations appear to meet the minimum requirements of ASTM E709. The testing was evaluated in accordance with the contract special provisions.

Summary of Conversations:

No specific conversations.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Venkatesh Iyer, (858) 967-6363, who represents the Office of Structural Materials for your project.

Inspected By:	Shin,DJ	Quality Assurance Inspector
Reviewed By:	Lanz,Joe	QA Reviewer
