

**DEPARTMENT OF TRANSPORTATION**

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch  
690 Walnut Ave. St. 150  
Vallejo, CA 94592-1133  
(707) 649-5453  
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.28**WELDING INSPECTION REPORT****Resident Engineer:** Pursell, Gary**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-003194**Date Inspected:** 29-Jun-2008**Project Name:** SAS Superstructure**OSM Arrival Time:** 1400**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 2300**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Location:** Shanghai China

<b>CWI Name:</b>	N/A	<b>CWI Present:</b>	Yes	No
<b>Inspected CWI report:</b>	Yes No N/A	<b>Rod Oven in Use:</b>	Yes No N/A	
<b>Electrode to specification:</b>	Yes No N/A	<b>Weld Procedures Followed:</b>	Yes No N/A	
<b>Qualified Welders:</b>	Yes No N/A	<b>Verified Joint Fit-up:</b>	Yes No N/A	
<b>Approved Drawings:</b>	Yes No N/A	<b>Approved WPS:</b>	Yes No N/A	
		<b>Delayed / Cancelled:</b>	Yes No N/A	
<b>Bridge No:</b>	34-0006	<b>Component:</b>	Tower / OBG	

**Summary of Items Observed:**

UT

This Quality Assurance (QA) inspector arrived at ZPMC in Shanghai China for observation of Orthotropic Bridge Girders (OBG) and Self Anchored Suspension (SAS) Bridge. This QA inspector received notification of witness inspection for non destructive testing after ZPMC personnel had completed their testing. In tower shop bay 1 this QA inspector performed Ultrasonic Testing (UT) verifications for 10 % of the complete weld lengths listed. Skin plate A final UT weld numbers NSD1-SA159 D/J 3A and 4A on 90 mm thick plates with a total weld length of 2710 mm. Upon completion of the verification it was noted the weldments were within compliance as per AWS D1.5. Also tested was skin plate C UT after repairs weld numbers SSD1-SA179 D/E 30 A/B, SSD1-SA179 D/E 27 A/B, SSD1-SA179 D/E 28 A/B and SSD1-SA179 E/E 4 A/B average weld length for these locations was approximately 600 mm with a material thickness transmission of 60 mm to 90 mm. Upon completion of the verification it was noted the weldments were within compliance as per AWS D1.5. Bay 7, UT verification was performed by this QA inspector on component number FB009-006-043 for CJP weldment of web plate to flange complete V path was not achievable due to material height. Scanning from both A and B side was performed. Testing was performed in the first leg this QA inspector found no rejectable indications for the 10% verified. A TL-6028 will be generated for these locations.

---

# WELDING INSPECTION REPORT

( Continued Page 2 of 2 )

---



## Summary of Conversations:

As Noted Above.

## Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact JOSHUA ISHIBASHI , China- 1-376-471-0411, who represents the Office of Structural Materials for your project.

---

<b>Inspected By:</b>	Riley, Ken	Quality Assurance Inspector
<b>Reviewed By:</b>	Carreon, Albert	QA Reviewer

---