

**DEPARTMENT OF TRANSPORTATION**

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch  
690 Walnut Ave. St. 150  
Vallejo, CA 94592-1133  
(707) 649-5453  
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 70.28**WELDING INSPECTION REPORT****Resident Engineer:** Pursell, Gary**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-003525**Date Inspected:** 18-Aug-2008**Project Name:** SAS Superstructure**OSM Arrival Time:** 800**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1630**Contractor:** Japan Steel Works**Location:** Muroran, Japan

<b>CWI Name:</b>	Chung Fu-Kuan		
<b>Inspected CWI report:</b>	Yes	No	N/A
<b>Electrode to specification:</b>	Yes	No	N/A
<b>Qualified Welders:</b>	Yes	No	N/A
<b>Approved Drawings:</b>	Yes	No	N/A

<b>CWI Present:</b>	Yes	No	
<b>Rod Oven in Use:</b>	Yes	No	N/A
<b>Weld Procedures Followed:</b>	Yes	No	N/A
<b>Verified Joint Fit-up:</b>	Yes	No	N/A
<b>Approved WPS:</b>	Yes	No	N/A
<b>Delayed / Cancelled:</b>	Yes	No	N/A
<b>Component:</b>	Tower, Deviation and Jacking Saddles		

**Bridge No:** 34-0006**Summary of Items Observed:**

On this date OSM Quality Assurance (QA) Representative Daniel L. Reyes was present during the welding of the structural steel components for the West Deviation relative to this project. The following was observed:

**Fabrication Shop # 4**

At the start of the shift the QA inspector traveled to the Fabrication Shop # 4 to observe the continued Partial Joint Penetration (PJP) groove welding of the structural steel plate components for the West Deviation Saddle identified as W2E2. The Welding Procedure Specification (WPS) SJ-3011-2 and the Distortion Control Plan, identified as Document SJ-3109 Revision 3 was utilized by the Japan Steel Works, Ltd. (JSW) personnel during the production welding of the rib plate to base plate connection identified as EY2-7L and EY2-8L. The WPS and the Distortion Control Plan were also used as a reference during QC verification of the welding parameters and the monitoring of the weld sequence. The production welding sequence was performed as per Attachment 5, Case 2 Step 2 and Attachment 6, Step 4 of the Distortion Control Plan. The welding was performed in the Flat (1G) Position with the work in the horizontal plane and the weld metal deposited from above.

The gas shielded Flux Cored Arc Welding (FCAW-G) was performed by JSW welding personnel Mamoru Kubota ID 74-3666 and Masatugu Kabayashi ID 08-5154. The consumable utilized by the welding personnel appeared to be a Hobart Brothers Product and the trade name was identified as TM 95K2 which appeared to comply with the AWS Specification A5.29 and the AWS Classification E90T5-K2C H4. The size of the electrode was 1.6 mm in diameter.

The Quality Control (QC) inspection was performed by Intertek Testing Services (ITS) personnel Chung Fu-Kuan

---

## **WELDING INSPECTION REPORT**

*( Continued Page 2 of 3 )*

---

and verified the preheat temperatures, welding parameters and performed the in process weld inspection during this shift. The welding parameters were verified utilizing a Hioki 3109 Clamp Meter, Model RMS and the surfaces temperatures were verified utilizing an Anritsu HA 100E digital surface thermometer during the QC verification. The calibration dates of the measuring instruments utilized by the QC inspector were previously verified by this QA inspector.

Later in the shift this QA inspector observed, at random intervals, the QC inspector performing QC verification of the welding parameters, the minimum preheat and maximum interpass temperatures.

The QA inspector's observations were performed at random intervals during the shift. The QA inspector noted that it appeared the approved and latest revised WPS's were posted at the welding station and that each approved welder was entered in the latest revised Welding Personnel Log issued by Japan Steel Works, Ltd. The welding parameters, preheat and interpass temperatures were verified by the QA inspector utilizing a Fluke 337 clamp meter for the electrical welding parameters and Tempilstik temperature indicators for the surface temperatures. The filler metal utilized by the JSW welding personnel was also verified. The QC inspector ITS personnel, Mukhmud Ashadi appeared to perform the visual weld examinations, monitoring of the welding and the verification of the welding parameters in accordance with the contract documents.

### Magnetic Particle Testing

Later in the shift the QA inspector observed Nikki Inspection Service personnel, Rikuo Kumagai perform the preliminary Magnetic Particle Testing (MPT) on the Partial Joint Penetration (PJP) groove welds on the West Deviation Saddle identified as W2E1. The 100% testing was performed utilizing an AC Yoke manufactured by Eishin Kagaku Co., Ltd. and the method of inspection used was the dry visible continuous inspection. The QC testing was completed during this shift and at the conclusion of the testing the QA inspector performed a preliminary MPT verification in which no relevant indications were noted by the QA inspector at this time.

See Weld Joints in Progress Inspected on Page 3 of this report regarding the QA observations of the production welding parameters recorded during this shift on this date.

The digital photographs, below and on Page 3 of this report illustrates the observations of the activities performed on this date.

---

# WELDING INSPECTION REPORT

( Continued Page 3 of 3 )

---



Item	Weld Identification	Applicable WPS	CWI Name	Amperage	Voltage	TravelSpeed	Preheat Temp	Remarks
1	E2Y-7L	SJ-3011-3	C. Fu-Kuan	330 DC	34 DC	280 mm/m	195 Degrees C.	M. Kubota
2	E2Y-8L	SJ-3011-3	C. Fu-Kuan	335 DC	36 DC	290 mm/m	195 Degrees C.	M. Kobayashi

## Summary of Conversations:

There were no pertinent conversations relative to the project on this date.

## Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Venkatesh Iyer, (858) 967-6363, who represents the Office of Structural Materials for your project.

---

**Inspected By:** Reyes,Danny

Quality Assurance Inspector

**Reviewed By:** Lanz,Joe

QA Reviewer