

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave. St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 70.28**WELDING INSPECTION REPORT****Resident Engineer:** Pursell, Gary**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-003931**Date Inspected:** 10-Sep-2008**Project Name:** SAS Superstructure**OSM Arrival Time:** 900**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1700**Contractor:** Japan Steel Works**Location:** Muroran, Japan**CWI Name:** Kuan Chung**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** Tower, Jacking and Deviation Saddle**Summary of Items Observed:**

The following report is based on METS observations at Japan Steel Works (JSW) in Muroran Japan. Current work: Casting, machining and repair of Saddles.

On this date the QA representative Dong J. Shin arrived at Japan Steel Works (JSW) of Muroran Japan and traveled to JSW fabrication shop # 4 and observed Mr. K, Sadakawa (A Shift), Mr. N, Nakagawa (A Shift), welding on T1-1 fill pass (60%-100%) of weld joints 7Y-5V(1-2) and 7Y-5V(1-3). The welding of the stem plate to rib plate, FCAW welding was performed utilizing the Flux Core Arc Welding (FCAW) process with dual shield as per the welding procedure specification (WPS) SJ-3012-3. The welding was performed in the 2G (Horizontal) position. The filler metal utilized was identified as 1.6 mm, Class TM 55K2, Brand name Tri Mark. The welding parameters and heat control were monitored by Intertek Testing Services Quality Control (QC) inspector Mr. Chung-Fu Kuan at periodic intervals. The minimum preheat temperature of 160 degrees Celsius and maximum inter pass temperature of 260 degrees Celsius was verified to meet the WPS requirements by Mr. Kuan and the QA inspector utilizing Tempilstick temperature indicators. This data was entered into the QC inspector's daily log, identifying the location on a weld map. The FCAW welding average amperage and voltage by clamp type meter and travel speed were verified to be within the welding procedure specification parameter range of 311 amps to 355 amps, 34 volts to 37 volts and travel speed of 254 to 310 mm per minute for the 1.6mm wire. The welding was continued to night shift. Visually general welding appears to meet the minimum requirements of the welding procedure specification and contract documents.

Summary of Conversations:

No specific conversations.

WELDING INSPECTION REPORT

(Continued Page 2 of 2)

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Venkatesh Iyer, (858) 967-6363, who represents the Office of Structural Materials for your project.

Inspected By:	Shin,DJ	Quality Assurance Inspector
Reviewed By:	Lanz,Joe	QA Reviewer
