

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave. St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 1.28**WELDING INSPECTION REPORT****Resident Engineer:** Pursell, Gary**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-000380**Date Inspected:** 23-Aug-2007**Project Name:** SAS Superstructure**OSM Arrival Time:** 700**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1700**Contractor:** American Bridge/Fluor Enterprises, a JV**Location:** Benicia, CA**CWI Name:** Michael Johnson**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** Procedure Qualification Record (PQR) Test**Summary of Items Observed:**

Caltrans Quality Assurance (QA) Inspector Danny C. White (B89) is present at the Ironworkers Apprenticeship Training Facility as requested by American Bridge/Flour (ABF) for the purpose of witnessing Procedure Qualification Record (PQR) tests. On this date, the QA Inspector observed the following personnel present: Smith-Emery Company Quality Control (QC) Representative Certified Welding Inspector (CWI) Mr. Michael Johnson, ABF Representatives Mr. Tommy Gibson, Mr. Rick Clayborn and welder Mr. Dan Gordon.

The QA Inspector observed the welding on the PQR test plate known as ABF-PQR-002-2B was completed this day. This was the third attempt to weld this PQR test plate. Welder Dan Gordon completed a total of (10) weld passes in the 3G position. Mr. Johnson monitored welding amperage, voltage and travel speed parameters. The welders are using .072 inch diameter (1.8mm) Lincoln 232 E71T-8 (FCAW-S) process and utilizing a Bug-O Systems mechanical device that travels on a magnetic track. For specific welding parameters recorded during this PQR see Caltrans Welding Witness Report, TL-6032 generated on this date.

Summary of Conversations:

The QC Inspector informed the QA Inspector that he would perform informational Ultrasonic Testing (UT) on this PQR plate after the weld reinforcement has been ground.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Mazen Wahbeh, (818) 292-0659, who represents the Office of Structural Materials for your project.

WELDING INSPECTION REPORT

(Continued Page 2 of 2)

Inspected By: White,Danny

Quality Assurance Inspector

Reviewed By: Mertz,Robert

QA Reviewer