

**DEPARTMENT OF TRANSPORTATION**

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch  
690 Walnut Ave. St. 150  
Vallejo, CA 94592-1133  
(707) 649-5453  
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.28**WELDING INSPECTION REPORT****Resident Engineer:** Pursell, Gary**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-000642**Date Inspected:** 16-Oct-2007**Project Name:** SAS Superstructure**OSM Arrival Time:** 630**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1500**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Location:** Shanghai, China**CWI Name:** Xu Bing**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** Caltrans Mockup**Summary of Items Observed:**

Caltrans Quality Assurance (QA) Inspector, Mike Hasler was present to observe the fitup, welding and related activities associated with the fabricating of Caltrans Mock-up, 77M, 89M, 114M and U-Rib Trial Assembly, for the San Francisco Oakland Bay Self Anchored Suspension Bridge, at Zhenhua Port Machinery Company (ZPMC) facility on Changxing Island.

Item	Description	WBS	Dwg No.	Status
1	Skin Plate D (upper & lower)	NA	NA	ZPMC UT in Progress

Mock-Up 89M, Skin Plate D (upper & lower); Caltrans QA Inspector observed ZPMC ultrasonic technicians Mr. Li Li Ming and Ms. E Shui Qin perform ultrasonic testing (UT) on skin plate splice welds, piecemark mp509 to mp513 and mp506 to MA22, inside/outside side, complete joint penetration butt welds. Caltrans QA Inspector observed that QC was not following the approved ultrasonic procedure in the WQCP. The calibration block that was used, does not show the 2 degree markings on either side for the major angles used (45, 60 and 70). See Caltrans Non-Conformance Report (NCR) TL-15, generated on this date for additional information. Following digital pictures illustrate UT calibration, calibration block used and ultrasonic testing in progress.

---

---

# WELDING INSPECTION REPORT

( Continued Page 2 of 2 )

---

---



## Summary of Conversations:

As identified within the contents of this report.

## Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Mazen Wahbeh, (818) 292-0659, who represents the Office of Structural Materials for your project.

---

<b>Inspected By:</b>	Hasler, Mike	Quality Assurance Inspector
<b>Reviewed By:</b>	Cuellar, Robert	QA Reviewer

---