

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave. St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.28**WELDING INSPECTION REPORT****Resident Engineer:** Pursell, Gary**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-004214**Date Inspected:** 16-Sep-2008**Project Name:** SAS Superstructure**OSM Arrival Time:** 630**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1530**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Location:** Shanghai, China**CWI Name:** Zhang Bao**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** OBG Assembly**Summary of Items Observed:**

This report serves to document the events occurring on this date at the following location. Caltrans Quality Assurance (QA) Inspector Robert Vatcher arrived on site at the Zhenhua Port Machinery Company (ZPMC) facility at Changxing Island, in Shanghai, China, for the purpose of monitoring welding and fabrication of the San Francisco / Oakland Bay Bridge (SFOBB) components. The QA Inspector observed the following: The weather today is 31C, clear with winds at 2-3 kph.

Orthotropic Box Girder (OBG) Fabrication**4BW-**

welding being performed at side plate stiffener welds for sp073 to sp073 extension. QA observed gaps exceeding the root opening tolerances and asked ZPMC QC personnel Zhang Bao Lei about this operation. Mr. Lei mentioned that no tack welding will occur where root openings are too wide. Buttering first and then tack welding. QA concurred.

Mid bay-

QA observed multiple locations where diaphragm plate installation continues as well as deck panel crack repairs.

3AW-

WELDING INSPECTION REPORT

(Continued Page 2 of 2)

QA observed welding being performed at LD003-005 in the back gouged 1G position.

QA observed weld width at LD003-042 in the 3g position to be approximately 21 mm

The above mentioned items, except where indicated, appear to be in compliance with the contract documents.

Summary of Conversations:

No relevant conversations this date.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Ady Velasco 138-1694-2685, who represents the Office of Structural Materials for your project.

Inspected By:	Vatcher,Robert	Quality Assurance Inspector
Reviewed By:	Cuellar,Robert	QA Reviewer
