

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave. St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 70.28**WELDING INSPECTION REPORT****Resident Engineer:** Pursell, Gary**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-004902**Date Inspected:** 04-Dec-2008**Project Name:** SAS Superstructure**OSM Arrival Time:** 830**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1830**Contractor:** Japan Steel Works**Location:** Muroran, Japan**CWI Name:** Makhmud Ashadi**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** Tower, Jacking and Deviation Saddles**Summary of Items Observed:**

On this date, Caltrans Office of Structural Materials (OSM) Quality Assurance Inspector (QA) James Weaver was present at the Japan Steel Works (JSW) jobsite in Muroran, Japan for the purpose of observing in-process fabrication of components for the Tower, Jacking and Deviation Saddles. Current work: Casting, machining, welding and nondestructive testing of Saddles and Bases.

W2-E2 Casting

The QA inspector periodically observed the Nikko Inspection Services QC/NDT Level II technician Mr. Aicichi perform wet Magnetic Particle (MT) testing W2-E2 in the trough area on the stamped side. The testing was performed with a yoke type MT machine using AC power. The MT was performed in accordance with ASTM standard E709 and Nikko Inspection Services procedure SF-MT-01 using the yoke method. The testing was evaluated in accordance with the contract special provisions. No relevant indications were marked by Mr. Aicichi. The testing was not completed on this date and the work appears to meet the minimum requirements of the contract specifications. The testing was not completed on this date and the work appears to meet the minimum requirements of the contract specifications.

W2-E3 Casting

The QA inspector periodically observed The Nikko Inspection Services QC/NDT technician Mr. H. Kohama perform magnetic particle (MT) testing of West Deviation Saddle W2-E3 casting on excavations. The MT was performed in accordance with ASTM standard E709 and Nikko Inspection Services procedure SF-MT-01 using the yoke method with dry visible powder. The testing was evaluated in accordance with the contract special provisions. Several relevant indications were marked by Mr. H. Kohama for further excavation. The testing was

WELDING INSPECTION REPORT

(Continued Page 2 of 2)

not completed on this date and the work appears to meet the minimum requirements of the contract specifications.



Summary of Conversations:

There were general conversations with Intertek Testing Services Certified Welding Inspector Mr. Makhmud Ashadi relative to the location of the welding and inspection personnel in the fabrication shop number 4.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Ryan Smith, (858) 232-6799, who represents the Office of Structural Materials for your project.

Inspected By: Weaver, James

Quality Assurance Inspector

Reviewed By: Lanz, Joe

QA Reviewer