

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave. St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 13.28**WELDING INSPECTION REPORT****Resident Engineer:** Pursell, Gary**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-004935**Date Inspected:** 12-Dec-2008**Project Name:** SAS Superstructure**OSM Arrival Time:** 530**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1600**Contractor:** Oregon Iron Works Clackamas, Or.**Location:** Clackamas, Oregon

CWI Name:	Mike Gregson		
Inspected CWI report:	Yes	No	N/A
Electrode to specification:	Yes	No	N/A
Qualified Welders:	Yes	No	N/A
Approved Drawings:	Yes	No	N/A

CWI Present:	Yes	No	
Rod Oven in Use:	Yes	No	N/A
Weld Procedures Followed:	Yes	No	N/A
Verified Joint Fit-up:	Yes	No	N/A
Approved WPS:	Yes	No	N/A
Delayed / Cancelled:	Yes	No	N/A

Bridge No: 34-0006**Component:** Hinge K components**Summary of Items Observed:**

On this date, Caltrans Quality Assurance (QA) Inspector Danny C. White (B89) was present at Oregon Iron Works (OIW) as requested for the purpose of monitoring fabrication and welding operations performed on the Hinge K Pipe Beams at the OIW fabrication and welding shop in Clackamas, Oregon.

The QA Inspector observed that Cooper heating elements were on and continued to pre-heat and maintain interpass temperature of the Fuse weld joint area.

The QA Inspector did observe that Welding Operator Mr. Craig Jacobsen, welder identification (WID) #J6 deposited weld metal on the inside diameter of the complete joint penetration longitudinal weld seam marked as #W3-01A on Fuse Heat #D5551-6A utilizing 3/32 inch diameter Lincoln LA-85 submerged arc welding (SAW) wire and Lincoln MIL 800-HPNi granular flux. Following the above mentioned welding Mr. Jacobsen utilized carbon arc cutting to backgouge the root of the weld on the outside diameter of the Fuse. Mr. Jacobsen then utilized a grinder to dress the weld joint and the QA Inspector observed Quality Control (QC) Inspector Mr. Mike Gregson performed magnetic particle (MT) inspection on 100% of the weld joint and the immediate surrounding area. Please see photo below for additional information. Mr. Gregson indicated several locations which contained indications. Mr. Jacobsen utilized a die grinder to dress the above mentioned areas and Mr. Gregson performed MT on the areas addressed and accepted the backgouge. Mr. Jacobsen then deposited weld metal on the outside diameter of the weld joint. The QA Inspector observed that the welding parameters appeared to be in compliance with welding procedure specification (WPS) 4020 Revision 0.

WELDING INSPECTION REPORT

(Continued Page 2 of 2)



Summary of Conversations:

Mr. Gregson informed the QA Inspector that swing shift Welding Operator Mr. Huymh Phoung, WID #H4 would most likely be welding on the above mentioned weld joint.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Ryan Smith, (858) 232-6799, who represents the Office of Structural Materials for your project.

Inspected By:	White,Danny	Quality Assurance Inspector
Reviewed By:	Adame,Joe	QA Reviewer
