

**DEPARTMENT OF TRANSPORTATION**

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch  
690 Walnut Ave. St. 150  
Vallejo, CA 94592-1133  
(707) 649-5453  
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.28**WELDING INSPECTION REPORT****Resident Engineer:** Pursell, Gary**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-005144**Date Inspected:** 10-Jan-2009**Project Name:** SAS Superstructure**OSM Arrival Time:** 645**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1845**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Location:** Shanghai, China**CWI Name:** Xu Le Feng**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** TOWER COMPONENTS**Summary of Items Observed:**

On this date Caltrans OSM Quality Assurance (QA) Inspector, Gady Rao, was present during the times noted above for observations relative to the work being performed.

Bay 10

SAW

FCM – Materials:

SAW welding of weld joint WD1- A 467 –43M – 3 – 12B, A 467 –43M – 4 – 12B, A 467 –28M – 4 – 12B, located on; PCMK P1107 to SA A467. Welder is identified as 250522. ZPMC QC is identified as Wu Ming Kia. The welding variables recorded by QC appeared to comply with the B – T – 4221 – B – U3C - S – 1.

FCAW

FCAW welding of weld joint NSD1-SA 109 – 1B, 2B, 3B located on SKIN-B; LIFT-2; Welder is identified as 048378. ZPMC QC is identified as Chen Shou Hua. The welding variables recorded by QC appeared to comply with the B-T-2231-TC-U5-F.

BAY 11

SAW

FCM – Materials:

---

## WELDING INSPECTION REPORT

( Continued Page 2 of 3 )

---

SAW welding of weld joint WD1-SA 467 – 28M – 2 – 24A; SA467 - 23M - 1 – 24A, SA467 - 23M - 2 – 23A, SA467 - 28M - 1 – 24A, located on PCMK P 202 to P 859 – 1A. Welder is identified as 040634. ZPMC QC is identified as Zhu Zhang Hai. The welding variables recorded by QC appeared to comply with the B-T -4221-B-U3C-S-1.

NON - FCM

1)SAW welding of weld joint WSD1-SA 384 A / D – 32A, 35A, SA 384 C / D – 1, 33 located on; SKIN-B; LIFT-2. Welder is identified as 056975. ZPMC QC is identified as Pengguo / Xu Li Feng. The welding variables recorded by QC appeared to comply with the B-T -2221-B-U3C-S- 2 & B - T - 2321 - B - P3 – S.

2)SAW welding of weld joint WSD1-SA 384 A / D – 36A, 37, SA 384 C / D – 5, SA 384 B / D 4A located on; SKIN-B; LIFT-2. Welder is identified as 062046. ZPMC QC is identified as Pengguo / Xu Li Feng. The welding variables recorded by QC appeared to comply with the B-T -2221-B-U3C-S- 2 & B - T - 2321 - B - P3 – S.

3)SAW welding of weld joint WSD1-SA 384 A / D – 3, 39A, 40, 42A, located on; SKIN-B; LIFT-2. Welder is identified as 056975. ZPMC QC is identified as Pengguo / Xu Li Feng. The welding variables recorded by QC appeared to comply with the B-T -2221-B-U3C-S- 2 & B - T - 2321 - B - P3 – S.

SMAW

FCM – Materials:

SMAW welding of weld joint WD1-SA 183 – 33M – 1 – 1A; ED1 - SA 183 - 28M - 4 – 1A, ED1 - SA 250 - 28M - 1 – 1B, located on PCMK P 286 to SA 183, P 286 to SA 250. Welder is identified as 040690 / 046704 / 058009 / 040614. ZPMC QC is identified as Zhu Zhang Hai. The welding variables recorded by QC appeared to comply with the B-T -4221-B-U3C-S-1.

FCAW

1) FCAW welding of weld joint WSD1-SA 294 A / G – 13, 14, 15, 16, 17, and 18 located on SKIN-C; LIFT-1; Welder is identified as 066825 / 066328 / 040736 / 066477. ZPMC QC is identified as Li Ming. The welding variables recorded by QC appeared to comply with the B-T-2332-TC-P5-F.

2) FCAW welding of welds joint WSD1-SA 77 – 2A, 4A located on SKIN-C; Lift – 1. Welder is identified as 067189 / 066239. ZPMC QC is identified as Pengguo. The welding variables recorded by QC appeared to comply with the B-T-2232-2332-TC-P5-F.

3) FCAW welding of weld joint WSD1-SA 340 E / F – 14, 15, SA 340 D / F – 14, 15, located on SKIN-A; LIFT-2; Welder is identified as 068919 / 068916 / 066279. ZPMC QC is identified as Xu Le Feng. The welding variables recorded by QC appeared to comply with the B-T-2332-TC-P5-F.

Unless otherwise noted, all work observed on this date appeared to generally comply with applicable contract documents.

### Summary of Conversations:

No relevant conversations.

---

---

# WELDING INSPECTION REPORT

( Continued Page 3 of 3 )

---

---

## Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Serge Sinevod 134-8257-0045., who represents the Office of Structural Materials for your project.

---

<b>Inspected By:</b>	Rao,Gady	Quality Assurance Inspector
----------------------	----------	-----------------------------

---

<b>Reviewed By:</b>	Clifford,William	QA Reviewer
---------------------	------------------	-------------