

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave. St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/Ala Rte: 80 PM: 13.2/13.9File #: 69.28**WELDING INSPECTION REPORT****Resident Engineer:** Pursell, Gary**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-005378**Date Inspected:** 18-Jan-2009**Project Name:** SAS Superstructure**OSM Arrival Time:** 1845**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 645**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Location:** Shanghai, China**CWI Name:** Li Jia**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** OBG Components**Summary of Items Observed:**

On this date Caltrans OSM Quality Assurance (QA) Inspector George Goulet was present during the times noted above for observations relative to the work being performed.

Bay 9 - PMT

This QA inspector monitored OBG Production Monitoring Test (PMT) #1 for deck panels DP193-001 and DP491-001 at Gantry #1. Prior to PMT #1, the magnetic particle test (MT) of the tack welds was noted on the test panel as having been performed by ZPMC MT Inspector Cai Xin Xin. The visual inspection of tack welds and root gap was performed by ABF Representative Cao Hai Zhou (ABF), ZPMC CWI Li Jia (QC), and this QA inspector. The start time for welding of PMT #1 was approximately 0031 hours on Monday, 1/19/09 and the finish time was approximately 0058 hours. This QA inspector randomly verified and documented the welding amperage, voltage and travel speed during the gas metal arc welding (GMAW) and submerged arc welding (SAW) processes, welds 1 thru 6 at the completion of both the GMAW root pass and SAW cover pass. The welds were visually inspected by ABF, QC and this QA inspector. QC and ABF informed QA Inspector that all six welds were acceptable and QA inspector concurred. This QA inspector witnessed ZPMC Ultrasonic Testing (UT) inspector, identified as Xue Hai Wong, perform UT on each of the welds for depth of penetration and conformance. This QA inspector selected designated locations for macroetch sampling per contract requirements. The macroetch specimens were evaluated with a 7X optical comparator and a 10X optical comparator and accepted by QC, ABF, and this QA Inspector.

All fifteen sample macros appeared to meet requirements and were noted to appear acceptable. See Caltrans U-ribs PMT Inspection Sheet, ZPMC production monitoring test plate inspection report, and Caltrans Macro Etch Log - all dated 1/19/2009 for additional information.

Unless otherwise noted, all work observed on this date appeared to generally comply with applicable contract

WELDING INSPECTION REPORT

(Continued Page 2 of 2)

documents.

Summary of Conversations:

As noted above, and QA inspector asked QC if all the welding variables observed by him appeared to comply with the appropriate WPS, including the preheat requirements according to thickness of the thickest member being welded.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Eric Tsang, 134-8257-0045, who represents the Office of Structural Materials for your project.

Inspected By:	Goulet, George	Quality Assurance Inspector
----------------------	----------------	-----------------------------

Reviewed By:	Clifford, William	QA Reviewer
---------------------	-------------------	-------------