

**DEPARTMENT OF TRANSPORTATION**

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch  
690 Walnut Ave. St. 150  
Vallejo, CA 94592-1133  
(707) 649-5453  
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.28**WELDING INSPECTION REPORT****Resident Engineer:** Pursell, Gary**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-005721**Date Inspected:** 08-Mar-2009**Project Name:** SAS Superstructure**OSM Arrival Time:** 645**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1645**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Location:** Shanghai, China**CWI Name:** Li Yan Hua**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** OBG**Summary of Items Observed:**

On this day Caltrans OSM Quality Assurance (QA) Inspector Erik Prue was present during the times noted above for observations relative to the fabrication of the SAS Superstructure being performed by Zhenhua Port Machinery Company (ZPMC) at Changxing Island in Shanghai, China. QA Inspector observed and/or found the following:

Segment 4AE: QA Inspector randomly observed ZPMC qualified welder ID #044772 repair welding Seg-018A-010 side plate to bottom plate complete joint penetration (CJP) butt weld. Welder was observed welding in the 4G (overhead) position utilizing the Shielded Metal Arc Welding (SMAW) process. QA Inspector observed the ZPMC QC Inspector Geng Wei verifying welding parameters and pre-heat were in accordance with the Welding Procedure Specification (WPS). QA Inspector with QC Inspector observed parameters taken for welder # 044772 as follows: preheat temperature to be at 178°C and measured the welding parameters to be 178 amps, 25.4 volts, a travel speed of 118 mm/min. Welding parameters verified by QA Inspector appear to be in general compliance with the approved WPS-3435-SMAW-4G (4F) and critical welding repair B-CWR-402-Rev-0.

Segment 4BW: QA Inspector received notification that segment 4BW side plates, bottom plates, longitudinal diaphragms, and floor beams welds and base material on inside bottom of segment had been visually inspected by ABF and ZPMC QC personnel after blast and are ready for QA visual verification. QA Inspector performed visual verification on QC inspector inspection. QA Inspector noted several indications marked for repair by ABF QC Inspectors and concur with QC findings. QA Inspector marked eleven (11) indications not marked by QC Inspection for repair by grinding. QA Inspector marked one (1) area for repair by welding. Area marked for weld repair that is unacceptable to AWS D1.5 (02) section 6.26 has been taped and documented for tracking after segment painting. QA Inspector verified areas marked for repair by grinding on inside of segment (top & bottom)

---

---

# WELDING INSPECTION REPORT

( Continued Page 2 of 2 )

---


---

have been repaired and appear to be acceptable to AWS D1.5 (02).

Unless otherwise noted, all work observed on this date appears to be in general compliance with the applicable contract documents.

## Summary of Conversations:

No significant conversations this day.



## Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Eric Tsang, 15000422372, who represents the Office of Structural Materials for your project.

---

<b>Inspected By:</b>	Prue,Erik	Quality Assurance Inspector
<b>Reviewed By:</b>	Carreon,Albert	QA Reviewer

---