

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave. St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.28**WELDING INSPECTION REPORT****Resident Engineer:** Pursell, Gary**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-006156**Date Inspected:** 15-Mar-2009**Project Name:** SAS Superstructure**OSM Arrival Time:** 645**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1845**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Location:** Shanghai, China**CWI Name:** Shi Lin**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** OBG**Summary of Items Observed:**

On this day Caltrans OSM Quality Assurance (QA) Inspector Erik Prue was present during the times noted above for observations relative to the fabrication of the SAS Superstructure being performed by Zhenhua Port Machinery Company (ZPMC) at Changxing Island in Shanghai, China. QA Inspector observed and/or found the following:

Segment 3AW and 3BW: QA Inspector randomly observed ZPMC qualified welders ID #048617 and #066413 welding rain diverters on segment 4AW. Welders were observed welding in the 2F (horizontal) position utilizing the Shielded Metal Arc Welding (SMAW) process. QA Inspector observed the ZPMC QC Inspector Shi Lin verifying welding parameters and pre-heat were in accordance with the Welding Procedure Specification (WPS). QA Inspector with QC Inspector observed parameters taken for welder # 066413 as follows: preheat temperature to be at 72°C and measured the welding parameters to be 161 amps, 21 volts, a travel speed of 65 mm/min. Welding parameters verified by QA Inspector appear to be in general compliance with the approved WPS-B-P-2114-FCM.

OBG Segment 4AE: QA Inspector performed ultrasonic (UT) verification testing of OBG segment # 018A complete joint penetration (CJP) butt joints on bottom plate to bottom plate welds 003 and 004. The Ultrasonic Testing (UT) was performed to verify that 10% of the weld meets the requirements of the contract documents and AWS D1.5-2002 after ZPMC QC UT acceptable inspection. The welds and base metal were scanned utilizing a Krautkramer Branson USN 58L #01WHB1. QA Inspector performed a base metal lamination check using a 25mm diameter 2.25 MHz transducer and a shear wave scan using a 20mm x 15mm 2.25 MHz transducer on a 70 degree angle wedge from face A. For details please see the ultrasonic testing report TL-6027 dated 15 March, 2009. QA Inspector found the welds inspected to be in compliance with AWS D1.5 2002 Table 6.3 and the

WELDING INSPECTION REPORT

(Continued Page 2 of 2)

contract documents.

Unless otherwise noted, all work observed on this date appears to be in general compliance with the applicable contract documents.

Summary of Conversations:

No significant conversations this day.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Eric Tsang, 15000422372, who represents the Office of Structural Materials for your project.

Inspected By:	Prue,Erik	Quality Assurance Inspector
----------------------	-----------	-----------------------------

Reviewed By:	Carreon,Albert	QA Reviewer
---------------------	----------------	-------------