

**DEPARTMENT OF TRANSPORTATION**

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch  
690 Walnut Ave. St. 150  
Vallejo, CA 94592-1133  
(707) 649-5453  
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 13.28**WELDING INSPECTION REPORT****Resident Engineer:** Pursell, Gary**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-006874**Date Inspected:** 22-May-2009**Project Name:** SAS Superstructure**OSM Arrival Time:** 1400**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 2230**Contractor:** Oregon Iron Works Clackamas, Or.**Location:** Clackamas, OR

<b>CWI Name:</b>	Steve Barnett		
<b>Inspected CWI report:</b>	Yes	No	N/A
<b>Electrode to specification:</b>	Yes	No	N/A
<b>Qualified Welders:</b>	Yes	No	N/A
<b>Approved Drawings:</b>	Yes	No	N/A

<b>CWI Present:</b>	Yes	No	
<b>Rod Oven in Use:</b>	Yes	No	N/A
<b>Weld Procedures Followed:</b>	Yes	No	N/A
<b>Verified Joint Fit-up:</b>	Yes	No	N/A
<b>Approved WPS:</b>	Yes	No	N/A
<b>Delayed / Cancelled:</b>	Yes	No	N/A

**Bridge No:** 34-0006**Component:** Hinge-K Components**Summary of Items Observed:**

Summary of Items Observed: On this date, Caltrans Quality Assurance Inspector (QA) Clete Henke was present at Oregon Iron Works, Inc. (OIW) in Clackamas, OR for observation of fabrication of the Hinge K Pipe Beams and related activities including in process welding and OIW Quality Control (QC) visual and nondestructive testing. The following observations were recorded:

OIW Fabrication Shop-Bay 3

Hinge-K Pipe Beam Fuse Sub-Assembly 120A-6:

a125 stiffener ring to a124-1 Fuse

The QA Inspector observed no production activity on the assembly noted above for the duration of the shift.

Hinge-K Pipe Beam Base Assembly 102A-1:

a111-1 forging to a110-4 base plate

The QA Inspector observed no production activity on the assembly noted above for the duration of the shift.

Hinge-K Pipe Beam Base Assembly 102A-2:

a111-2 forging to a110-2 base plate

The QA Inspector observed no production activity on the assembly noted above for the duration of the shift.

Hinge-K Pipe Beam Base Assembly 102A-3:

a111-3 forging to a110-3 base plate

The QA Inspector observed no production activity on the assembly noted above for the duration of the shift.

---

---

# WELDING INSPECTION REPORT

( Continued Page 2 of 3 )

---

---

## Hinge-K Pipe Beam Base Assembly 102A-4:

a111-4 forging to a110-4 base plate

The QA Inspector intermittently monitored OIW welder Bui Liem (WID B10) during in progress Submerged Arc Welding (SAW) at weld joint W2-21 joining a106 stiffener plate to a110-4 base plate. Welder B10 deposited SAW fillet passes in the horizontal (2F) position in accordance with approved welding procedure 4020. The QA Inspector noted that welder B10 maintained continuous preheat utilizing electric resistance heating cords held in place with clamps prior to welding and a torch during welding. The QA Inspector observed OIW QC Inspector Steve Barnett regularly monitoring and recording the in process SAW parameters. The QA Inspector also intermittently observed in process welding parameters and determined that the SAW parameters and minimum preheat/interpass temperature appeared to be in general compliance with the contract requirements - (33 volts, 500 amperes, 457mm/min travel speed).

## Hinge-K Pipe Beam Fuse Assembly 120A-1:

a124-6 to a124-7

The QA Inspector observed no production activity on the assembly noted above for the duration of the shift.

## Hinge-K Pipe Beam Fuse Assembly 120A-2:

a124-3 to a124-11

The QA Inspector observed no production activity on the assembly noted above for the duration of the shift.

## Hinge-K Pipe Beam Fuse Assembly 120A-4:

a124-13 to a124-4

The assembly noted above was at A.G. Machine Works, Inc in Boring, OR for rough machining.

## Hinge-K Pipe Beam Fuse Assembly 120A-5:

a124-14 to a124-2

The QA Inspector observed no production activity on the assembly noted above for the duration of the shift.

## Material, Equipment, and Labor Tracking:

The QA Inspector performed verification of personnel involved with this project and equipment in use. The QA Inspector accounted for 1 OIW production personnel and 1 Quality Control Inspector present on this date.



---

---

# WELDING INSPECTION REPORT

( Continued Page 3 of 3 )

---

---

**Summary of Conversations:**

As noted in the body of the report.

**Comments**

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Mohammad Fatemi (916) 813-3677 , who represents the Office of Structural Materials for your project.

---

<b>Inspected By:</b>	Henke,Clete	Quality Assurance Inspector
<b>Reviewed By:</b>	Adame,Joe	QA Reviewer

---