

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave. St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 70.28**WELDING INSPECTION REPORT****Resident Engineer:** Pursell, Gary**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-007010**Date Inspected:** 27-May-2009**Project Name:** SAS Superstructure**OSM Arrival Time:** 730**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1600**Contractor:** Japan Steel Works**Location:** Muroran, Japan

CWI Name:	Chung Fu Kuan		
Inspected CWI report:	Yes	No	N/A
Electrode to specification:	Yes	No	N/A
Qualified Welders:	Yes	No	N/A
Approved Drawings:	Yes	No	N/A

CWI Present:	Yes	No	
Rod Oven in Use:	Yes	No	N/A
Weld Procedures Followed:	Yes	No	N/A
Verified Joint Fit-up:	Yes	No	N/A
Approved WPS:	Yes	No	N/A
Delayed / Cancelled:	Yes	No	N/A
Component:	Tower, Jacking and Deviation Saddles		

Bridge No: 34-0006**Summary of Items Observed:**

On this date, 5/27/09, Caltrans OSM Quality Assurance Inspector (QAI) Mike Brcic was present during the times noted above for observations relative to the work being performed on cast sections and their associated built up plate sections in the Fabrication shop #4 and Foundry at Japan Steel Works, Muroran, Hokkaido, Japan.

WEST DEVIATION SADDLES

W2E3 - Saddle section has been sent for cleaning/blast following Post Weld Heat Treat.

W2W1 - QA Inspector noted saddle section undergoing grinding side #2 of PJP joint W1S-2U, cast stem to plate stem. Upon completion of reinforcement contour of weld reinforcement, the saddle will be inverted for joint to be completed.

W2W2 - Saddle Cast section is relocated to Fabrication Shop #4. Built up plate portion has undergone Intermediate Stress Relief and is awaiting cleaning/blast.

W2W3 - Saddle Casting is located in Foundry. Built up portion, plate stem to plate base, is being welded by D. Kito 08-5175 (W3S-2L) and T. Kawakami 08-2008 (W3S-2L) using procedure SJ-3011-1, FCAW, 1.6mm, TM95, consumable wire. QA Inspector observed QC CWI Mr. Chung Fu Kuan reviewing the procedure and verifying both welders' parameters.

TOWER SADDLES

T1-2 - During the QA Inspector's observance of Tower Saddle T1-2, only one welder was in process of welding plate rib to base plate, joint 8Y-8L using TM55 consumable wire, 1.6mm, and WPS SJ-3012-3. Welder was Mr.

WELDING INSPECTION REPORT

(Continued Page 2 of 2)

M. Kashiwada 08-2008.

T1-3 - Saddle is in process of being joined to its steel plate portion in Fabrication Shop #4. QA Inspector observed welder joining cast stem to plate stem, joint 9S-2U using FCAW process and 1.6mm TM55 consumable weld wire per WPS SJ 3012-5. Mr. Chung Fu Kuan was assuring the weld process was within criteria set forth by procedure and contract documents.

EAST DEVIATION SADDLES

E2E1 - Mr. H.Kohama, #86 NDE Technician, was actively performing UT of the as finished surface of casting in Foundry Shop. Process employed was longitudinal scan of Level 1 and 3 areas utilizing a 2 MHz dual element transducer displaying on an 'A' scan type display.

E2W1 - Per JSW Representative, Mr. Hideaki Kon, an ECS is being prepared by JSW, having identified all Major repair areas/excavations.

WEST JACKING SADDLE - Ultrasonic inspection of casting is complete on all rough machine surfaces. Magnetic Particle inspection is still yet to be complete. Saddle rests in Foundry.

Unless otherwise noted, all observations reported on this date appeared to be in general compliance with applicable contract documents.

Summary of Conversations:

No significant conversations to report on this day.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Nina Choy, 1(510)385-5910, who represents the Office of Structural Materials for your project.

Inspected By:	Brcic,Michael	Quality Assurance Inspector
----------------------	---------------	-----------------------------

Reviewed By:	Peterson,Art	QA Reviewer
---------------------	--------------	-------------