

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave. St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.28**WELDING INSPECTION REPORT****Resident Engineer:** Pursell, Gary**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-007169**Date Inspected:** 18-May-2009**Project Name:** SAS Superstructure**OSM Arrival Time:** 700**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1900**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Location:** Shanghai, China**CWI Name:** Shi Lei**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** OBG Segments**Summary of Items Observed:**

On this date Caltrans OSM Quality Assurance (QA) Inspector, Dan Hernandez was present during the times noted above to observe the fit up, welding and related activities associated with the fabrication of the San Francisco Oakland Bay Self Anchored Suspension Bridge at Zhenhua Port Machinery Company (ZPMC) facility on Changxing Island.

OBG Assembly

Bay 14

Segment 7DE

This QA Inspector observed Shielded Metal Arc Welding (SMAW) in progress of a Complete Joint Penetration (CJP) weld joint. The Weld joint is designated as SEG040A-015, 016. The welder is identified as #067942 and was observed welding in the 4G (overhead) position using approved Welding Procedure Specification WPS-B-P-2214-TC-U4b-FCM.

This QA Inspector observed Flux Cored Arc Welding (FCAW) in progress of a Complete Joint Penetration (CJP) weld joint. The Weld joint is designated as SEG040B-053, 052, 054, 056. The welder is identified as #069089 and was observed welding in the 1G (flat) position using approved Welding Procedure Specification WPS-B-T-2231-TC-U4b-F.

WELDING INSPECTION REPORT

(Continued Page 2 of 3)

Segment 7CE

This QA Inspector observed Flux Cored Arc Welding (FCAW) in progress of a Complete Joint Penetration (CJP) weld joint. The Weld joint is designated as SSD20-PP55-002, 009. The welder is identified as #051356 and was observed welding in the 3G (vertical) position using approved Welding Procedure Specification WPS-B-T-2233-B-U2-F.

Segment 7BE

This QA Inspector observed Flux Cored Arc Welding (FCAW) in progress of a fillet weld joint. The Weld joint is designated as SSD17A-PP51-009 to 046. The welder is identified as #048038 and was observed welding in the 3F (vertical) position using approved Welding Procedure Specification WPS-B-T-2133.

This QA Inspector observed Flux Cored Arc Welding (FCAW) in progress of a fillet weld joint. The Weld joint is designated as SSD17-PP51-032 to 067. The welder is identified as #048038 and was observed welding in the 3F (vertical) position using approved Welding Procedure Specification WPS-B-T-2133.

This QA Inspector observed Flux Cored Arc Welding (FCAW) in progress of a fillet weld joint. The Weld joint is designated as SSD17A-PP51-047 to 064. The welder is identified as #048038 and was observed welding in the 2F (horizontal) position using approved Welding Procedure Specification WPS-B-T-2132.

This QA Inspector observed Flux Cored Arc Welding (FCAW) in progress of a fillet weld joint. The Weld joint is designated as SSD17-PP51-014 to 031. The welder is identified as #048038 and was observed welding in the 2F (horizontal) position using approved Welding Procedure Specification WPS-B-T-2132.

This QA Inspector observed Flux Cored Arc Welding (FCAW) in progress of a fillet weld joint. The Weld joint is designated as SSD18A-PP52-010 to 047. The welder is identified as #048038 and was observed welding in the 3F (vertical) position using approved Welding Procedure Specification WPS-B-T-2133.

This QA Inspector observed Flux Cored Arc Welding (FCAW) in progress of a fillet weld joint. The Weld joint is designated as SSD16-PP50-032 to 069. The welder is identified as #067888 and was observed welding in the 3F (vertical) position using approved Welding Procedure Specification WPS-B-T-2133.

Segment 6CE

This QA Inspector observed Flux Cored Arc Welding (FCAW) in progress of a fillet weld joint. The Weld joint is designated as CA060-008, 009. The welder is identified as #058551 and was observed welding in the 2F (horizontal) position using approved Welding Procedure Specification WPS-B-T-2132.

Bay 13

Segment 8CE

This QA Inspector observed Flux Cored Arc Welding (FCAW) of root pass in progress of a Complete Joint

WELDING INSPECTION REPORT

(Continued Page 3 of 3)

Penetration (CJP) weld joint. The Weld joint is designated as SEG048B-017. The welder is identified as #056205 and was observed welding in the 1G (flat) position using approved Welding Procedure Specification WPS-B-T-2231-B-U2-F.

This QA Inspector observed Submerged Arc Welding (SAW) in progress of a Complete Joint Penetration (CJP) weld joint. The Weld joint is designated as SEG048B-017. The welder is identified as #215993 and was observed welding in the 1G (flat) position using approved Welding Procedure Specification WPS-B-T-2221-B-L2C-S-2.

ZPMC Quality Control (QC) Inspector is identified as Zhang Xian Ji. QA Inspector observed QC Inspector verify welding parameters. The welding variables recorded by QC appeared to comply with the Applicable WPS.

Unless otherwise noted, all work observed on this date appeared to generally comply with applicable contract documents.

Summary of Conversations:

No relevant conversations.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Eric Tsang, 150-0042-2372 , who represents the Office of Structural Materials for your project.

Inspected By:	Hernandez,Dan	Quality Assurance Inspector
Reviewed By:	Carreon,Albert	QA Reviewer
