

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave. St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.28**WELDING INSPECTION REPORT****Resident Engineer:** Pursell, Gary**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-007244**Date Inspected:** 11-May-2009**Project Name:** SAS Superstructure**OSM Arrival Time:** 700**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1900**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Location:** Shanghai, China**CWI Name:** Sun Wei / Sun Bo**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** TOWER**Summary of Items Observed:**

The Caltrans (CT) Quality Assurance (QA) Inspector Charlie Franco was present at the time requested to randomly observe welding and associated operations being performed for the Tower and Orthotropic Box Girders (OBG).

ZPMC Weld Procedure Qualification Shop:

The QA Inspector along with Craig Knops of ABF, witnessed Submerged Arc Welding (SAW) from the root pass through pass 24 in 90 millimeter (mm) thick ASTM A709M GR345 to ASTM A709M HPS485 Steels for ZPMC Procedure Qualification Record HP2009300. The QA Inspector observed that ZPMC Welder Jing Rong ID 070301070 performed the welding under the supervision of Shen Da Ming with ZPMC CWI Huang Wei monitoring and recording weld parameters. The attached photographs provide additional detail.

Outside Yard at Vertical Mill:

The QA Inspector randomly observed that the vertical mill was idle and that no milling was being performed on Lift 1 South Tower Shaft. The QA Inspector did randomly observe several ZPMC helpers utilizing angle grinders on pickups inside and outside.

Heavy Equipment Shop Bay 11:

The QA Inspector randomly observed ZPMC welder Dai Xi Cheng ID 066602, utilizing the FCAW Process with


WELDING INSPECTION REPORT

(Continued Page 2 of 2)

ZPMC WPS-B-T-4332-TC-P4-F in the 2F (Horizontal Fillet) Position to weld the longitudinal stiffeners on Skin Plate A to 65M Upper Diaphragm in Lift 2 East Tower Shaft. The QA Inspector randomly observed ZPMC QC monitoring weld parameters. Weld parameters appeared to comply with contract requirements.

The QA Inspector randomly observed ZPMC welder Ni Hai Bing ID 068923, utilizing the FCAW Process with ZPMC WPS WPS-B-T-2332-TC-U4b-F in the 2G (Horizontal Groove) Position to weld the long seam between Skin Plate B and A between 59M Upper and 61M Lower Diaphragms in Lift 2 East Tower Shaft. The QA Inspector randomly observed ZPMC QC monitoring weld parameters. Weld parameters appeared to comply with contract requirements.

Unless otherwise noted, all work observed on this date appeared to generally comply with applicable contract documents.



Summary of Conversations:

No relevant conversations.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Eric Tsang 150-0042-2372, who represents the Office of Structural Materials for your project.

Inspected By: Franco, Charlie

Quality Assurance Inspector

Reviewed By: Clifford, William

QA Reviewer