

**DEPARTMENT OF TRANSPORTATION**

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch  
690 Walnut Ave. St. 150  
Vallejo, CA 94592-1133  
(707) 649-5453  
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.28**WELDING INSPECTION REPORT****Resident Engineer:** Pursell, Gary**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-007346**Date Inspected:** 11-Jun-2009**Project Name:** SAS Superstructure**OSM Arrival Time:** 700**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1900**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Location:** Shanghai, China**CWI Name:** Wu Zhi Cheng**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** OBG Segments**Summary of Items Observed:**

On this date Caltrans OSM Quality Assurance (QA) Inspector, Dan Hernandez was present during the times noted above to observe the fit up, welding and related activities associated with the fabrication of the San Francisco Oakland Bay Self Anchored Suspension Bridge at Zhenhua Port Machinery Company (ZPMC) facility on Changxing Island.

Trial Assembly Yard

Segment 5BE

This QA Inspector observed Shielded Metal Arc Welding (SMAW) in progress of a Complete Joint Penetration (CJP) weld joint. The Weld joint is designated as DP632-001-023, 024, 025. The welder is identified as #048617 and was observed welding in the 3G (vertical) position using approved Welding Procedure Specification WPS-B-T-3213-B-U3b.

This QA Inspector observed Shielded Metal Arc Welding (SMAW) in progress of a Complete Joint Penetration (CJP) weld joint. The Weld joint is designated as DP629-001-023, 024, 025. The welder is identified as #066261 and was observed welding in the 3G (vertical) position using approved Welding Procedure Specification WPS-B-T-3213-B-U3b.

This QA Inspector observed Flux Cored Arc Welding (FCAW) in progress of a Complete Joint Penetration (CJP) weld joint. The Weld joint is designated as SP358-001-015, 017, 019, 021, 023, 025. The welder is identified as

---

---

# WELDING INSPECTION REPORT

( Continued Page 2 of 2 )

---

---


#202841 and was observed welding in the 3G (vertical) position using approved Welding Procedure Specification WPS-B-T-2233-B-U2.

Segment 1BE

This QA Inspector observed the top flange on Suspender Bracket SB012E on Segment 1BE is bent.

ZPMC Quality Control (QC) Inspector is identified as Pan Wen Long. QA Inspector observed QC Inspectors verify welding parameters. The welding variables recorded by QC appeared to comply with the Applicable WPS.

Unless otherwise noted, all work observed on this date appeared to generally comply with applicable contract documents.



## Summary of Conversations:

No relevant conversations.

## Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Eric Tsang, 150-0042-2372 , who represents the Office of Structural Materials for your project.

---

<b>Inspected By:</b>	Hernandez, Dan	Quality Assurance Inspector
<b>Reviewed By:</b>	Carreon, Albert	QA Reviewer

---