

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave. St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 13.28**WELDING INSPECTION REPORT****Resident Engineer:** Pursell, Gary**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-007410**Date Inspected:** 24-Jun-2009**Project Name:** SAS Superstructure**OSM Arrival Time:** 700**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1530**Contractor:** Oregon Iron Works Clackamas, Or.**Location:** Clackamas, OR**CWI Name:** Mike Gregson, Jose Salazar**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** Hinge K Pipe Beams**Summary of Items Observed:**

The Quality Assurance Inspector Sean Vance arrived on site at Oregon Iron Works, Inc (OIW) in Clackamas, OR, to randomly observe the in process welding of the Hinge K Pipe Beam assemblies. The QA Inspector arrived on site to randomly observe the OIW Quality Control (QC) Inspectors in process and completed visual and nondestructive testing. Upon the arrival of the QA Inspector the following observations were made:

OIW Fabrication Shop-Bay 3

Hinge-K Pipe Beam Assembly 102A-1: 6/24/09

a111-1 Forging to a110-1 Base Plate

QA Inspector noticed the critical weld repair (CWR #32244-003 R2) had been previously completed on this forging assembly 102A-1 and OIW QC Inspector Rob Walters had completed 100% final ultrasonic weld inspection on the completed weld repair, identified as weld joint #W2-12/W2-13. QA Inspector noticed this assembly 102A-1 was sitting idle, pending the tack welding of various stiffener plates.

Hinge-K Pipe Beam Assembly 102A-2: 6/24/09

a111-2 Forging to a110-2 Base Plate

QA Inspector noticed this assembly 102A-2 was sitting idle, with a pending non-critical weld repair.

Hinge-K Pipe Beam Assembly 102A-3: 6/24/09

a111-3 Forging to a110-3 Base Plate

WELDING INSPECTION REPORT

(Continued Page 2 of 4)

QA Inspector noticed this assembly 102A-3 was sitting idle, with a pending non-critical weld repair.

Hinge-K Pipe Beam Assembly 102A-4: 6/24/09

a111-4 Forging to a110-4 Base Plate

QA Inspector noticed this assembly 102A-4 had been previously placed in position and welder #T6, Mr. Craig Jacobson, was in process of performing submerged arc welding on the PJP AWS D1.5 TC-P5-S, weld root pass, a111-4 forging to c108 stiffener plate, designated as weld joint # W1-137, in the flat position. QA verified Mr. Jacobson was currently qualified for this process/position and noted that Mr. Jacobson was utilizing OIW approved welding procedure specification (WPS 4016). QA Inspector randomly recorded pre-heat temperatures of approximately 350 degrees Fahrenheit and noticed QC Inspector Jose Salazar was present to monitor in-process welding parameters (amps/volts). QA Inspector noted that Mr. Walters had recorded in-process welding parameters of 450 amps and 30 volts, which appears to be in compliance with the applicable welding procedure specification.

Hinge-K Pipe Beam Fuse Assembly 120A-1: 6/24/09

a124-6 Half Fuse to a124-7 Half Fuse

QA Inspector noticed this fuse assembly 120A-1 was sitting idle in OIW Bay 6, pending the stainless steel overlay process.

Hinge-K Pipe Beam Fuse Assembly 120A-2: 6/24/09

a124-3 Half Fuse to a124-11 Half Fuse

QA Inspector noticed this assembly 120A-2 was sitting idle, pending transfer to A&G Machining for rough machining.

Hinge-K Pipe Beam Fuse Assembly 120A-3: 6/24/09

a124-12 Half Fuse to a124-10 Half Fuse

QA Inspector noticed that the stainless steel overlay welding (ESW) was complete on this fuse assembly 120A-3 and was sitting idle, in OIW Bay 3.

Hinge-K Pipe Beam Fuse Assembly 120A-4: 6/24/09

a124-13 Half Fuse to a124-4 Half Fuse

QA Inspector noticed that the stainless steel overlay welding was in-process, on this fuse assembly 120A-4. QA Inspector witnessed welder #F17, Mr. Igor Frolov, performing electro slag welding (ESW) in the flat position, utilizing Soudokay brand Soudotape 316L stainless steel consumable strip and noted that this was the third layer pass and was approximately 10% complete. QA Inspector noted that the first overlay weld passes were 100% complete, utilizing Soudokay brand Soudotape 309L stainless steel consumable strip and the second layers were 100% complete, utilizing Soudokay brand Soudotape 316L stainless steel consumable strip. QA Inspector noticed QC Inspector's Mike Gregson and Jose Salazar were present, to verify in-process welding parameters (amps/volts) and monitor in-process continuous pre-heat temperatures. QA Inspector spoke with QC Inspector Jose Salazar and Mr. Salazar explained that welding amps were recorded as 1200 amps/25.3 volts, with travel speed at 229mm/minute and a pre-heat temperature of approximately 70 degrees Fahrenheit. QA Inspector verified Mr. Igor Frolov was currently qualified for this welding process/position and randomly recorded pre-heat temperatures of approximately 70 degrees Fahrenheit. QA Inspector noted that Mr. Igor Frolov appeared to be in compliance with the applicable approved welding procedure specification (WPS 7003).

WELDING INSPECTION REPORT

(Continued Page 3 of 4)

Hinge-K Pipe Beam Fuse Assembly 120A-5: 6/24/09

a124-2 Half Fuse to a124-14 Half Fuse

QA Inspector noticed this fuse assembly 120A-5 was sitting idle, pending the ESW overlay process.

Hinge-K Pipe Beam Fuse Assembly 120A-7: 6/24/09

a124-5 Half Fuse to a124-15 Half Fuse

QA Inspector noticed the half-fuse sub-assemblies identified as a124-5 and a124-15 were fit-up/tack welded and was sitting idle.

Hinge-K Pipe Beam Sub-Assembly a124-16: 6/24/09

a125 & b125 Ring Stiffeners to a124-16 Half Fuse

QA Inspector randomly witnessed OIW welder #06, Mr. Tim O'Brian, performing submerged arc welding on the b125 internal ring stiffener to a124-16 half fuse, designated as weld joint #WM3-02. QA Inspector noticed the submerged arc welding was being performed in the flat position and verified Mr. Tim O'Brian was currently qualified for this welding process/position and randomly recorded pre-heat temperatures of approximately 350 F, which is in accordance with the applicable welding procedure specification (WPS 4020). QA Inspector randomly recorded in-process welding parameters of 360 amps and 27 volts and noticed that QC Inspector Jose Salazar was present to randomly verify in-process welding parameters (amps/volts) and pre-heat temperatures. QA Inspector noted that the submerged arc welding being performed by Mr. Tim O'Brian, appeared to be in compliance with the applicable welding procedure specification (WPS 4020). See attached picture below of a124-16.



Summary of Conversations:

As noted above.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Mohammad Fatemi (916) 813-3677, who represents the Office of Structural Materials for your project.

Inspected By: Vance, Sean

Quality Assurance Inspector

WELDING INSPECTION REPORT

(Continued Page 4 of 4)

Reviewed By: Adame,Joe

QA Reviewer