

**DEPARTMENT OF TRANSPORTATION**

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch  
690 Walnut Ave. St. 150  
Vallejo, CA 94592-1133  
(707) 649-5453  
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.28**WELDING INSPECTION REPORT****Resident Engineer:** Pursell, Gary**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-007704**Date Inspected:** 05-Jul-2009**Project Name:** SAS Superstructure**OSM Arrival Time:** 700**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1900**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Location:** Shanghai, China**CWI Name:** Wu Zhi Cheng**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** OBG Segments**Summary of Items Observed:**

On this date Caltrans OSM Quality Assurance (QA) Inspector, Dan Hernandez was present during the times noted above to observe the fit up, welding and related activities associated with the fabrication of the San Francisco Oakland Bay Self Anchored Suspension Bridge at Zhenhua Port Machinery Company (ZPMC) facility on Changxing Island.

OBG Trial Assembly Yard

Segment 4BE

This QA Inspector observed Longitudinal Diaphragm LD10F at panel points 28 and 29 on bike path side being fit up for welding.

Segment 4BW

This QA Inspector observed the removal and grinding of temporary fit up plates used during welding. The fit up plates were cut using a carbon air arc gouging cutting torch approximately 3mm above the base metal of the bottom plate and side plate, the remaining portion of the fit up plates were removed by grinding.

Segment 3BW

This QA Inspector observed the root opening of the Longitudinal Diaphragm to Bottom plate fillet weld

---

---

# WELDING INSPECTION REPORT

( Continued Page 2 of 2 )

---

---

connection was approximately 15mm with a length approximately 100mm.

Segment 4BW

This QA Inspector observed heat straightening was performed on the Longitudinal Diaphragm at Panel Points 28 and 29 on the counter weight side.

ZPMC Quality Control (QC) Inspector is identified as Zhang Hai Tao. QA Inspector observed QC Inspectors verify welding parameters. The welding variables recorded by QC appeared to comply with the Applicable WPS.

Unless otherwise noted, all work observed on this date appeared to generally comply with applicable contract documents.

### Summary of Conversations:

No relevant conversations.

### Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Eric Tsang, 150-0042-2372 , who represents the Office of Structural Materials for your project.

---

<b>Inspected By:</b>	Hernandez,Dan	Quality Assurance Inspector
<b>Reviewed By:</b>	Carreon,Albert	QA Reviewer

---