

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave. St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/Ala Rte: 80 PM: 13.2/13.9File #: 69.28**WELDING INSPECTION REPORT****Resident Engineer:** Pursell, Gary**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-007769**Date Inspected:** 10-Jul-2009**Project Name:** SAS Superstructure**OSM Arrival Time:** 1900**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 700**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Location:** Shanghai, China**CWI Name:** Wan Wen Zhong**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** Tower and OBG Components**Summary of Items Observed:**

On this date Caltrans OSM Quality Assurance (QA) Inspector George Goulet was present during the times noted above for observations relative to the work being performed.

Bay 11

This QA Inspector, George Goulet, randomly observed the following work in progress in Bay 11:

SAW welding of weld joints WD1-A6003-3-3B, WD1-A6003-3-4B, WD1-A6003-4-3B, WD1-A6003-4-4A located on PCMK west tower. Welder was identified as 056975. ZPMC QC was identified as CWI Yu Dong Ping (QC1). The welding variables recorded by QC1 appeared to comply with WPS-B-T-4211-B-U3c-S-1.

SAW welding of weld joints WD1-A6003-6-3B, WD1-A6003-6-4A, WD1-A6003-5-3B, WD1-A6003-5-4A located on PCMK west tower. Welder was identified as 044550. ZPMC QC was identified as CWI Yu Dong Ping (QC1). The welding variables recorded by QC1 appeared to comply with WPS-B-T-4211-B-U3c-S-1.

OBG Trial Assembly Area

This QA Inspector, George Goulet, randomly observed the following work in progress in the trial assembly area:

4BE, east of panel point 28 – SMAW welding of south longitudinal flange from below, position 4, to floor beam.

4BE, east of panel point 28, south corner – gouging middle DP I-rib from west transverse rib.

WELDING INSPECTION REPORT

(Continued Page 2 of 2)

2AW/2BW joint – Tightening U-rib bolt sets using calibrated wrench.

3AE/CB2 – Removing bolts sets from bottom plate connection using taper pins to hold alignment until last bolts are removed.

Unless otherwise noted, all work observed on this date appeared to generally comply with applicable contract documents.

Summary of Conversations:

This QA Inspector, George Goulet, asked QC monitoring the welding if all the welding variables observed by QC appeared to comply with the appropriate WPS, including the preheat requirements according to thickness of the thickest member being welded. QC showed this QA Inspector, George Goulet, that QC was carrying the proper temperature sticks to monitor the minimum and maximum preheat and interpass temperatures and replied that all QC observed did appear to comply.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Eric Tsang, 134-8257-0045, who represents the Office of Structural Materials for your project.

Inspected By:	Goulet,George	Quality Assurance Inspector
----------------------	---------------	-----------------------------

Reviewed By:	Carreon,Albert	QA Reviewer
---------------------	----------------	-------------