

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave. St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 70.28**WELDING INSPECTION REPORT****Resident Engineer:** Pursell, Gary**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-007929**Date Inspected:** 21-Jul-2009**Project Name:** SAS Superstructure**OSM Arrival Time:** 1300**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 2130**Contractor:** Japan Steel Works**Location:** Muroran, Japan

CWI Name:	Pin-Tang Hsu		
Inspected CWI report:	Yes	No	N/A
Electrode to specification:	Yes	No	N/A
Qualified Welders:	Yes	No	N/A
Approved Drawings:	Yes	No	N/A

CWI Present:	Yes	No	
Rod Oven in Use:	Yes	No	N/A
Weld Procedures Followed:	Yes	No	N/A
Verified Joint Fit-up:	Yes	No	N/A
Approved WPS:	Yes	No	N/A
Delayed / Cancelled:	Yes	No	N/A
Component:	Tower, Jacking and Deviation Saddles		

Bridge No: 34-0006**Summary of Items Observed:**

On this date, 7/21/09, Caltrans OSM Quality Assurance Inspector (QAI) Mike Brcic was present during the times noted above for observations relative to the work being performed on cast sections in Foundry and associated built up plate sections in the Fabrication shop #4 at Japan Steel Works (JSW), Muroran, Japan.

WEST DEVIATION SADDLES

W2W3 - This QA Inspector observed two welders on A shift and one welder on B shift actively welding the same weld joint (W3S-2U) and process due to root passes being deposited by all. Day shift: T.Watanabe 08-5169 and K.Kobayashi 08-5023, Night shift: S.Watanabe 08-5159 all three utilized SMAW 4mm E9018 electrode. The parameters of WPS SJ-3011-5 were verified by QC CWI Mr. Chung Fu Kuan and the second shift welder was monitored by Mr. Pin-Tang Hsu. The root passes were being tested utilizing dry MT powder, conducted by Mr. K. Kobayashi #141, of Nikko Inspection Services (NIS).

TOWER SADDLES

T1-2 - Saddle section has returned from blast shop cleaned with QC inspection personnel beginning MT of stiffeners, test is being carried out by R.Kumagai #132, of NIS.

T1-3 - This saddle was observed to be idle due to need for staging and preheat to support welding of stem plate to base plate. This observation took place in the Fabrication Shop #4.

WELDING INSPECTION REPORT

(Continued Page 2 of 2)

EAST SADDLES

E2E1 - Cast section is now undergoing repair welding to lack of thickness area identified in ECS BG-ECS-08-038 as 1-2, by A.Takenami 06-8001. Procedure and parameters met SJ-3026-4 for SMAW process and 5mm E9016 electrode, in Foundry.

E2W1 - Casted section is having Wet MT inspection completed to procedure SF-MT-01, by H.Kohama #86 of JSW Foundry shop test team.

West Jacking Saddle - Cast Section is being ground by hand held power grinder by one individual to provide a proper surface to meet ASTM A802 and to provide a appropriate surface to NDE. The cast section is located in the Foundry, approximately 95% complete.

Unless otherwise noted, all observations reported on this date appeared to be in general compliance with applicable contract documents.

Summary of Conversations:

No significant conversations to report on this day.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Nina Choy, 1(510)385-5910, who represents the Office of Structural Materials for your project.

Inspected By:	Brcic,Michael	Quality Assurance Inspector
Reviewed By:	Peterson,Art	QA Reviewer
