

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave. St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 13.28**WELDING INSPECTION REPORT****Resident Engineer:** Pursell, Gary**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-008879**Date Inspected:** 08-Sep-2009**Project Name:** SAS Superstructure**OSM Arrival Time:** 1300**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 2130**Contractor:** Oregon Iron Works Clackamas, Or.**Location:** Clackamas, OR**CWI Name:** Mike Gregson, Jose Salazar**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** Hinge K Pipe Beams**Summary of Items Observed:**

The Quality Assurance Inspector Sean Vance arrived on site at Oregon Iron Works, Inc (OIW) in Clackamas, OR, to randomly observe the in process welding of the Hinge K Pipe Beam assemblies. The QA Inspector arrived on site to randomly observe the OIW Quality Control (QC) Inspectors in process and completed visual and nondestructive testing. Upon the arrival of the QA Inspector the following observations were made:

OIW Fabrication Shop-Bay 3

Hinge-K Pipe Beam Assembly 102A-1: 9/8/09

a111-1 Forging to a110-1 Base Plate

QA Inspector noticed that OIW had previously placed this forging assembly 102A-1 in position and was in-process of machining the completed stiffeners, utilizing a mechanical machining bit, as shown in attached picture below. QA Inspector had previously measured the stiffener heights to be approximately 662mm and noted that approximately 12mm of material (485W) was in process of being removed, to achieve a desired result of 650mm (+3mm/-10mm), which is in accordance to contract requirements. QA Inspector spoke with OIW machinist and OIW explained that the mechanical machining bit was set to remove approximately 1/32" (.8mm) of material (485W), per each cutting pass. QA Inspector noted that once the machining process is complete, OIW will perform dimensional measurements utilizing a laser tracker, prior to fitting the a109 (Post Tension Cap) plates. See attached picture below.

Hinge-K Pipe Beam Assembly 102A-2: 9/8/09

a111-2 Forging to a110-2 Base Plate

WELDING INSPECTION REPORT

(Continued Page 2 of 4)

QA Inspector noticed this assembly 102A-2 had been previously placed in position and welder #O6, Mr. Tim O'Brian, was in process of performing submerged arc welding, on the e107 stiffener plate to a111-2 forging, designated as weld joint # W1-131, in the flat position. QA Inspector noted that this weld joint was designated as a partial joint penetration (AWS D1.5 TC-P5-S) and verified Mr. O'Brian was currently qualified for this process/position. QA Inspector noted that Mr. O'Brian was utilizing OIW approved welding procedure specification (WPS 4016) and randomly recorded pre-heat temperatures of approximately 350 degrees Fahrenheit (177 C). QA Inspector noticed QC Inspector Jose Salazar was present to monitor in-process welding parameters (amps/volts) and noted that Mr. Salazar had previously recorded in-process welding parameters of 430 amps and 30 volts. QA Inspector verified in-process welding parameters of 440 amps and 30 volts, which appears to be in compliance with the applicable welding procedure specification and contract requirements.

QA Inspector noticed welder #J6, Mr. Craig Jacobson, was in process of performing submerged arc welding, on the e107 stiffener plate to a111-2 forging, designated as weld joint # W1-150, in the flat position. QA Inspector noted that this weld joint was designated as a partial joint penetration (AWS D1.5 TC-P5-S) and verified Mr. Jacobson was currently qualified for this process/position. QA Inspector noted that Mr. Jacobson was utilizing OIW approved welding procedure specification (WPS 4016) and randomly recorded pre-heat temperatures of approximately 350 degrees Fahrenheit (177 C). QA Inspector noticed QC Inspector Jose Salazar was present to monitor in-process welding parameters (amps/volts) and noted that Mr. Salazar had previously recorded in-process welding parameters of 405 amps and 28 volts. QA Inspector verified in-process welding parameters of 415 amps and 28 volts, which appears to be in compliance with the applicable welding procedure specification and contract requirements.

Hinge-K Pipe Beam Assembly 102A-3: 9/8/09

a111-3 Forging to a110-3 Base Plate

QA Inspector witnessed QC Inspector Jose Salazar continuing to performing 100% magnetic particle testing on the base metal of forging a111-3, after removal of the following stiffeners: e108 (WJ #126, 127), f108 (WJ #138, 139), c107 (WJ #142, 143), e108 (WJ #146, 147) and d108 (WJ #3148, 149). QA Inspector noted that after performing magnetic particle inspection on the full length tack welds on these stiffeners to a111-3 forging, that Mr. Salazar had previously found multiple linear indications, which were presumed to be cracks. Mr. Salazar had previously explained to QA Inspector that these indications appeared, in most cases to run the full length of the tack welds and possibly into the base metal of the a111-3 forging. Mr. Salazar had previously explained that these stiffeners were removed, to accommodate the 100% magnetic particle testing on the base metal. After performing the magnetic particle testing, Mr. Salazar had previously explained that multiple linear indications were still present and OIW welder #H49, Mr. Rick Hinkle was in-process of grinding the indications, to possibly remove them. QA Inspector had previously performed 100% magnetic particle inspection on all the full length tack welds, on the radial stiffeners and found additional linear indications, which appeared to be cracks, on the a108 stiffener to a111-3 forging (WJ # 145) and the b108 stiffener to a111-3 forging (WJ #160). QA Inspector notified QC Inspector of the testing results and Mr. Salazar explained that the indications were in-process of grinding and magnetic particle inspection will be performed, after the grinding is completed.

Note: QA Inspector had previously spoken with lead QC Inspector Mike Gregson and Mr. Gregson had previously explained that welding activities are not being performed on these repairs, until submittal and approval of a critical weld repair and explained that only grinding and magnetic particle testing, was being performed, to verify removal.

Hinge-K Pipe Beam Assembly 102A-4: 9/8/09

WELDING INSPECTION REPORT

(Continued Page 3 of 4)

a111-4 Forging to a110-4 Base Plate

CWR #2244-007

QA Inspector noticed that the flux core arc welding (FCAW), for this CWR #2244-007, had been previously completed and QC Inspector Jose Salazar had previously performed visual and 100% magnetic particle testing. QA Inspector spoke with QC Inspector Jose Salazar and Mr. Salazar explained that the visual/magnetic particle testing had been performed, after the required 48hrs.cooling time and no rejectable indications were found. QA Inspector performed 100% visual/magnetic particle testing, on this CWR #2244-007 (base metal repair) and found no rejectable indications. QA Inspector notified lead QC Inspector Mike Gregson of the testing results and completed the applicable magnetic particle testing report (TL-6028). QA Inspector noted that the magnetic particle testing was in-compliance with AWS D1.5 and CWR #2244-007.

OIW Fabrication Shop-Bay 6 (ESW Overlay Process)

Hinge-K Pipe Beam Fuse Assembly 120A-5: 9/8/09

a124-14 Half Fuse to a124-2 Half Fuse


QA Inspector noticed that the electro slag welding (ESW) had been previously completed on the fuse assembly 120A-7 and OIW production personell had placed fuse assembly 120A-5 on mechanical rollers, in preparation for the electro slag welding (ESW) overlay weld passes. QA Inspector spoke with lead QC Inspector Mike Gregson and Mr. Gregson explained that OIW production personell will begin ESW passes as soon as set-up is complete, probably on 9/9/09.

Material, Equipment, and Labor Tracking

QA Inspector Sean Vance performed a verification of material, personnel and equipment involved with the project.

The QA Inspector observed at Oregon Iron Works: 6 OIW production personnel and 2 QC Inspectors.

The QA Inspector observed at AG Machining: 1 Machinist using a horizontal lathe.



WELDING INSPECTION REPORT

(Continued Page 4 of 4)



Summary of Conversations:

As noted above.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Mohammad Fatemi (916) 813-3677, who represents the Office of Structural Materials for your project.

Inspected By:	Vance, Sean	Quality Assurance Inspector
Reviewed By:	Adame, Joe	QA Reviewer
