

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave. St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 70.28**WELDING INSPECTION REPORT****Resident Engineer:** Pursell, Gary**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-009377**Date Inspected:** 25-Sep-2009**Project Name:** SAS Superstructure**OSM Arrival Time:** 700**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1630**Contractor:** Japan Steel Works**Location:** Muroran, Japan**CWI Name:** T. Imai**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** Tower, Jacking, and Deviation Saddles**Summary of Items Observed:**

On this date Caltrans OSM Quality Assurance (QA) Inspector Mr. Art Peterson was present during the times noted above for observations relative to the work being performed in Fabrication Shop #4 and the Foundry Shop at Japan Steel Works.

Fabrication Shop #4:

Final NDT Operation in-process on Saddle: Tower Saddle Segment T1-1

The QA Inspector observed Nikko Inspection Services (NIS) Quality Control (QC) Non-Destructive Testing (NDT) personnel Mr. H. Kohama (#86) and Mr. N. Osawa (#340) performing the magnetic particle test (MPT) inspection by the (wet method) on tower saddle segment T1-1 on the final machined surface of the level (1) area as shown on the plans of the interior of the trough and the level (1) and level (3) areas as shown on the plans of the final machined cast faying surfaces. The NIS QC NDT Inspectors verified the lifting force of their yokes and the sensitivity of their yokes as per ASTM E709 prior to the start of the MPT inspection. The QA Inspector also verified that the bath concentration of the non-fluorescent particles were between (1.2 and 2.4) mL per (100) mL as per ASTM E709 Section 20.6.3 and the manufacturer recommendations. The actual settling volume was recorded at (2.1) mL as measured using a centrifuge tube with a (1.5) mL stem and after allowing the particles to settle for approximately (30) minutes prior to taking the settling volume measurement. The QA Inspector observed that the MPT inspection performed by Mr. H. Kohama and Mr. N. Osawa were in-process at the end of the QA Inspectors' shift.

Dimensional Inspection in-process on Saddle: West Deviation Saddle Segment W2-E3

The QA Inspector observed that JSW has started the dimensional and flatness inspection using a 3D Laser system

WELDING INSPECTION REPORT

(Continued Page 2 of 2)

on west deviation saddle segment W2-E3. The dimensional inspection will be performed on the machined base plate, machined surfaces and divider plate grooves inside of the trough, the tie rod bolt holes, the anchor bolt holes on the base plate, the connection bolt holes and the machined faying surface on the rib plate that mates to the rib plate of west deviation saddle segment W2-E2. The dimensional inspection is being performed by an independent third party hired by JSW. The Laser tracker is connected to a Data Controller and a wireless T probe and a wire connected T scanner are being used to record the dimensions and the 3D Laser system was manufactured by Leica Geosystems. The QA Inspector was informed by JSW Representative Mr. Hideaki Kon that the dimensional inspection will be completed in approximately 2 days. The QA Inspector observed that the dimensional inspection was in process on west deviation saddle segment W2-E3 at the end of the QA Inspectors' shift.

Foundry Shop:

Repair Weld Operation in-process on Saddle: West Jacking Saddle

The QA Inspector observed the repair weld operation on excavated areas on the exterior of the west jacking saddle. The QA Inspector observed Quality Control (QC) Representative Mr. T. Imai verify prior to and during the weld operation that the minimum preheat temperature of 150 degrees Celsius was maintained and the welding parameters of JSW welding personnel Mr. A. Takenami (06-8001) were in compliance with WPS SJ-3026-2 per the SMAW process in the (1G) flat position using (4.0 and 5.0) mm diameter E10016-G electrode. The QA Inspector observed that the repair weld operation was in process at the end of the QA Inspectors' shift.

Unless otherwise noted in this report, all observations reported on this date appeared to be in general compliance with the applicable contract specifications.

Summary of Conversations:

No significant conversations were reported on this date.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Nina Choy at (510) 385-5910, who represents the Office of Structural Materials for your project.

Inspected By:	Peterson, Art	Quality Assurance Inspector
Reviewed By:	Guest, Kittric	QA Reviewer
