

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave. St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.28**WELDING INSPECTION REPORT****Resident Engineer:** Pursell, Gary**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-009760**Date Inspected:** 09-Oct-2009**Project Name:** SAS Superstructure**OSM Arrival Time:** 645**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1845**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Location:** Shanghai, China**CWI Name:** Xu Yumin and Li Jia**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** OBG**Summary of Items Observed:**

On this day CALTRANS OSM Quality Assurance Inspector (QA) Joe Alaniz was present during the times noted above for observations relative to the fabrication of the SAS Superstructure being performed by Zhenhua Port Machinery Company (ZPMC) at Changxing Island in Shanghai, China. QA observed and/or found the following:

OBG Assembly Yard

1AAW + 1AW

FCAW build up welding performed on deck plate stiffeners located above bottom plate.

Welder is identified as Mr. Chen Zhenghua (220067). ZPMC QC is identified as Xu Yumin.

The welding variables recorded by QC appeared to comply with WPS-345-FCAW-4G (4F)-Repair and CWR778.

FCAW build up welding performed on deck plate stiffeners located above bottom plate.

Welder is identified as Mr. Li Guimin (220069). ZPMC QC is identified as Xu Yumin.

The welding variables recorded by QC appeared to comply with WPS-345-FCAW-4G (4F)-Repair and CWR778.

FCAW build up welding performed on deck plate stiffeners located above bottom plate.

Welder is identified as Mr. Cao Caijun (220064). ZPMC QC is identified as Xu Yumin.

The welding variables recorded by QC appeared to comply with WPS-345-FCAW-4G (4F)-Repair and CWR778.

WELDING INSPECTION REPORT

(Continued Page 2 of 3)

For further information of weld buildup work in progress of above noted stiffeners, please refer to repair procedure CWR778 (Rev 1) and RFI 1904.

2AAW + 2AW

FCAW repair welding of weld joint 065 located on SSD34-PP8.5.

Welder is identified as Mr. Zhou Pan (220063). ZPMC QC is identified as Xu Yumin.

The welding variables recorded by QC appeared to comply with WPS-345-FCAW-3G (3F)-FCM-Repair and repair procedure WRR7477.

2AAW + 2AW

SMAW repair welding of weld joint 009 located on OBW1.

Welder is identified as Mr. Zhou Pan (048659). ZPMC QC is identified as Xu Yumin.

The welding variables recorded by QC appeared to comply with WPS-345-SMAW-3G (3F)-FCM-Repair and repair procedure WRR7477.

1AW + 1BW

This QA Inspector performed Magnetic Particle (MT) testing at the excavated areas tested and accepted by ZPMC MT Technician. This QA Inspector observed seven (7) Transverse Cracks present in the 2 excavation areas. The Y locations, length of excavation area and number of Transverse Cracks are as followed:

Transverse Weld Splice OBW1A-007

1. Y location 150mm, length of excavation 2,400mm, one (1) indication verified. This Transverse Crack is located in the first excavation area from Bottom Plate to Side Plate weld joint.
2. Y location 760~920mm, length of excavation 2,400mm, three (3) indications verified. These Transverse Cracks are located in the first excavation area from Bottom Plate to Side Plate weld joint.
3. Y location 2,650mm, length of excavation 2,300mm, one (1) indication verified. This Transverse Crack is located in the second excavation area from Bottom Plate to Side Plate weld joint.
4. Y location 2,800mm, length of excavation 2,300mm, one (1) indication verified (in 1AW base metal). This Transverse Crack is located in the second excavation area from Bottom Plate to Side Plate weld joint.
5. Y location 3,400mm, length of excavation 2,300mm, one (1) indication verified. This Transverse Crack is located in the second excavation area from Bottom Plate to Side Plate weld joint.
6. Y location 4,600mm, length of excavation 2,300mm, one (1) indication verified. These Transverse Cracks are located in the second excavation area from Bottom Plate to Side Plate weld joint.

Note: Measurements were pulled off bottom plate to side plate weld joint.

ZPMC MT inspection was performed and accepted at above noted excavation areas without an approved CWR by the engineer. This QA Inspector issued an incident report on the work.

NDT Observation

This QA Inspector observed ZPMC Ultra Sonic (UT) Technician performing UT on various locations in the trial assembly yard. Locations are as followed:

WELDING INSPECTION REPORT

(Continued Page 3 of 3)

1. UT was performed on floor beam to side plate (looking west) located on the cross beam side of segment 1AW at panel point 8.5. Area was not accepted at this time, due to unacceptable indications present in weldment.

Miscellaneous Work In Progress

QA Inspector observed ZPMC's personnel performing various job functions in the trial assembly yard. Locations and description of work are as followed:

1. Grit blasting of various internal areas in segment 2W.
2. Segment 2E was moved next to segment 5E.

Unless otherwise noted, all work observed on this date appeared to generally comply with applicable contract documents.

Summary of Conversations:

Only general conversation was held between QA and QC concerning this project.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Eric Tsang (134-8257-0045), who represents the Office of Structural Materials for your project.

Inspected By:	Alaniz,Joe	Quality Assurance Inspector
Reviewed By:	Carreon,Albert	QA Reviewer
