

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave. St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 13.28**WELDING INSPECTION REPORT****Resident Engineer:** Pursell, Gary**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-009988**Date Inspected:** 02-Nov-2009**Project Name:** SAS Superstructure**OSM Arrival Time:** 700**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1530**Contractor:** Oregon Iron Works Clackamas, Or.**Location:** Clackamas, OR

CWI Name:	Mike Gregson		
Inspected CWI report:	Yes	No	N/A
Electrode to specification:	Yes	No	N/A
Qualified Welders:	Yes	No	N/A
Approved Drawings:	Yes	No	N/A

CWI Present:	Yes	No	
Rod Oven in Use:	Yes	No	N/A
Weld Procedures Followed:	Yes	No	N/A
Verified Joint Fit-up:	Yes	No	N/A
Approved WPS:	Yes	No	N/A
Delayed / Cancelled:	Yes	No	N/A

Bridge No: 34-0006**Component:** Hinge K Pipe Beams**Summary of Items Observed:**

The Quality Assurance Inspector Sean Vance arrived on site at Oregon Iron Works, Inc (OIW) in Clackamas, OR, to randomly observe the in process welding of the Hinge K Pipe Beam assemblies. The QA Inspector arrived on site to randomly observe the OIW Quality Control (QC) Inspectors in process and completed visual and nondestructive testing. Upon the arrival of the QA Inspector the following observations were made:

OIW Fabrication Shop-Bay 3

Hinge-K Pipe Beam Assembly 102A-3: 11/2/09

a111-3 Forging to a110-3 Base Plate

QA Inspector noticed this assembly 102A-3 had been previously placed in position and welder #06, Mr. Tim O'Brian, was in process of performing submerged arc welding, on the c106 stiffener plate to a107 stiffener, designated as weld joint # W1-74, in the flat position. QA Inspector noted that this weld joint was designated as a 25mm fillet weld and QA Inspector verified Mr. O'Brian was currently qualified for this process/position. QA Inspector noted that Mr. O'Brian was utilizing OIW approved welding procedure specification (WPS 4020) and randomly recorded pre-heat temperatures of approximately 350 degrees Fahrenheit (177 C). QA Inspector noticed QC Inspector Mike Gregson was present to monitor in-process welding parameters (amps/volts) and Mr. Gregson had previously recorded in-process welding parameters of 590 amps and 35 volts, during the welding cover passes. QA Inspector noted that the submerged arc welding, performed by Mr. O'Brian, appeared to be in compliance with the applicable welding procedure specification and AWS D1.5.

AG Machining

Hinge-K Pipe Beam Fuse Assembly 120A-2: 11/2/09

WELDING INSPECTION REPORT

(Continued Page 2 of 4)

a124-3 Half Fuse to a124-11 Half Fuse

QA Inspector arrived at AG Machine, on this date and noted that OIW welder #C34, Mr. Mark Craig and OIW QC Inspector, Mr. Jose Salazar, had previously arrived at AG at approximately 0630 and were in process of performing the weld repairs, on the previously noted indications, on this fuse assembly 120A-2. QA Inspector spoke with QC Inspector Jose Salazar and Mr. Salazar explained that a total of 2 indications, previously noted by AG during the second final machining cut pass, had been excavated out, utilizing a mechanical grinder and Mr. Salazar had measured and labeled these excavated areas as indication #1 and indication #2. Mr. Salazar explained that he had previously taken measurements on the excavations, which were located on the a124-11 half fuse and these were recorded as follows: Indication #1-Depth of 1.5mm, length of 19mm and width of 6mm. Indication #2-Depth of 2.5mm, length of 21mm and width of 8mm. Mr. Salazar also explained to QA Inspector that 100% penetrant testing was performed and no rejectable indications were noted, on either excavation #1 or #2, per AWS D1.5. QA Inspector witnessed Mr. Craig preparing to set-up and start the gas tungsten arc welding (GTAW), on the 2 excavations, utilizing welding procedure specification, (WPS 8022) and that the fuse assembly 120A-2 was currently rotated in the horizontal lathe, so the 1st indication repair, would be performed in the flat position, per the applicable WPS 8022. QA Inspector witnessed and noted that prior to performing the GTAW, Mr. Craig had applied pre-heat to the weld repair area, (indication #1) and surrounding heat affected zone/base metal and QC Inspector Jose Salazar had recorded a pre-heat temperature of 150 degrees Fahrenheit (65 Celsius), utilizing a digital thermometer. QA Inspector witnessed and noted that Mr. Craig had started the GTAW on the area marked as indication #1 and Mr. Salazar was performing in-process welding parameter verifications of 121 amps/15.1 volts, which appears to be in compliance with the applicable WPS 8022. QA Inspector noted that Mr. Craig had soon completed the GTAW repair on indication #1 and had started the pre-heating on the excavation, labeled as indication #2. QA Inspector witnessed QC Inspector Jose Salazar performing a temperature check on the area and surrounding base metal and noted that the pre-heat was approximately 160 degrees Fahrenheit (71 Celsius). QA Inspector noted that the excavation, was then rotated to the flat position, in the horizontal lathe and Mr. Craig had then started the GTAW, on the repair. QA Inspector witnessed Jose Salazar performing and recording in-process welding parameters of 125 amps and 15.2 volts, which is in accordance to the applicable WPS 8022. QA Inspector noted that Mr. Craig had soon completed the second weld repair and QC Inspector Jose Salazar explained that once the repair areas cool to ambient temperature, 100% informational penetrant testing will then be performed, on the repairs. QA Inspector later witnessed Mr. Salazar performing the penetrant testing and noted that no rejectable indications were found, per AWS D1.5. QA Inspector noted that the above mentioned weld repairs that were performed by OIW personell at AG Machine shop, appeared to be in compliance with the applicable WPS 8020 and contract requirements. See attached pictures after the repairs were completed, below.

Note: QA Inspector previously noted that the above mentioned indications appeared to be small, circular slag inclusions that were deposited during the electroslag overlay welding process performed by OIW.

QA Inspector later spoke with AG machinist and AG explained that the 2nd cut pass would resume on 11/3/09 and any additional visual indications will be noted after finished and AG will then inform OIW personell and OIW will perform the required weld repairs at AG. QA Inspector was previously informed by AG that a third cut pass would be needed, set to a depth of approximately 1mm, utilizing a cutting bit and the final finish profile of .8µm will then be achieved, utilizing a “superfinisher” (a block of honing stones, for finishing).

Material, Equipment, and Labor Tracking




QA Inspector Sean Vance performed a verification of material, personnel and equipment involved with the project. The QA Inspector observed at Oregon Iron Works: 5 OIW production personnel and 1 QC Inspector.

WELDING INSPECTION REPORT

(Continued Page 3 of 4)

The QA Inspector observed at AG Machine shop: 1 AG machinist, 1 AG supervisor, 1 OIW welder and 1 OIW QC.

The QA Inspector noted that the following were present OIW Vancouver paint shop: 1 painter and 1 supervisor.



Summary of Conversations:

As noted above.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or

WELDING INSPECTION REPORT

(Continued Page 4 of 4)

remedial efforts please contact Mohammad Fatemi (916) 813-3677, who represents the Office of Structural Materials for your project.

Inspected By:	Vance,Sean	Quality Assurance Inspector
Reviewed By:	Adame,Joe	QA Reviewer
