

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave. St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 13.28**WELDING INSPECTION REPORT****Resident Engineer:** Pursell, Gary**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-010607**Date Inspected:** 03-Dec-2009**Project Name:** SAS Superstructure**OSM Arrival Time:** 1000**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1830**Contractor:** Oregon Iron Works Clackamas, Or.**Location:** Clackamas, OR

CWI Name:	M. Gregson, J. Salazar, S. Barnett	CWI Present:	Yes	No
Inspected CWI report:	Yes No N/A	Rod Oven in Use:	Yes	No N/A
Electrode to specification:	Yes No N/A	Weld Procedures Followed:	Yes	No N/A
Qualified Welders:	Yes No N/A	Verified Joint Fit-up:	Yes	No N/A
Approved Drawings:	Yes No N/A	Approved WPS:	Yes	No N/A
		Delayed / Cancelled:	Yes	No N/A
Bridge No:	34-0006	Component:	Hinge K Pipe Beams	

Summary of Items Observed:

The Quality Assurance Inspector Sean Vance arrived on site at Oregon Iron Works, Inc (OIW) in Clackamas, OR, to randomly observe the in process welding of the Hinge K Pipe Beam assemblies. The QA Inspector arrived on site to randomly observe the OIW Quality Control (QC) Inspectors in process and completed visual and nondestructive testing. Upon the arrival of the QA Inspector the following observations were made:

Hinge-K Pipe Beam Assembly 102A-3: 12/3/09

a111-3 Forging to a110-3 Base Plate

QA Inspector noticed that the partial joint penetration and fillet welds, designated as weld joints #W1-01 thru W1-163, were previously completed and OIW production personell were in-process of performing weld clean-up, on the above mentioned stiffeners. QA Inspector spoke with QC Inspector Jose Salazar and Mr. Salazar explained that OIW welder # O6, Mr. Tim O'Brian was continuing to blend the weld start/stops, removing weld spatter and grinding all areas, which were previously marked by OIW QC Inspectors. Mr. Salazar explained that the visual clean-up that was being performed by Mr. O'Brian, was intermittently monitored by Mr. Salazar and areas that were previously marked up and completed, were then visually re-inspected, per AWS D1.5 and contract requirements. QA Inspector noted that the in-process visual testing by OIW QC Inspector Jose Salazar, appeared to be in compliance with AWS D1.5 and contract requirements. See attached picture below.

Hinge-K Pipe Beam Assembly 102A-1: 12/3/09

a111-1 Forging to a110-1 Base Plate

QA Inspector randomly noticed that the a109 Post Tension Cap plate had been previously fit-up and the FCAW "intertacking", was complete. QA Inspector spoke with OIW QC Inspector Jose Salazar and Mr. Salazar explained

WELDING INSPECTION REPORT

(Continued Page 2 of 3)

that the fit-up, between the a109 Post Tension Cap plate and completed HPS 485W stiffeners, had been previously measured and accepted, per AWS D1.5. QA Inspector randomly inserted a taper gauge into each one of the existing rod holes (a109 Cap plate) and noted that there was 100% contact between the a109 Cap plate and stiffeners that were accessible, through these holes. QA Inspector noted that the fit-up, mill to bear surface, was in-compliance with AWS D1.5 and contract requirements. See attached picture below.

Hinge-K Pipe Beam Assembly 102A-4: 12/3/09

a111-4 Forging to a110-4 Base Plate

QA Inspector noted that OIW PM Bill Pender had notified PE Mohammad Fatemi and Lead QA Inspector Joe Adame, on this date, that the 12 each 1 3/4" threaded rods, would be re-inserted into the a109 Post Tension Cap plate and torqued. QA Inspector noted that Mr. Pender stated that OIW will have Mr. Adame present to witness and verify mill to bear condition and OIW will document torque required to achieve this condition.

Note: QA Inspector previously measured the bearing gaps, utilizing a taper gauge and noted that the gaps measured from 0-4mm, with the 4mm gaps present on the radial stiffeners, closest to the forging QA Inspector noted that these gaps, between the a109 Post Tension Cap plate and completed stiffeners, occurred after and/or during the completion of weld joints #W2-19 (a109/a106), W2-20 (a110/a106), W2-23 (a110/ab106) and W2-24 (a109/ab106). QA Inspector and QC Inspector Jose Salazar had previously measured the mill to bear surface, after the above mention weld joints were fit-up/ FCAW tack welded with multiple threaded rods in place, (to prevent movement and distortion of the a109 Cap plate), during welding. QA Inspector previously noted that there was approximately 100% contact between the stiffeners and Cap Plate, in accordance with AWS D1.5 and contract requirements.


Material, Equipment, and Labor Tracking

QA Inspector Sean Vance performed a verification of material, personnel and equipment involved with the project.

The QA Inspector observed at Oregon Iron Works: 2 OIW production personnel and 2 QC Inspectors.

The QA Inspector noted that the following personell were present at AG Machine shop: 1 machinist and 1 supervisor.

The QA Inspector noted that no work was performed at OIW Vancouver paint shop.



Summary of Conversations:

As noted above.

WELDING INSPECTION REPORT

(Continued Page 3 of 3)

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Mohammad Fatemi (916) 813-3677, who represents the Office of Structural Materials for your project.

Inspected By:	Vance,Sean	Quality Assurance Inspector
Reviewed By:	Adame,Joe	QA Reviewer
