

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave. St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.28**WELDING INSPECTION REPORT****Resident Engineer:** Pursell, Gary**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-011090**Date Inspected:** 09-Dec-2009**Project Name:** SAS Superstructure**OSM Arrival Time:** 700**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1900**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Location:** Shanghai, China**CWI Name:** Mr. Du Zhiqun**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** Tower**Summary of Items Observed:**

On this date Caltrans OSM Quality Assurance (QA) Inspector, Nagalingam Pandaram Pillai was present during the times noted above for observations relative to the work being performed.

Magnetic Particle Testing:-**Tower Trail Assembly area:-**

This QA inspector performed Magnetic Particle Testing (MT) of approximately 15% of the area previously tested and accepted by ZPMC Quality Control Personnel. This QA Inspector generated an MT report for this date. The member is identified as West Tower Lift 1. The weld designations reviewed are as follows:-

WSD1-A423B/H-87,89,90,91,92,94,126.

IN PROCESS INSPECTION:-**BAY #10:-**

This QA inspector observed the following work in progress:

FCAW welding of weld joint no: NSD1-SPSA4-18-1B located on Interior Splice Plate. Welder is identified as 053870. ZPMC QC is identified as Mr. Sun Tian Liang. The welding variables recorded by QC appeared to comply with the WPS-B-T-2231-TC-U5-F.

This QA inspector observed the following work in progress:

SMAW welding of weld joint no: ED1-STSA3-2-89M-1-3B located on Strut Plate. Welder is identified as 053050. ZPMC CWI is identified as Mr. Du Zhiqun. The welding variables recorded by QC appeared to comply with the WPS-B-T-2212-TC-U5b.

WELDING INSPECTION REPORT

(Continued Page 2 of 2)

This QA inspector observed the following work in progress:

SMAW welding of weld joint no: ED1-STSA3-2-99M-2-29 located on Strut Plate. Welder is identified as 057259. ZPMC CWI is identified as Mr.Du Zhiqun. The welding variables recorded by QC appeared to comply with the WPS-B-T-4113-1.

BAY #11:-

This QA inspector observed the following work in progress:

SMAW welding of weld joint no: WD1-STSA3-2-109M-1-42 located on Strut Plate. Welder is identified as 040724. ZPMC CWI is identified as Mrs. Yu Dong Ping. The welding variables recorded by QC appeared to comply with the WPS-B-T-2113.

This QA inspector observed the following work in progress:

SMAW welding of weld joint no: WSTL4-2B/L-58B located on "BC" Corner Seam. Welder is identified as 040690. ZPMC CWI is identified as Mr. Liu Xiao Zhong. The welding variables recorded by QC appeared to comply with the WPS-B-T-3212-TC-U4b-1.

This QA inspector observed ZPMC qualified welding personnel identified as 049099 perform weld repair on Strut Plate. The WWR Report number is T-WR-2776. SMAW welding of weld joint no: SD1-STSA3-1-99M-1-9A/B. ZPMC CWI Identified as Mrs. Yu Dong Ping. The welding parameters as measured using QC's calibrated instruments appeared to be in general compliance with the WPS-WPS-485-SMAW-2G(2F)-FCM-Repair-1.

Outside Milling Area:-

This QA inspector observed the following work in progress:

SMAW welding of weld joint no: NSD1-FCSA3-3C/C-9 located on Skin "C" Triangular plate. Welder is identified as 040491. ZPMC QC is identified as Mr. Jiang Xiao Bo. The welding variables recorded by QC appeared to comply with the WPS-B-P-2314-TC-P4.

Unless otherwise noted, all work observed on this date appeared to generally comply with the applicable contract documents.

Summary of Conversations:

No Relevant Conversation.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Serge, Sinevod-13482570045, who represents the Office of Structural Materials for your project.

Inspected By:	Pillai, Pandaram	Quality Assurance Inspector
----------------------	------------------	-----------------------------

Reviewed By:	Clifford, William	QA Reviewer
---------------------	-------------------	-------------