

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave. St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.28**WELDING INSPECTION REPORT****Resident Engineer:** Pursell, Gary**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-011145**Date Inspected:** 25-Dec-2009**Project Name:** SAS Superstructure**OSM Arrival Time:** 1700**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1900**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Location:** Shanghai**CWI Name:** ZPMC and ABF**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** Tower**Summary of Items Observed:**

On this date Caltrans OSM Quality Assurance (QA) Inspector Mr. Wai Pau, was present during the times noted above for observations relative to the work being performed.

Bay #11

East tower lift#4:- Caltrans QA Inspector observed six welders performed FCAW process on CJP weld for corner diagonal stiffener that connected skin plate C to D. The welding located at elevation 114m to 146.28m. The minimum preheat and maximum interpass temperature requirements for FCAW CJP weld are 110C degree and 230 C degree. The FCAW was monitored and recorded by ZPMC and ABF QC inspector. Based on Caltrans QAI observations, no discrepancies were noted.

West Tower Lift#3:- Caltrans QA Inspector observed four ZPMC grinders performed grinding process on fit lugs and rat holes of diaphragm that connected skin plate C, D and E. The fit lugs and rat holes are located at elevation between 89m to 109m diaphragm section. The grinding and FCAW welding process are removing and repair the fillet welds that have been rejected by ZPMC VT inspection. Base on Caltrans observation, no discrepancies were noted.

West tower Lift #3:- Caltrans QA Inspector observed nine ZPMC workers performed drilling process on exterior square plate attached to skin E for west tower lift #3. The holes template has been installed and secured by hold devices, the alignment of holes template has accepted by ZPMC and ABF prior drilling hole. Based on Caltrans QA inspector observations, no discrepancies were noted.

WELDING INSPECTION REPORT

(Continued Page 2 of 2)

West Tower Lift #4:- Caltrans QA inspector observed four ZPMC welding operators performed semi-automatic SAW on outer corner longitudinal seam weld # WSTL4-2B/L-5A that connected skin plate C and skin plate D of west tower lift #4. The weld designed is a double -V-groove with welding conducted in the in flat position (1G). The minimum preheat and maximum interpass temperature requirements for SAW longitudinal seam weld are 110C degree and 230 C degree. The semi-automatic SAW was monitored and recorded by ZPMC and ABF QC inspector. Based on Caltrans QAI observations, no discrepancies were noted.

Bay #10

North tower lift#2:- Caltrans QA Inspector observed a welder performed FCAW process on fillet weld for two exterior square plates that connected skin plate D. The minimum preheat and maximum interpass temperature requirements for FCAW fillet weld are 110C degree and 230 C degree. The FCAW was monitored and recorded by ZPMC and ABF QC inspector. Based on Caltrans QAI observations, no discrepancies were noted.

North Tower Lift #4:- Caltrans QA inspector observed four ZPMC welding operators performed semi-automatic SAW on outer corner longitudinal seam weld # NSTL4-3B/L-5A that connected skin plate A and skin plate B of north tower lift #4. The weld designed is a double -V-groove with welding conducted in the in flat position (1G). The minimum preheat and maximum interpass temperature requirements for SAW longitudinal seam weld are 110C degree and 230 C degree. The semi-automatic SAW was monitored and recorded by ZPMC and ABF QC inspector. Based on Caltrans QAI observations, no discrepancies were noted.

Unless otherwise noted, all work observed on this date appeared to generally comply with applicable contract documents.

Summary of Conversations:

As notes within report above.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Serge Sinevod 13482570045 , who represents the Office of Structural Materials for your project.

Inspected By:	Pau,Wai	Quality Assurance Inspector
Reviewed By:	Clifford,William	QA Reviewer
