

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave. St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.28**WELDING INSPECTION REPORT****Resident Engineer:** Pursell, Gary**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-011388**Date Inspected:** 02-Jan-2010**Project Name:** SAS Superstructure**OSM Arrival Time:** 645**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1845**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Location:** Shanghai, China**CWI Name:** Mr. Lu Li Qing**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** Orthotropic Box Girder (OBG)**Summary of Items Observed:**

On this date Caltrans OSM Quality Assurance Inspector (QA), Vibin Kumar Selvanayaham, was present during the times noted above for observations relative to the work being performed.

Magnetic Particle Testing (MT) - Document No's: 004973

This QA inspector performed MT of approximately 15% of the area previously tested and accepted by ZPMC Quality Control personnel. This QA Inspector generated an MT report for this date. The members are identified as OBG Components. The weld designations reviewed are as follows:

1. CB202G-029-089~094, 119, 120, 143, 161, 142, 160, 145, 163.
2. CB202G-030-093, 094, 119, 120, 143, 161, 142, 160, 145, 163.
3. CB202G-031-093, 094, 119, 120, 143, 161, 142, 160, 145, 163.
4. CB202G-032-093, 094, 119, 120, 143, 161, 142, 160, 145, 163.
5. FB204-029-038, 039, 041, 042, 044, 045, 047, 048, 067, 068.
6. FB204-030-038, 039, 041, 042, 044, 045, 047, 048, 067, 068.
7. FB204-031-038, 039, 041, 042, 044, 045, 047, 048, 067, 068.
8. SP205A-011-007, 009, 011, 013, 015, 017.
9. SP205A-011-007, 010, 013, 015, 017.

Bay 14

WELDING INSPECTION REPORT

(Continued Page 2 of 2)

This QA inspector observed ZPMC qualified welding personnel identified as 050988 perform Flux Cored Arc Welding (FCAW) Welding on Corner Section Diaphragm, weld joint identified as CSD4-PP106-085, 089, & 093. ZPMC QC is identified as Mr. Zhong Guo Hui. The welding parameters as measured using QC's calibrated instruments appeared to be in general compliance with WPS-B-T-2233-Tc-U4b-F.

Unless otherwise noted, all work observed on this date appeared to be in general compliance with the applicable contract documents.

Summary of Conversations:

Only general conversation was held between QA and QC concerning this project.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Eric Tsang - 15000422372, who represents the Office of Structural Materials for your project.

Inspected By:	Kumar,Vibin	Quality Assurance Inspector
Reviewed By:	Hall,Steven	QA Reviewer
