

**DEPARTMENT OF TRANSPORTATION**

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch  
690 Walnut Ave. St. 150  
Vallejo, CA 94592-1133  
(707) 649-5453  
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.28**WELDING INSPECTION REPORT****Resident Engineer:** Pursell, Gary**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-012049**Date Inspected:** 17-Jan-2010**Project Name:** SAS Superstructure**OSM Arrival Time:** 700**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1900**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Location:** Shanghai, China**CWI Name:** An Qing Xiang, Du Zhi Qun**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** Tower**Summary of Items Observed:**

On this day CALTRANS OSM Quality Assurance (QA) Inspector Umesh Gaikwad was present during the times noted above for observations relative to the fabrication of the SAS Superstructure being performed by Zhenhua Port Machinery Company (ZPMC) at Changxing Island in Shanghai, China. QA observed and/or found the following:

**BAY 11 EAST TOWER LIFT 4 C/D CORNER SEAM**

This QA inspector performed Magnetic Particle Testing (MT) of approximately 15% and random Visual Testing (VT) of the area previously tested and accepted by ZPMC Quality Control personnel. This QA Inspector generated an MT report for this date. The members are identified as Tower Components. The weld designations reviewed are as follows.

ESTL4-2B/L-57A

ESTL4-2L/L-2A

This Quality Assurance (QA) Inspector observed the following work in progress:

Bay 11

**STRUT ANGLE CONNECTION PLATE**

SMAW welding of weld joint 1B located on ED1-SA4-68-131M-1.

---

---

## WELDING INSPECTION REPORT

( Continued Page 2 of 3 )

---

---

Welder is identified as 040614. ZPMC QC is identified as Mr. Mao Bin Bin.

The welding variables recorded by QC appeared to comply with WPS-B-T-3211-Tc-U5b-1.

SMAW welding of weld joint 1B located on ND1-SA4-68-127M-8.

Welder is identified as 040611. ZPMC QC is identified as Mr. Mao Bin Bin.

The welding variables recorded by QC appeared to comply with WPS-B-T-3211-Tc-U5b-1.

BAY 10

SOUTH TOWER LIFT 5 A/E CORNER SEAM

SMAW welding of weld joint 3B located on SSD1-TL5-1B/F.

Welder is identified as 040365. ZPMC QC is identified as Mr. Li Peng Fei.

The welding variables recorded by QC appeared to comply with WPS-B-T-3212-Tc-U5b-1.

SOUTH TOWER LIFT 5 A/B CORNER SEAM

SMAW welding of weld joint 9B located on SSD1-TL5-1B/F.

Welder is identified as 057258. ZPMC QC is identified as Mr. Li Peng Fei.

The welding variables recorded by QC appeared to comply with WPS-B-T-3221-B-U4b.

During the random Quality Assurance(QA) in process verification of West Tower lift 4, this QA Inspector observed that ZPMC welding personnel performing weld repair of B/C corner seam of West tower lift 4 using Flux Cored Arc Welding (FCAW) process. The weld numbers are identified as WSTL4-2L/L-3A/B for 485 grade material and WSTL4-2B/L-58A/B for 345 grade material. ZPMC personnel performing the weld repair at the terminal of 345 grade and 485 grade material by using WPS-345-FCAW-1G(1F)-REPAIR with Supercored 71H filler wire. The required filler wire for welding of these joints is K-71TSR with WPS-345+485-FCAW-1G-REPAIR. The weld joint is Complete Joint Penetration (CJP) weld. The material is designated as non Seismic Performance Critical Member (non SPCM). The member is located at Tower bay no. 11.

During the random Quality Assurance(QA) in process verification of Tower Strut plate, this QA Inspector observed that ZPMC placed a 9.7 ton weight on a 16mm thick Tower Strut web for the purpose of straightening. ZPMC CWI Yu Dong Ping referenced heat straightening document HSR1 (T)-11020 Rev. 0 as being the controlling document. The referenced document does not indicate any weight and/or mechanical force being used for straightening. 66 degree Celcius "Tempilstick" did not melt when applied to material. The weld numbers are identified as ED1-STSA4-6-131-1-7A/B, 8A/B; ND1-STSA4-6-127M-1-7A/B, 8A/B; ND1-STSA4-6-127M-2-7A/B, 8A/B. The material is designated as Seismic Performance Critical Member (SPCM). The member is located at Tower Bay No. 11.

The attached photographs provide additional detail.

Unless otherwise noted, all work observed on this date appeared to generally comply with applicable contract documents.

# WELDING INSPECTION REPORT

( Continued Page 3 of 3 )



## Summary of Conversations:

Only general conversation was held between QA and QC concerning this project.

## Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Serge Sinevod 134-8257-0045, who represents the Office of Structural Materials for your project.

**Inspected By:** Gaikwad, Umesh

Quality Assurance Inspector

**Reviewed By:** Clifford, William

QA Reviewer