

**DEPARTMENT OF TRANSPORTATION**

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch  
690 Walnut Ave. St. 150  
Vallejo, CA 94592-1133  
(707) 649-5453  
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.28**WELDING INSPECTION REPORT****Resident Engineer:** Pursell, Gary**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-012519**Date Inspected:** 14-Feb-2010**Project Name:** SAS Superstructure**OSM Arrival Time:** 700**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1900**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Location:** Shanghai, China**CWI Name:** Mr. Gong liang zhu**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** Tower**Summary of Items Observed:**

On this date Caltrans OSM Quality Assurance(QA) Inspector, Baskar Govindarajan, was present during the times noted above for observations relative to the work being performed.

Bay no. 11

This QA inspector, Baskar Govindarajan, observed, Dent of approximately 6 mm in 60 thk. Parent metal of strut splice plate during random visual inspection. The identification of strut splice found to be SD1-A 5612-22. Photograph of depth measured with bridge cam is attached.

This QA inspector, Baskar Govindarajan, performed, spare strut dimensional inspection of WD1-A 6003-1. The flange to flange distance on both ends of the strut measured at Side A and Side B which was found to be within tolerance limit of 3mm. There were 4 stiffeners of 28thk. on both sides for which distance between stiffener to stiffener found to be within tolerance limit of 3 mm. Bolt hole distance were measured from both ends, on top and bottom sides which was found to be 50 mm on all holes. The clearance between flange to web CJP weld and Stiffener end found to be more than 10 mm on both sides of the strut. Also the slope of weld at the end of stiffeners found to be in 1:1 ratio.

This QA inspector, Baskar Govindarajan, performed, spare strut dimensional inspection of WD1-A 305-65 mtr.-2. The flange to flange distance on both ends of the strut measured at Side A and Side B which was found to be within tolerance limit of 3mm. There were 4 stiffeners of 28thk. on both sides for which distance between stiffener to stiffener found to be within tolerance limit of 3 mm. The clearance between flange to web CJP weld and

---

---

# WELDING INSPECTION REPORT

( Continued Page 2 of 2 )

---

---

Stiffener end found to be more than 10 mm on both sides of the strut. Also the slope of weld at the end of stiffeners found to be in 1:1 ratio.

Unless otherwise noted, all work observed on this date appeared to generally comply with applicable contract documents.



## Summary of Conversations:

No relevant conversations.

## Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact Skyler Guest - 15000422360, who represents the Office of Structural Materials for your project.

---

**Inspected By:** Baskar, Govindarajan

Quality Assurance Inspector

**Reviewed By:** Clifford, William

QA Reviewer