

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave. St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/ALA Rte: 80 PM: 13.2/13.9File #: 69.28**WELDING INSPECTION REPORT****Resident Engineer:** Pursell, Gary**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-014932**Date Inspected:** 31-May-2010**Project Name:** SAS Superstructure**OSM Arrival Time:** 700**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 1900**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Location:** Shanghai, China**CWI Name:** ZPMC and ABF**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** OBG section 13**Summary of Items Observed:**

On this date Caltrans OSM Quality Assurance (QA) Inspector Mr. Wai Pau, was present during the times noted above for observations relative to the work being performed.

Bay #13

Caltrans QA Inspector observed a welding operator in process of semi-automatic SAW on 60mm wall thick CJP weld. The CJP weld is attached to two base plates of 13A section - East Line. The weld number and plate number are BP3033-001-003/PL3219D and PL3220D (side A). The semi-automatic saw process was monitored and recorded by ZPMC and ABF QC inspector. Based on Caltrans QAI observations, no discrepancies were noted.

Caltrans QA Inspector observed a welding operator in process of semi-automatic SAW on 60mm wall thick CJP weld. The CJP weld is attached to two base plates of 13A section - East Line. The weld number and plate number are BP3033-001-005/PL3221D and PL3222D (side B). The semi-automatic saw process was monitored and recorded by ZPMC and ABF QC inspector. Based on Caltrans QAI observations, no discrepancies were noted.

Caltrans QA Inspector observed three welders performed FCAW CJP weld process on three pieces interior stiffeners that connected to web plates of OBG 13A grillage mock up. The minimum preheat and maximum interpass temperature requirements for FCAW CJP weld are 160C degree and 230 C degree. The FCAW was monitored and recorded by ZPMC and ABF QC inspector. Based on Caltrans QAI observations, no discrepancies were noted.

Bay #16

Caltrans QA Inspector observed a welding operator in process of semi-automatic SAW on CJP butt joint weld. The CJP weld is attached to 60mm wall thick base plate of 13A section - West Line. The weld number and plate number are BP3075-001-003/PL3364D and PL3363D (side A). The semi-automatic saw process was monitored and recorded by ZPMC and ABF QC inspector. Based on Caltrans QAI observations, no discrepancies were noted.

WELDING INSPECTION REPORT

(*Continued Page 2 of 2*)

CLOSING STATEMENT

Unless otherwise noted, all work observed on this date appeared to generally comply with applicable contract documents.

Summary of Conversations:

As notes within report above

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or remedial efforts please contact James Devey 15000026784 , who represents the Office of Structural Materials for your project.

Inspected By:	Pau,Wai	Quality Assurance Inspector
----------------------	---------	-----------------------------

Reviewed By:	Clifford,William	QA Reviewer
---------------------	------------------	-------------