

DEPARTMENT OF TRANSPORTATION

DIVISION OF ENGINEERING SERVICES

Office of Structural Materials

Quality Assurance and Source Inspection



Bay Area Branch
690 Walnut Ave. St. 150
Vallejo, CA 94592-1133
(707) 649-5453
(707) 649-5493

Contract #: 04-0120F4Cty: SF/Ala Rte: 80 PM: 13.2/13.9File #: 69.28**WELDING INSPECTION REPORT****Resident Engineer:** Pursell, Gary**Address:** 333 Burma Road**City:** Oakland, CA 94607**Report No:** WIR-015134**Date Inspected:** 15-Jun-2010**Project Name:** SAS Superstructure**OSM Arrival Time:** 1900**Prime Contractor:** American Bridge/Fluor Enterprises, a JV**OSM Departure Time:** 700**Contractor:** Zhenhua Port Machinery Company, Ltd (ZPMC), Changxing Island **Location:** Shanghai, China**CWI Name:** See below**CWI Present:** Yes No**Inspected CWI report:** Yes No N/A**Rod Oven in Use:** Yes No N/A**Electrode to specification:** Yes No N/A**Weld Procedures Followed:** Yes No N/A**Qualified Welders:** Yes No N/A**Verified Joint Fit-up:** Yes No N/A**Approved Drawings:** Yes No N/A**Approved WPS:** Yes No N/A**Delayed / Cancelled:** Yes No N/A**Bridge No:** 34-0006**Component:** Tower and OBG Components**Summary of Items Observed:**

On this date Caltrans OSM Quality Assurance Inspector (QA Inspector) George Goulet was present during the times noted above for observations relative to the work being performed.

Bay 10

This QA Inspector randomly observed no welding related work being performed in Bay 10.

Bay 11

This QA Inspector randomly observed no welding related work being performed in Bay 11.

Heavy Dock

This QA Inspector observed no welding related work was being performed on the heavy dock. All 4 tower lifts 1 were laying horizontally on the ship moored at the foot of the heavy dock. ZPMC personnel were continuing scaffolding work around the lift 1 sections.

ZPMC personnel were deburring drilled holes in east tower, lift 2 base, interior connection plates.

OBG Trail Assembly Area

SMAW welding of temporary alignment plates onto deck plates at the PCMK OBG 9BE/9CE joint, outside of the segments. Welder was identified as 048619. QC was identified as ZPMC CWI Li Yang (QC1). Welding variables recorded by QC1 appeared to comply with WPS-B-P-2112.

WELDING INSPECTION REPORT

(Continued Page 2 of 3)

SMAW repair welding as a result of visual testing of weld joint SP765-001-029 located inside PCMK OBG 8BW/8CW, south (crossbeam) side, side plate to side plate transverse joint between panel points 67 and 68. Welder was identified as 205718. QC was identified as ZPMC CWI Li Jia (QC2). Welding variables recorded by QC2 appeared to comply with WPS-345-SMAW-1G(1F)-FCM-repair.

Bay 9 – PMT

This QA Inspector monitored OBG Production Monitoring Test (PMT) #3145 for deck panels DP3145(PL3341A/B/C)-001 and DP3147(PL3343A/B/C)-001 at Gantry #2. Prior to the start of the PMT, this QA Inspector observed the root openings to be within the 0.0 to 0.5mm tolerance. The magnetic particle test (MT) of the tack welds was noted on the test panel as having been performed by ZPMC MT Inspector Wang Wei on 6/15/10. The visual inspection of tack welds and root gaps was performed by ABF Representative Huang Wen Guang (PABF), ZPMC CWI Yang Baiqiang (PQC), and this QA Inspector. The tack welds and root gaps appeared to be within prescribed tolerances. This QA Inspector observed that the deck plate of the test panel was 20mm thick and the deck plate of the production panels were 20mm thick. This QA Inspector observed that the test panel was generally representative of the production panels. The ambient temperature was above 24°C. ZPMC personnel used an oxy-fuel torch to preheat the specimens to above 60°C and the interpass temperature was still above 60°C without additional heating in conformance with WPS-B-T-2342-U1-(U-rib)-5. The start time for welding of the 3–12mm x 20mm specimens was approximately 0027 hours on 6/16/10 and the finish time was approximately 0109 hours. This QA Inspector randomly verified and documented the welding amperage, voltage, and travel speed during the gas metal arc welding (GMAW) and submerged arc welding (SAW) processes, welds 1 thru 6 at the completion of both the GMAW root pass and SAW cover pass. The welding variables recorded by PQC appeared to comply with WPS-B-T-2342-U1-(U-rib)-5. The welds were visually inspected by PABF, PQC and this QA Inspector. PQC and PABF informed this QA Inspector that all six welds were acceptable and after random inspection this QA Inspector concurred. This QA inspector randomly witnessed ZPMC ultrasonic testing (UT) inspector, identified as Tang Xingshan, perform UT on each of the 500 mm test welds for depth of penetration and conformance. This QA Inspector selected fifteen designated locations for macroetch sampling per contract requirements. Each macroetch sample location was stamped by ZPMC personnel with the number 3145, a number 1, chosen randomly by this QA Inspector as a verification mark, and an individual progressive macroetch identifying number for each macroetch. After removal from each of the weld test specimens, polishing, and acid etching of the selected end, the macroetches were evaluated with a 7X optical magnifier and accepted by PQC, PABF, and this QA Inspector.

All fifteen sample macros appeared to meet requirements and were noted to appear acceptable. See Caltrans U-ribs PMT Inspection Sheet, ZPMC production monitoring test plate inspection report, and Caltrans Macro Etch Log - all dated 6/16/2010 for additional information.

Unless otherwise noted, all work observed on this date appeared to generally comply with applicable contract documents.

Summary of Conversations:

As noted above.

Comments

This report is for the purpose of determining conformance with the contract documents and is not for the purpose of making repair or fit for purpose recommendations. Should you require recommendations concerning repairs or

WELDING INSPECTION REPORT

(Continued Page 3 of 3)

remedial efforts please contact Eric Tsang, 150-0042-2372, who represents the Office of Structural Materials for your project.

Inspected By:	Goulet,George	Quality Assurance Inspector
----------------------	---------------	-----------------------------

Reviewed By:	Dawson,Paul	QA Reviewer
---------------------	-------------	-------------